



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(1) (1) (1) 17865	11/12/2016 In Progress	Jind JIND JIND -Block Jind	Construction of Road from Village Kandela to Khokheri.	In Progress FC-Agriculture H.S.A.M.B. 08/03/2017 30/04/2018	Road ID 6595: Length: 3.46km, Path 5 & 6 Karam. A/A accorded for Rs.113.44Lac on 06.01.2017. Work allotted in 09.03.2017. Work upto 2nd layer of WBM done except 300mtr disputed portion.	11344000 11344000 6715000 6715000
----------------------------------	-------------------------------	-------------------------------------	---	---	--	--

DC Office Status & DC Remarks: In Progress & Work Completed up to WBM except 100 meters disputed stretch.

Likely Date of Initiation: 09/03/2017
Likely Date of Completion: 14/09/2017
Estimate Cost: 11344000
Funds Issued: 1134400
Admin. Approved:
11344000
Funds Spent: 54000

(2) (2) (2) 17955	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Construction of road from Gurusar to Belerkha.	In Progress FC-Agriculture H.S.A.M.B. 30/06/2017 30/04/2018	Road ID 8454: Length is 3.69km, Path: 6karam. A/A accorded for Rs.123.48 lacs on 24.01.2017. Work allotted on 08.03.2017. EMD forfeited & work re-allotted on 30.06.2017. Work upto WBM completed.	12348000 12348000 9318000 9318000
----------------------------------	-------------------------------	--	---	---	--	--

DC Office Status & DC Remarks: In Progress & 70% work completed.

Likely Date of Initiation: Estimate Cost: 12348000
Likely Date of Completion: Funds Issued: 12348000
Admin. Approved:
12348000
Funds Spent: 9318000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(3) (3) (3) 18449	07/05/2017 In Progress	Jind JIND JIND -Block Jind	Construction of road from village Dariyawala to Intal Kalan via village Sangatpura by relaxing the norms prescribed by HSAMB.	In Progress FC-Agriculture H.S.A.M.B. 14/09/2017 30/04/2018	ID:6685: Length - 4.06km (total length 4.46km, Existing 400m road from RD 1730 to 2130m), Path: RD 0 to 1608m - 4K, RD 1608 to 1730m - 5K, RD 1730 to 2130m - 5 karam (existing road), RD 2130 to 3150m - 4K and RD 3150 to 4460m - 6 karam. Does not falls in policy due to less path of 4K. The announcement has been made for construction of road by relaxing the norms of HSAMB. A/A granted for Rs. 131.69 lakh on 29.06.2017. Tender allotted on 18.09.2017. E/W completed & GSB work in progress.	13169000 13169000 9065000 9065000
----------------------------------	-------------------------------	-------------------------------------	---	---	--	--

DC Office Status & DC Remarks: In Progress & Earth work completed. GSB completed in 3km length. Further work is in progress.

Likely Date of Initiation:	Estimate Cost: 13169000
Likely Date of Completion:	Funds Issued: 13169000
	Admin. Approved: 13169000
	Funds Spent: 9065000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(4) (4) (4) 18456	07/05/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Construction of road from Dharamgarh to Sahanpur by HSAMB.	In Progress FC-Agriculture H.S.A.M.B. 21/08/2017 30/04/2018	ID- 5768: Length - 2.61km, Path - 5 karam, 2.37km distance shorten to PC Didwara. Falls in the Road Policy. A/A granted for Rs. 80.98 lacs on 27.06.2017. Tender invited for 28.07.2017. Tender approved on 21.08.2017. Earth work completed & GSB in progress.	8098000 8098000 2182000 2182000
----------------------------------	-------------------------------	--	--	---	---	--

DC Office Status & DC Remarks: In Progress & Earth work completed in 2.60 km. GSB laid in 1500 mtr. single layer. Further work is in progress.

Likely Date of Initiation:
Likely Date of Completion:Estimate Cost: 8098000
Funds Issued: 8098000
Admin. Approved: 8098000
Funds Spent: 2182000

(5) (5) (5) 18457	07/05/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Construction of road from Morkhi to Bhagkhera by HSAMB.	In Progress FC-Agriculture H.S.A.M.B. 09/08/2017 30/04/2018	ID- 7721: Length - 2.45km, Path - 5, 6, 7 Karam. 1.81km distance shorten to reach PC Ludana. Falls in Policy. A/A granted for Rs. 92.43 lacs on 27.06.2017. Tender invited for 28.07.2017. Work allotted on 21.08.2017. GSB completed in 2km length & further work in progress.	9243000 9243000 5074000 5074000
----------------------------------	-------------------------------	--	---	---	---	--



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

DC Office Status & DC Remarks: In Progress & work completed up to WBM expect single layer of S/M in 300 mtr. Length Further work is in progress.

Likely Date of Initiation: Estimate Cost: 9243000
Likely Date of Completion: Funds Issued: 9243000
Admin. Approved: 9243000
Funds Spent: 5074000

(6) (6) (6) 18458	07/05/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Construction of road from Harigarh to Ramnagar	In Progress FC-Agriculture H.S.A.M.B. 08/08/2017 30/04/2018	ID 8634: Length - 1.49km, Path - 6 karam, 2.09km distance shorten to reach NGM Pillukhera. Falls in the Policy. A/A granted for Rs. 47.67 lacs on 27.06.2017. Tender invited for 28.07.2017. Work allotted on 17.08.2017. WBM done. Only PC left.	4767000 4767000 3203000 3203000
----------------------------------	-------------------------------	--	---	---	--	--

DC Office Status & DC Remarks: In Progress & Work completed upto WBM. 1st coat surfacing will start by 15.04.2018

Likely Date of Initiation: Estimate Cost: 4767000
Likely Date of Completion: Funds Issued: 4767000
Admin. Approved: 4767000
Funds Spent: 3203000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(7) (7) (7) 18459	07/05/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Construction of road from Bagru to Raja wali Sadak.	In Progress FC-Agriculture H.S.A.M.B. 16/08/2017 30/04/2018	ID 8595: Length - 0.89km, Path - 6 karam, 0.40km distance shorten to PC Hatt. Falls in the Policy. A/A granted for Rs. 27.25 lacs on 27.06.2017. Tender invited for 28.07.2017. Tender received and under process. Work allotted on 05.09.2017. Work upto WBM completed & PC pending.	10052000 10052000 10052000 10052000
----------------------------------	-------------------------------	--	--	---	--	--

DC Office Status & DC Remarks: In Progress & Work completed upto WBM. 1st coat surfacing will start by 15.04.2018

Likely Date of Initiation:	Estimate Cost: 2725000
Likely Date of Completion:	Funds Issued: 2725000
	Admin. Approved: 2725000
	Funds Spent: 1943000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(8) (8) (8) 18460	07/05/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Construction of road from Phatuu Dera (Muwana) to Budha Khera by HSAMB.	In Progress FC-Agriculture H.S.A.M.B. 08/01/2018 31/12/2018	ID - 6892: Length - 10.08km, Path - 5 karam or more. 2.24km distance shorten to PC Muana. Heavy bridge costing Rs.2.20Crore is required to be constructed on Hansi branch / JD 5 drain. R/C/Estimate amounting to Rs.574.61Lac has been prepared. the EIC Irrigation vide letter dated 11.09.2017 has been requested to grant NOC. The EE Irrigation Department, Jind vide memo no. 8635 dated 17.11.2017 has intimated the cost of bridges as Rs.3.50Crore. Accordingly, including this cost the A/A accorded for Rs.704.53Lakh on 27.11.17. Tender received on 28.12.2017 and approved on 08-01-2018. Demarcation in progress.	70453000 70453000
----------------------------------	-------------------------------	--	---	---	--	----------------------



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

DC Office Status & DC Remarks: In Progress & Earth work completed in 500mtr.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 70453000
Funds Issued:
Admin. Approved:
70453000
Funds Spent:

(9) (9) (9) 20341	27/10/2017 In Progress	Dhatrath SAFIDON SAFIDON -Block Jind	Construction of road from Dhatrath to Via Mandi Khurd, Hassanpur, Dhiluwala road.	In Progress FC-Agriculture H.S.A.M.B. 08/01/2018 31/12/2018	Road ID 7654 : Length = 4.10km, Path = 6 & 7 karam, 1.38km distance shortened to reach PC Dadrath. A/A accorded for Rs.161.94Lakh on 27.11.2017. Tender invited for 28.12.2017.Tender received on 28.12.2017 and approved on 08- 01-2018	16194000 16194000
----------------------------------	-------------------------------	---	---	---	--	----------------------

DC Office Status & DC Remarks: In Progress & Work has been allotted. Earth work has been completed upto 3.90 K.M.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 16194000
Funds Issued: 16194000
Admin. Approved:
16194000
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(10) (10) (10) 20342	27/10/2017 In Progress	Telikhera SAFIDON SAFIDON -Block Jind	Construction of road from Telikhera to Mohmad Khera.	In Progress FC-Agriculture H.S.A.M.B. 24/01/2018 31/05/2018	Road ID 8839 : Length = 1.76km, Path = 5 & 7 karam, 3.0kn distance shortened to reach NGM Alewa. A/A accorded for Rs.61.37Lakh on 27.11.2017. Work allotted on 24-01-2018.	6137000 6137000
-------------------------------------	-------------------------------	--	---	---	---	--------------------

DC Office Status & DC Remarks: In Progress & Earth work completed in 1600mtr.

Likely Date of Initiation: Estimate Cost: 6137000
Likely Date of Completion: Funds Issued: 6137000
Admin. Approved: 6137000
Funds Spent:

(11) (11) (11) 20343	27/10/2017 In Progress	Kharakgadina SAFIDON SAFIDON -Block Jind	Construction of road from Kharakgadina to Telikhera.	In Progress FC-Agriculture H.S.A.M.B. 08/01/2018 30/06/2018	Road ID :8147 - Length = 0.90 km, Path = 6 karam, 2.48km distance shortened to reach PC Dadrath. A/A accorded for Rs.30.77Lakh on 27.11.17. Tender received on 28.12.17 & approved on 08-01-2018. E/W completed & further work in progress.	3077000 3077000 538000 538000
-------------------------------------	-------------------------------	---	---	---	---	--

DC Office Status & DC Remarks: In Progress & Earth work completed, GSB completed stone metal is in progress.

Likely Date of Initiation: Estimate Cost: 3077000
Likely Date of Completion: Funds Issued: 538000
Admin. Approved: 3077000
Funds Spent: 538000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(12) (12) (12) 20346	27/10/2017 In Progress	Nimnabad SAFIDON SAFIDON -Block Jind	Construction of road from Nimnabad to Dharmgarh	In Progress FC-Agriculture H.S.A.M.B. 12/01/2018 30/09/2018	Road ID 8840 : Length = 3.58km, Path = 5, 6 & 7 Karam. 4.28km distance will be shortened to reach PC Didwara. A/A accorded for Rs.146.15Lakh on 27.11.2017. Tender received on 28.12.2017 and approved on 12-01-2018.	14615000 14615000
-------------------------------------	-------------------------------	---	--	---	---	----------------------

*DC Office Status & DC Remarks: In Progress & Demarcation completed on 23.03.2017 and yet be started.*Likely Date of Initiation:
Likely Date of Completion:Estimate Cost: 14615000
Funds Issued:
Admin. Approved:
14615000
Funds Spent:

(13) (13) (13) 20348	27/10/2017 In Progress	Malikpur SAFIDON SAFIDON -Block Jind	Construction of road from Malikpur to Safidon Assandh PWD Road.	In Progress FC-Agriculture H.S.A.M.B. 12/01/2018 30/09/2018	Road ID 8841 : Length = 2.68km, Path = 5 karam, 1.05km distance will be shortened to reach NGM Assand. A/A accorded for Rs.103.49Lakh on 27.11.2017. Tender received on 28.12.2017 and approved on 12-01-2018. Demarcation & further work in progress.	10349000 10349000
-------------------------------------	-------------------------------	---	---	---	--	----------------------



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

DC Office Status & DC Remarks: In Progress & Earth work completed in 250mtr

Likely Date of Initiation:	Estimate Cost: 10349000
Likely Date of Completion:	Funds Issued:
	Admin. Approved:
	10349000
	Funds Spent:



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Animal Husbandry & Dairying

Department : Animal Husbandry & Dairying

(14) (1) (1) 18469	07/05/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Construction of building of Govt. Veterinary Dispensary at village Ludana, subject to fulfillment of departmental norms	In Progress FC-Animal Husbandry Animal Husbandry & Dairying	A new GVD has been opened in village Ludana vide Govt. Memo No. 5738 (CFMS)-AH-2-2017/12210 dated 07.09.2017. Further a sum of Rs. 29.91 lakh has been transfer to PWD B&R on 18.09.2017 through book transfer. The matter of construction is pending with PWD (B&R).	3258000 3258000 2991000
-----------------------------------	-------------------------------	--	---	---	--	-------------------------------

Currently Pending With : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & Budget 29.91 Lac transferred to PWD B&R Deptt. Architectural Drawing has been received on 02-01-2018. Tender allotted to contractual agency and B.G. awaited.

Likely Date of Initiation:	Estimate Cost: 3258000
Likely Date of Completion:	Funds Issued: 2991000
	Admin. Approved: 3258000
	Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Animal Husbandry & Dairying

Department : Animal Husbandry & Dairying

(15) (2) (2) 20310	27/10/2017 Pending	Safidon SAFIDON SAFIDON -Block Jind	Reconstruction of damaged building of Govt. Vety. Hospital situated at Safidon.	Pending FC-Animal Husbandry Animal Husbandry & Dairying	Out of necessary budget for construction amounting to Rs. 35.83 an amount of Rs.20.00 lakh has been arranged in 1st Supplementary. Funds for rest of amount. i.e. 15.83 lakh would be arranged in 2nd Supplementary /Revised Estimates 2017-18. Administrative approval issued by the Govt. Vide NO. 13454(CFMS)-AH-4-2018/1287 dated 05.02.2018. An amount of Rs. 20 lakh has been released to PWD (B&R) head office for construction works vide sanction No. 7170- 7178 P-2 dated 08.02.2018. Further, an amount of Rs. 15.83 lakh released to PWD (B&R) head office vide sanction NO. 14998-15006 P-2 dated 21.03.2018.	3583000 3583000 3583000
-----------------------------------	---------------------------	--	---	--	---	-------------------------------

Hence, the announcement is
in progress.



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Animal Husbandry & Dairying

Department : Animal Husbandry & Dairying

DC Office Status & DC Remarks: In Progress & Administrative cum financial approval and Sanction for Rs. 20 Lac issued to PWD B&R Deptt. The site plan has been sent to Chief Architect office vide memo no. 2122 dated 21-03-2018 for drawings.

Likely Date of Initiation:	Estimate Cost: 2000000
Likely Date of Completion:	Funds Issued:
	Admin. Approved: 2000000
	Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Animal Husbandry & Dairying						
Department : Animal Husbandry & Dairying						
(16) (3) (3) 20311	27/10/2017 Commissioned	Morkhi SAFIDON SAFIDON -Block Jind	Reconstruction of damaged building of Govt. Vety. Hospital situated at Morkhi.	Commissioned FC-Animal Husbandry Animal Husbandry & Dairying	Out of necessary budget for the construction an amounting to Rs. 35.83 lakh has been arranged in 1st Supplementary. Funds for rest of amount i.e. 15.83 lakh would be arranged in 2nd Supplementary / Revised Estimates 2017-18. Administrative approval issued by the Govt. vide NO. 13454 (CFMS)-AH-4- 2018/1287 dated 05.02.2018. An amount of Rs. 20 lakh has been released to PWD (B&R) head office for construction works vide sanction No. 7170-7178 P-2 dated 08.02.2018. Further, an amount of Rs. 15.83 lakh released to PWD (B&R) head office vide sanction No. 14998- 15006 P-2 dated 21.03.2018. Hence, the announcement is commissioned.	3583000 3583000 3583000



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Animal Husbandry & Dairying

Department : Animal Husbandry & Dairying

DC Office Status & DC Remarks: In Progress & The administrative cum financial approval and sanction is for Rs. 2000000/- to PWD B&R, for reconstruction of building. The site plan has been sent to Chief Architect Office vide memo no. 2116 dated 20-03-2018 for drawings.

Likely Date of Initiation:	Estimate Cost: 2000000
Likely Date of Completion:	Funds Issued: 0
	Admin. Approved: 2000000
	Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Animal Husbandry & Dairying						
Department : Animal Husbandry & Dairying						
(17) (4) (4) 20312	27/10/2017 Pending	Didwara SAFIDON SAFIDON -Block Jind	Reconstruction of damaged building of Govt. Vety. Hospital situated at Didwara.	Pending FC-Animal Husbandry Animal Husbandry & Dairying	Out of necessary budget for the construction of amounting to Rs. 35.83 lakh an amount of Rs. 20.00 lakh has been arranged in 1st Supplementary. Funds for the rest of amount i.e. 15.83 lakh has been arranged in 2018-19. Administrative approval issued by the Govt. vide No. 13454 (CFMS)-AH-4-2018/1287 dated 05.02.2018. An amount of Rs. 20 lakh has been released to PWD (B&R) head office for construction works vide sanction No. 7170-7178 P-2 dated 08.02.2018. Further, an amount of Rs. 15.83 lakh released to PWD (B&R) head office vide sanction NO. 14998- 15006 P-2 dated 21.03.2018. Hence, the announcement is in progress.	3583000 3583000 3583000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Animal Husbandry & Dairying

Department : Animal Husbandry & Dairying

DC Office Status & DC Remarks: In Progress & Administrative approval has been received for Rs. 20.00 lacs. The site plan has been sent to Chief Architect Office vide Memo No. 2116 dated 20-03-2018 for drawing.

Likely Date of Initiation:	Estimate Cost: 2000000
Likely Date of Completion:	Funds Issued:
	Admin. Approved:
	Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Animal Husbandry & Dairying						
Department : Animal Husbandry & Dairying						
(18) (5) (5) 20313	27/10/2017 Pending	Bahadurgarh SAFIDON SAFIDON -Block Jind	Construction of new building of Vety Dispensary at Bahadurgarh.	Pending FC-Animal Husbandry Animal Husbandry & Dairying	Out of necessary budget for construction amounting to Rs. 32.58 lakh an amount of Rs. 20.00 lakh has been arranged in 1st Supplementary. Funds for the rest of amount i.e. Rs. 12.58 lakh has been arranged in 2018-19. Administrative approval issued by the Govt. vide No. 13454 (CFMS)-AH-4-2018/1287 dated 05.02.2018. An amount of Rs. 20 lakh has been released to PWD (B&R) head office for construction works vide sanction No. 7170-7178 P-2 dated 08.02.2018. Further, an amount of Rs. 12.58 lakh released to PWD (B&R) Head office vide sanction NO. 14998- 15006 P-2 dated 21.03.2018. Hence, the announcement is in progress.	3258000 3258000 3258000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Animal Husbandry & Dairying

Department : Animal Husbandry & Dairying

DC Office Status & DC Remarks: In Progress & Administrative Approval has been received for Rs. 20.00 lacs. The site plan has been sent to Chief Architect Office vide Memo No. 2122 dated 21-03-2018 for drawing.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 200000
Funds Issued:
Admin. Approved: 200000
Funds Spent:

(19) (6) (6) 20314	27/10/2017 Pending	Bhag Khera SAFIDON SAFIDON -Block Jind	Construction of new building of Vety. Dispensary at village Bhag Khera.	Pending FC-Animal Husbandry Animal Husbandry & Dairying	For construction of building of GVD Bhag Khera an amount of Rs. 6.58 lakh has been provided to PWD (B&R) through book transfer on 11.01.2018 (under RIDF Project XXIII). Hence, the matter for construction is pending with PWD (B&R).	3258000 3258000 658000
-----------------------------------	---------------------------	---	---	--	---	------------------------------

Currently Pending With : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & Funds transfred to PWD B&R through NABARD. The site plan has been sent to Chief Architect Office vide memo no. 2162 dated 22-03-2018 for drawing.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 3258000
Funds Issued:
Admin. Approved: 3258000
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Animal Husbandry & Dairying

Department : Animal Husbandry & Dairying

(20) (7) (7) 20315	27/10/2017 Pending	Butani SAFIDON SAFIDON -Block Jind	Construction of new building of Vety. Dispensary at village Butani.	Pending FC-Animal Husbandry Animal Husbandry & Dairying	A sum of Rs. 15.00 lakhs on 18.08.2017 and Rs. 14.91 lakhs on 18.09.2017 has been transferred to PWD (B&R) through book transfer for construction of the building under similar announcement (Duplicate Announcement No. 18468 has been deleted by CM Office). Hence the further process is pending with PWD (B&R).	3258000 3258000 2991000
-----------------------------------	---------------------------	---	--	--	---	-------------------------------

Currently Pending With : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & Budget 29.91 Lac Transferred to PWD B&R Deptt. Architectural Drawing has been received on 02-01-2018. Tender allotted and B.G. awaited.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

(21) (1) (1) 10126	24/05/2015 In Progress	SAFIDON SAFIDON SAFIDON -Block Jind	Development works of Rs. 20.00 Crore in the villages of Safidon Assembly Constituency.	In Progress FC-Dev&Panchayats H.R.D.F. 20/05/2016 31/10/2017	Ann.recd.on 10.6.15. 189 estimates amounting to Rs. 20.79 cr received out of which 178 works sanctioned on 6.10.2015 & 1.12.2016. 11 estimates A/A awaited yet Out of 178 works, A/A awaited Completed - 62, In progress- 77 Not started -39 works overall 40% work completed.	207993100 207993100 207993100 63700000
-----------------------------------	-------------------------------	--	--	--	---	---

DC Office Status & DC Remarks: In Progress & Total 178 works has been sanctioned out of which 62 no. had been executed by the Executive Engineer and funds for balance 116 works are with the Gram Panchayat. Out of 62 works 23 has been completed 2 are in progress and Balance 1 No. works of village Gangoli yet to be start and 1 No. village Kharak Gagar amount refunded to Gram Panchayat. As per new Govt. instructions the work which are less than 20 lakhs, An amounting to Rs. 307.83 Lac has been refunded completly of 17 Nos. work to concerned Gp and 11 Nos. work to concerned GP an amounting to Rs. 137.24 Lac has been refunded partially to GP Gangoli, Khatla, Bhambhewa, Siwanamal, Kharak Gadian, Kalwa, Bhurain, Bitani, Dathrath, Anta and Hatt, Total Amount Refunded 445.07 Lac.

Likely Date of Initiation: Estimate Cost: 207993100
Likely Date of Completion: Funds Issued: 207993100
Admin. Approved: 207993100
Funds Spent: 63700000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

(22) (2) (2) 12516	23/05/2016 Pending	Julana JULLANA JULANA -Block Jind	Construction of sports stadium in Village Hathwala.	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 18.7.16. Letter written to ADC on 18.7.16 for sending the estimates.DO letter written to DC on 29.9.16 regarding preparation of estimates.1 estimate to Rs. 1.35 Cr. submitted to Director sports vide CE(PR) memo no. 507-08 on dated 25.01.2018.	13500000 0 0 0
-----------------------------------	---------------------------	--	--	--	--	-------------------------

Currently Pending With : Sports & Youth Affairs

DC Office Status & DC Remarks: In Progress & Estimate sent to Director, Sports Deptt. Haryana, Panchkula by the C.E. (P.R), Haryana Chandigarh vide his office letter No. 507 dated 25.01.2018 amounting to Rs. 132.44 lac Fund awaited.

Likely Date of Initiation: Estimate Cost: 13500000
Likely Date of Completion: Funds Issued:
Admin. Approved:
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

(23) (3) (3) 12518	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Construction of sports stadium in Village Buana.	In Progress FC-Dev&Panchayats H.R.D.F. 15/12/2017 31/10/2018	Ann. recd. on 18.7.2016. As per order of Hon'ble CM dated 7.5.2017 this ann. has been transferred to Sports deptt. along with estimates on 11.5.2017. work allotted on 24.01.2018. work in progress.	10184000 10184000 10184000 0
-----------------------------------	-------------------------------	--	---	--	---	---------------------------------------

DC Office Status & DC Remarks: In Progress & Work in progress.

Likely Date of Initiation: Estimate Cost: 10184000
Likely Date of Completion: Funds Issued: 10184000
Admin. Approved:
10184000
Funds Spent: 0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

(24) (4) (4) 12644	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Grant of Rs. 10 crore for Development works in the various villages of Julana Assembly Constituency	In Progress FC-Dev&Panchayats H.R.D.F. 01/12/2016 31/03/2018	Ann. recd. on 18.7.2016. Estimates prepared and recd. on 1.9.16. Fund sanctioned for amounting Rs. 9.94 cr. on 14.10.2016 for 190 works.	99414500 99414500 99414500 63700000
-----------------------------------	-------------------------------	--	--	--	--	--

Funds amounting to Rs.
5,85,500/- sanctioned for R/wall in
village Brahamanwas on
13.7.2017.

Total Works - 190 works
Completed - 111 works
In progress - 58 Works
Not started - 21 works
Overall 65% work completed.

DC Office Status & DC Remarks: In Progress & HRDF sanctioned Rs. 9,99,99,000/- vide letter no. 4820 dt. 07.10.2016 and 2550 dated 11.08.2017 for 191 works which are to be executed by the GPs. Out of which 132 has been completed 35 are in progress & 24 yet to be started.

Likely Date of Initiation: Estimate Cost: 99999000
Likely Date of Completion: Funds Issued: 99999000
Admin. Approved: 99999000
Funds Spent: 79125000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

(25) (5) (5) 17870	11/12/2016 In Progress	JIND JIND JIND -Block Jind	Grant of Rs. 10 Crore for various development works in the villages falling in the Jind Constituency.	In Progress FC-Dev&Panchayats H.R.D.F. 31/08/2017 30/06/2018	Ann. recd. on 19.12.2016. 91 works amounting to Rs. 5,00,18,400/- sanctioned under Budgetary Scheme on 30.5.2017. 21 works amounting to Rs.3.77 cr. sanctioned under HRDF and funds for Rs. 3.52 cr. released under HRDFS on 20.9.17 Total works = 112 Completed = 0 In progress = 17 Not started = 95	141995000 101489000 101489000 0
-----------------------------------	-------------------------------	-------------------------------------	---	--	--	--

DC Office Status & DC Remarks: In Progress & Total Works- 112 Nos.**XEN Level - 8 Nos. (2 Nos. works performance security pending and letter issued to the agency on dated 15.01.2018, 5 Nos.****woks in Progress and one No. work village Jalalpura Kalan- acceptance letter issued to the agency on dt. 30.03.2018.****GP Level - 104 N0s. (104 no. works which are to be executed by the GPs: Out of which 32 are in progress & 46 yet to be started by GP).**

Likely Date of Initiation:	Estimate Cost: 141995000
Likely Date of Completion:	Funds Issued: 101489000
	Admin. Approved: 101489000
	Funds Spent: 35787320



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

(26) (6) (6) 17965	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Construction of Community Centres in Villages Bhanabrahman, Dhanori, Barta, Kalwan, Dhamtan and Kharal.	In Progress FC-Dev&Panchayats H.R.D.F. 01/12/2017 31/03/2018	Ann. recd. on 3.1.2017. Letter written to ADC on 3.1.2017 for sending the proposal . 6 no. Estimates of Rs. 682.11 lacs recd. and submitted to Govt. for sanction of funds on 18.4.17. Funds sanctioned on 7.5.2017. Work in progress.	68211000 68211000 68211000 0
-----------------------------------	-------------------------------	--	--	--	---	---------------------------------------

DC Office Status & DC Remarks: In Progress & Village Kharal & Kalwan work allotted to the agency on dated 19.03.2018 and yet to be start. village Dhanouri, Barta, Bhana Brahman acceptance letter issued to the agency on dated 08.03.2018 for submission the performance security and village Dhamtan, a letter issued to the agency on dated 08.03.2018 for submission the undertaking on approved rates.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 68211000
Funds Issued: 68211000
Admin. Approved:
68211000
Funds Spent: 0

(27) (7) (7) 17966	18/12/2016 Pending	Hatho NARWANA NARWANA -Block Jind	Construction of Gram Sachivalaya in Village Hatho	In Progress FC-Dev&Panchayats H.R.D.F.	Funds of Rs. 30.00 Lakh sanctioned on 19.03.2018	3000000 3000000 0
-----------------------------------	---------------------------	--	--	--	---	-------------------------

DC Office Status & DC Remarks: In Progress & Amount Sanctioned of Rs. 236.50 Lac by the Principal Secretary to Govt. of Haryana, Dev & Panchayat Deptt. vide his office No. 135-BAP-II(8)2018/1065 dt. 19-03-2018 and a letter issued to the S.D.O. (PR), Narwana & Ujhana vide this office No. 458-59 dt 26-03-2018 for prepare the detail estimate for preparation of DNIT.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 23650000
Funds Issued:
Admin. Approved:
23650000
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

(28) (8) (8) 17967	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Grant of Rs. 10.00 Crore for the Development works in the villages of Narwana Assembly Constituency as per the requirement to be decided by Deputy Commissioner, Jind.	In Progress FC-Dev&Panchayats H.R.D.F. 02/11/2017 30/07/2018	Ann. recd. on 3.1.2017. 130 estimate amounting to Rs. 921.15 lakh received however 126 estimates amounting to Rs. 893.75 lakh sanctioned and Rs. 857.18 lakh released under HRDF during september 2017. Total work = 126 Completed = 1 In Progress = 117 Not Started = 8	92115000 89375000 85718000 0
-----------------------------------	-------------------------------	--	---	--	--	---------------------------------------

DC Office Status & DC Remarks: In Progress & Total Works - 126 Nos.

XEN Level - 04 Nos. Not Start

GP Level -122 NOs.

122 No. works which are to be executed by the GPs out of which

122 no. works 21 are in progress & 9 not start and completed works nos. of 92 by the GP.

Likely Date of Initiation: Estimate Cost: 92115000
Likely Date of Completion: Funds Issued: 85718000
Admin. Approved:
89375000
Funds Spent: 63339000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

(29) (9) (9) 18450	07/05/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Grant of Rs. 2 crores for various development works at village Muwana.	In Progress FC-Dev&Panchayats H.R.D.F. 15/11/2017 30/06/2018	Ann. recd. on 24.5.2017. Letter written to ADC for sending the proposal. 32 no. estimates recd. However 31 estimates amounting to Rs, 196.59 lakh sanctioned under HRDF on 19.9.2017 and Rs. 195.94 lakh released under HRDF Scheme. Total no of works = 31 Tender recd. & in process with GPs = 30 Work In Progress = 21 Not Started = 10	19659000 19659000 19594000
-----------------------------------	-------------------------------	--	--	--	---	----------------------------------

DC Office Status & DC Remarks: In Progress & Total 31 no. works sanctioned.out of which 1 no. works has been to be executed by Executive Engineer and work in progress & 30 no. works which are to be executed by the GPs out of 30 no. works 24 no. work in Progress & 6 no. works not start.

Likely Date of Initiation: Estimate Cost: 19659000
Likely Date of Completion: Funds Issued: 19594000
Admin. Approved:
19659000
Funds Spent: 5756000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

(30) (10) (10) 18462	07/05/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Construction of Vyayamshala in 4 villages, namely Bitani, Dathrath, Rajana Kalan and Bagru Kalan, subject to 2 acres land being provided by each Gram Panchayat.	In Progress FC-Dev&Panchayats H.R.D.F. 21/06/2017 20/12/2017	Ann. recd. on 24.5.2017. 3 No. estimates of village Bagrukalan, Dhadrath & Rajan Kalan amounting to Rs. 1.00 cr. submitted to Govt. for sanction of funds on 5.9.17 and sanctioned on 18.9.2017 under HRDF . Bitani. Total works 4 Completed 0 In progress 1 Not started 3 (Tender recieved & in process) work in progress 35% work completed.	10049000 3272000 200000 0
-------------------------------------	-------------------------------	--	--	--	---	------------------------------------

DC Office Status & DC Remarks: In Progress & Total works for 4 Nos.**2 Nos. woks not start due to land leased by GP.****1 No. work village Butani In Progress (35%).****1 No. work village Rajana Kalan acceptance letter issued to the Agency on dt. 04-04-2018**

Likely Date of Initiation:	Estimate Cost: 10049000
Likely Date of Completion:	Funds Issued: 200000
	Admin. Approved: 3272000
	Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

(31) (11) (11) 18470	07/05/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Pavement of Phirmi in village Bitani	In Progress FC-Dev&Panchayats H.R.D.F. 15/04/2018 31/07/2018	Ann. recd. on 24.5.2017. Letter written to ADC on 25.5.2017 for sending the proposal. Estimate amounting to Rs. 85 lakh submitted to Govt. for sanction of funds on 11.12.2017. funds sanctioned on 15.12.2017. Work allotted on 03-04-2018.	8500000 8500000 4250000 0
-------------------------------------	-------------------------------	--	---	--	--	------------------------------------

DC Office Status & DC Remarks: In Progress & Work Allotted on dated 03.04.2018

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 8500000
Funds Issued: 4250000
Admin. Approved: 8500000
Funds Spent: 0

(32) (12) (12) 18471	07/05/2017 Pending	Safidon SAFIDON SAFIDON -Block Jind	Pavement of remaining part of phirmi in village Malar	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 24.5.2017. Letter written to ADC for sending the proposal. Estimates amounting to Rs. 39.81 lakh sanctioned on 11.12.2017. Tender received on 5.3.2018 & are in under process. Acceptance letter issued on 30-03-2018.	3981000 3981000 2000000 0
-------------------------------------	---------------------------	--	--	--	--	------------------------------------



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

DC Office Status & DC Remarks: In Progress & Letter issued to the agency on dt. 30.03.2018 for submission the performance security.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 3981000
Funds Issued: 2000000
Admin. Approved: 3981000
Funds Spent:

(33) (13) (13) 18472	07/05/2017 Pending	Safidon SAFIDON SAFIDON -Block Jind	Pavement of phirni at village Hadwa	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 24.5.2017. one estimate of Rs. 42.34 lakh sanctioned on 05/03/2018 under HRDF.Tenders to be recd. on27- 04-2018	4234000 4234000 2117000 0
-------------------------------------	---------------------------	--	--	--	---	------------------------------------

DC Office Status & DC Remarks: In Progress & Tender called on dt. 27.04.2018

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 4234000
Funds Issued: 2117000
Admin. Approved: 4234000
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

(34) (14) (14) 18474	07/05/2017 In Progress	Uchana UCHANA KALAN UCHANA -Block Jind	Grant of Rs. 4.00 Crores for various development works in villages falling in Uchana Kalan Assembly Constituency.	In Progress FC-Dev&Panchayats H.R.D.F. 15/11/2017 15/05/2018	Ann. recd. on 24.5.2017. 76 no. estimates amounting to Rs. 615.64 lakh sanctioned on 14.7.2017 / 5.9.17 under HRDF Scheme.and same were released. Total works = 76 with XEN - 2 allotted on 02.02.2018 & 74 works with GP out of which 38 in progress & 36 not started. Total work - 76 Completed - 0 in process - 41 not started - 35.	61564000 61564000 0 0
-------------------------------------	-------------------------------	---	---	--	---	--------------------------------

DC Office Status & DC Remarks: In Progress & Total Work - 76 Nos.

XEN Level -05 Nos.

GP level Block Alewa - 20 Nos.

GP level Block Uchana - 49 Nos.

GP Level Block Jind - 2 Nos.

Likely Date of Initiation: Estimate Cost: 61564000
Likely Date of Completion: Funds Issued: 57516000
Admin. Approved: 61564000
Funds Spent: 15408000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

(35) (15) (15) 20299	27/10/2017 Pending	Safidon SAFIDON SAFIDON -Block Jind	Development works of Rs.10.00 Crore for the rural area of Safidon Assembly Constituency.	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 3.11.2017 208 Estimates of Rs. 10.25 Cr. recd. However 203 estimates for Rs. 10.01 sanctioned on 29.03.2018 under HRDF.	102552200 102552200 0 0
-------------------------------------	---------------------------	--	--	--	---	----------------------------------

DC Office Status & DC Remarks: In Progress & Ann. recd. on 03.11.2017

1. 50 Estimates of Rs. 2.10 recd. However 49 estimates of Rs. 2.09 Cr. submitted to Govt. for sanction of funds on 15.03.2018.

2. 50 Estimates of Rs. 2.49 Cr. recd. However 49 works of Rs. 2.47 Cr. found in order submitted to Govt. for sanction of funds on 15.03.2018.

3. 49 Estimates of Rs. 3.20 Cr. recd. However 46 Estimates of Rs. 2.99 Cr. found in order submitted to Govt. for sanction of funds on 15.03.2018.

4. 50 Estimates of Rs. 2.18 Cr. recd. and the same have been submitted to Govt. for sanction of funds on 15.03.2018.

5. 9 Estimates of Rs. 26.88 LAKH recd. and the same have been submitted to Govt. for sanction of funds on 15.03.2018.

Likely Date of Initiation:	Estimate Cost: 102576000
Likely Date of Completion:	Funds Issued:
	Admin. Approved:
	Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

(36) (16) (16) 20573	18/12/2016 In Progress	Jajanwala NARWANA NARWANA -Block Jind	Construction of Gram sachivalya in village Jajanwala.	In Progress FC-Dev&Panchayats H.R.D.F.	Funds sanctioned on 19.03.2018	3000000 3000000
-------------------------------------	-------------------------------	--	--	--	--------------------------------	--------------------

DC Office Status & DC Remarks: In Progress & 30% work is in progress.

Likely Date of Initiation: Estimate Cost: 3000000
Likely Date of Completion: Funds Issued: 3000000
Admin. Approved: 3000000
Funds Spent:

(37) (17) (17) 20575	18/12/2016 In Progress	Khanpur NARWANA NARWANA -Block Jind	Construction of Gram sachivalya at village Khanpur	In Progress FC-Dev&Panchayats H.R.D.F.	Funds Sanctioned on 19.03.2018.	
-------------------------------------	-------------------------------	--	---	--	---------------------------------	--

DC Office Status & DC Remarks: In Progress & 30% work completed.

Likely Date of Initiation: Estimate Cost: 3000000
Likely Date of Completion: Funds Issued: 3000000
Admin. Approved: 3000000
Funds Spent:

Department : Panchayats



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

Department : Panchayats

(38)	18/12/2016	Narwana	Construction of Vyamshalas in	In Progress	Ann. recd. on 3.1.2017 for 15	24833000
(18)		NARWANA	Villages Dhamtan, Amargarh,	FC-Dev&Panchayats	Nos. of Vayamshala .As per	21498000
(1)		NARWANA -Block	Barta,Belerkha, Karmgarh,	Panchayats	report by Distt. Admin. 6 nos.of	14000000
17945	In Progress	Jind	Kharal, Pipaltha, Sainthli, Dablain, Mohal Khera, Ismailpur, Khanpur, Frain Khurd, Koyal and Gurusar.	15/11/2017 15/07/2018	Vayamshala are "NOT FEASIBLE" due to following reasons. AMARGARH & DABLIAN- Low Lying Site, FRAIN KHURD, BARTA & KHANPUR - Site not Available, KHARAL- Site away from village(1&2.5 KM resp.) SAITHALI - Resolution not as per Govt. Inst. dated 5.2.2015. BELERKHA-Funds sanctioned. work in progress.45% work completed. Remaining 7 estimates namely Pipthala, Mohal Khera, Ismailpur, Koyal Demarcation problem. Gurusar,Karamgarh , Dhamtan amounting to Rs. 246.86 lacs submitted to Govt. for sanction of funds on 18.4.17 and 4.5.17 and funds sanctioned on 15.05.2017 & 31.05.2017. Work in progress - 5 (Belrakalan , Gurusar) Not started - 3	0



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : Panchayats

*DC Office Status & DC Remarks: In Progress & Total Works - 15 Nos.
 Not Feasible -07 Nos.
 In Progress - 06 Nos.
 Not Start --2 Nos.(Village Dhamtan and Koyal due to demarkation).*

Likely Date of Initiation: Estimate Cost: 24833000
 Likely Date of Completion: Funds Issued: 14000000
 Admin. Approved:
 21498000
 Funds Spent: 0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Education - Higher

Department : Education (Higher)

(39) (1) (1) 10007	12/04/2015 In Progress	ALEWA UCHANA KALAN UCHANA -Block Jind	Opening of Co-Education Govt. College in Alewa and Construction of separate hostel for Girls.	In Progress FC-Higher Education Education (Higher) 22/05/2016 30/09/2017	Revised Administrative Approval of Rs.19.48 crore has been issued on 26/07/2016. Work is being executed by the Police Housing Corporation, Haryana. Tenders received and work has been allotted to the agency, college building work has been completed except some services and regarding hostel 26% work of has been completed.The college building has been inaugurated by Hon'ble CM on 19.01.18. Classes Started.	194800000 194800000 194800000
-----------------------------------	-------------------------------	--	--	--	---	-------------------------------------

Currently Pending With : Police Housing Corpn.

DC Office Status & DC Remarks: In Progress & 80% work completed.Painting & Flooring work in progress.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 0
Funds Issued: 0
Admin. Approved: 0
Funds Spent: 0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Education - Higher

Department : Education (Higher)

(40) (2) (2) 20326	27/10/2017 Pending	Safidon SAFIDON SAFIDON -Block Jind	Construction of gate and cycle stand at Govt. College for Boys at Safidon.	Pending FC-Higher Education Education (Higher)	A letter has been issued vide memo No.4/23-2017 works(3) dated 6.12.17, 15.12.17 and 13.2.18 to Principal, G.C, Saffidon for preparation of estimate from PWD B&R. Now, Drawing has been received from Chief Architect Department on 19.01.18 which has been submitted for approval of DGHE. The rough cost estimate of Rs.8,11,000/- has also been received on 20.3.18 from Executive Engineer, PWD, Jind which has also been submitted for approval of PSHE.	
-----------------------------------	---------------------------	--	--	--	--	--

DC Office Status & DC Remarks: In Progress & Amount of Rs. 8,11,000/- has been received from The Principal Secretary to Govt. Haryana, Higher Education Department, Chandigarh vide memo no. 4/23-2017Works(1) dated 26-03-2018.Detail estimate and DNIT under preparation.

Likely Date of Initiation: Estimate Cost: 811000
Likely Date of Completion: Funds Issued: 811000
Admin. Approved: 811000
Funds Spent:



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Education - School

Department : Education (Elementary)

(41) (1) (1) 20327	27/10/2017 In Progress	Barod SAFIDON SAFIDON -Block Jind	Construction of B/Wall of Primary School in village Barod.	In Progress FC-School Education Education (Elementary) 09/05/2018	In progress Amount of Rs. 5,21,136/- released to HSSPP vide letter No. 18/32-2017 Admn. (3) dated 08.01.2018. As per report of HSSPP, dated 20.02.2018. The work will be started soon.	521136 521136 521136
-----------------------------------	-------------------------------	--	---	--	--	----------------------------

DC Office Status & DC Remarks: In Progress & Work is progress likely date of completion 30-06-2018.

Likely Date of Initiation:
Likely Date of Completion: 30/06/2018

Estimate Cost: 1088136
Funds Issued: 567000
Admin. Approved:
Funds Spent: 34860



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Education - School

Department : Education (Elementary)

(42) (2) (2) 20349	27/10/2017 In Progress	Rodh SAFIDON SAFIDON -Block Jind	Construction of 10 new rooms in old building of Govt. Middle School Rodh.	In Progress FC-School Education Education (Elementary)	In progress Amount of Rs. 36,63,460/- released to HSSPP vide letter No. 18/32-2017 Admn. (3) dated 08.01.2018. As oer report of HSSPP, dated 20.03.2018. The work will be started soon.	3663460 3663460 3663460
-----------------------------------	-------------------------------	---	---	--	---	-------------------------------

DC Office Status & DC Remarks: In Progress & Work is progress and likely date of completion 31.07.2018.Demand of Additional amount has been sent to Govt. vide memo No. 848 dated 01-12-2017.

Likely Date of Initiation:	Estimate Cost: 5169460
Likely Date of Completion:	Funds Issued: 1506000
	Admin. Approved:
	Funds Spent: 1506000



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Education - School

Department : Education (Secondary)

(43) (3) (1) 12514	23/05/2016 Pending	Julana JULLANA JULANA -Block Jind	Up Gradation of Middle School Gobindpura to High School	In Progress FC-School Education Education (Secondary)	Not-feasible The school does not fulfill the norms for upgradation upto Sr. Sec. Level. The Hon'ble CM has been apprised of the position that this school may not be considered for upgradation. The same has been approved by Hon'ble CM on File No. 15/25-2016 SE(3) dated 15.02.2017.	
-----------------------------------	---------------------------	--	--	---	---	--

DC Office Status & DC Remarks: In Progress & Case has been sent to Director, Secondary Education Haryana, Panchkula vide DEO, Jind memo no. 5158 dated 22.07.2017 for approval. Report is awaited from Head Quarter.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

Head Deptt. : Health
Department : Health

(44)	26/12/2014	JIND	To provide the facility of CT Scan	Commissioned	An SFS 22/14-	0
(1)		JIND	in Civil Hospital, Jind.	FC-Health	1Plg.15/58/20.3.15 was sent to	0
(1)		JIND -MC		Health	Govt. for declaring it non feasible.	0
9752	Commissioned	Jind		04/02/2015	CM on 11.04.15 desired that an EOI be called on PPP. Re-bid was invited. No bids were received for MRI. The request of CS for approving the proposal on Indian oil Corporation for CT Scan (under CSR) was accepted on 3.5.16. CS on 5.12.16 informed that IOC is not responding. Deptt. again initiated bid on 11.5.17. No vendor bidded for MRI. However a bid for CT Scan received. So proposal to amend it as "To provide the facility of CT Scan" sent to Hon'ble HM/CM CFMS No. 14093/30.5.17. CM approved the amended announcement on 2.6.17. C.S. on 29.9.17 informed that it is expected to be made functional by 1.12.17. Further on 4.12.17 CS informed that it would be installed by 3rd week of Dec.17 by M/s HealthMap Diagnostics Pvt. Ltd. CS on 22.12.17 informed that it has been made functional.	0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

Accordingly case sent to Hon'ble CM for commissioning vide CFMS 35947/29.12.17. CM has approved the same on 10.1.18.

DC Office Status & DC Remarks: *In Progress & CT Scan facility has been started by Health Map Diagnostics Private Ltd. on dated 22-12-2017 under PPP Module. Bids were invited for MRI by DG, Health Chandigarh. But no bid were received for the MRI. Re- tender is in progress.*

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 0
Funds Issued: 0
Admin. Approved: 0
Funds Spent: 0

(45)	12/04/2015	UCHANA	Construction of 50 bedded	In Progress	CHC Uchana has already been upgraded to 50 bedded hospital vide Govt. letter dated 13.03.2009. Administrative approval of Rs. 1188.11 lacs has been issued vide Govt. letter No. 20/40/2016-5HBIII dated 09.12.2016 for the construction which has been sent to EIC, PWD (B&R) on 21.04.2017. As per PWD (B&R) report dated 20.03.2018, the work is in progress & 50% work is completed.	118811000
(2)		UCHANA KALAN	Hospital	FC-Health		118811000
(2)		UCHANA -Block		Health		118811000
10005	In Progress	Jind		02/08/2017 30/09/2018		23648000

Currently Pending With : Public Works (B & R)

DC Office Status & DC Remarks: *In Progress & 45% work completed & balance work is in progress.*

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 118811000
Funds Issued: 118811000
Admin. Approved: 118811000
Funds Spent: 29119000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Health

Department : Health

(46) (3) (3) 17980	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Renovation/repair of the building of Civil Hospital and Residential houses.	In Progress FC-Health Health 12/12/2017 30/06/2018	Administrative approval of Rs. 122.07 lacs has been issued vide Govt. letter No. 20/31/2017- 5HBIII dated 05.05.2017 for the repair of the building of CH, Narwana. Funds have been deposited with Civil Surgeon Jind for getting the repair done from PWD (B&R). As per PWD (B&R) report dated 20.03.2018, the work is in progress.	12207000 12207000 12207000 1500000
-----------------------------------	-------------------------------	--	---	--	---	---

Currently Pending With : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & Amount of Rs. 1,22,07,000/- have been received vide DG, Health memo no. 30/4-2(49-R)-Budget dated 17-05-2017. Amount have been transferred to Xen. PWD(B&R), Jind. Special repair of Building of Civil Hospital is in progress. Drawing awaited from Chief Architect, Haryana and drawing is not approved.

Likely Date of Initiation: Estimate Cost: 12207000
Likely Date of Completion: Funds Issued: 12207000
Admin. Approved:
12207000
Funds Spent: 1500000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Health

Department : Health

(47) (4) (4) 18443	12/04/2015 In Progress	ALEWA UCHANA KALAN UCHANA -Block Jind	Up-gradation of CHC Alewa	In Progress FC-Health Health 14/10/2017 31/12/2018	Govt. has issued principle approval to upgrade PHC Alewa to CHC vide letter No. 20/122/2015-5HBIII dated 16.2.2016. A proposal for staff creation has been sent to Hon'ble HM/CM vide CFMS no. 35255 dated 21.12.2017. Govt. has raised some queries for which reply has been sent on 04.04.2018.. Administrative approval of Rs. 592.83 lacs has been issued vide Govt. letter dated 21.04.2017 for the construction of the building of CHC Alewa. As per PWD (B&R) report dated 20.03.2018, work is in progress.	59283000 59283000 59283000 10997000
-----------------------------------	-------------------------------	--	---------------------------	--	--	--

Currently Pending With : Public Works (B & R)



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Health

Department : Health

*DC Office Status & DC Remarks: In Progress & The Administrative Approval has been received for amounting Rs. 333.90 lacs
Tender allotted and work is in progress.*

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 59283000
Funds Issued: 26826000
Admin. Approved:
59283000
Funds Spent:

(48) (5) (5) 18444	12/04/2015 Commissioned	NAGURAN UCHANA KALAN UCHANA -Block Jind	Up-gradation of PHC Naguran.	Commissioned FC-Health Health	Govt. has issued approval of staff creation to open a PHC in village Naguran vide letter No. 20/25/2017-5HBIII dated 07.02.2017.	
-----------------------------------	--------------------------------	--	------------------------------	-------------------------------------	--	--

*DC Office Status & DC Remarks: In Progress & The Administrative approval has been received for amounting Rs. 333.90 lacs.
Tender allotted to contractual agency. Work is in progress.*

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 3390000
Funds Issued: 3390000
Admin. Approved: 3390000
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Home including Jail

Department : Home

(49) (1) (1) 17875	11/12/2016 In Progress	Jind JIND JIND -Block Jind	Opening of New Police Station on Jind City in the name of Civil Line Police Station.	In Progress FC-Home Home	ACS Home vide his memo. No. 16/04/2017-4HG.II dated 12.04.2017 has accorded sanction for creation of PS Civil Lines Jind. Further, 2 acre land for construction of building of PS Civil Lines, Jind earmarked by HUDA in sector 7 Jind. Rough cost estimate under preparation with HPHC.	
-----------------------------------	-------------------------------	-------------------------------------	--	--------------------------------	---	--

DC Office Status & DC Remarks: *In Progress & Approval of opening of New Police Station on Jind City has been received from ACS Home vide Memo no. 16/04/2017-04/HG-02 dated 12.04.2017. New Civil Line Police Station is running in the Building of old Civil Line Police Post. As far as the construction of new building is concerned, 2 Acre land in Sector-7 has been reserved for construction of building of Police Station. Administrator HUDA has been requested to handover the possession of this land to Police Department so that building for Police Station could be constructed vide SSP, Jind memo no. 343 dated 04.01.2018*

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Home including Jail						
Department : Home						
(50) (2) (2) 17982	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Construction of New building of City Police Station and residential houses on the land to be transferred in the name of Home Department.	In Progress FC-Home Home	ACS Revenue has accorded sanction for transfer of land measuring 36 Kanal 4 Marla for construction of new building of PS City Narwana and residential quarters for Police Officials vide his endst. No. 379-ARIC-1/2017/1439 dated 07.08.2017. Further, Police Department Haryana vide this office memo. No. 8817/P-4 dated 18.08.2017 has requested ACS Home to accord Administrative approval of Rs. 231.07 lakh for the purpose. Necessary approval has been received from Govt. Work recently allotted on 21.11.2017. 12% work completed and project will be completed by January, 2019.	23107000 23107000



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Home including Jail

Department : Home

DC Office Status & DC Remarks: In Progress & Construction work of City Police Station Narwana is under progress.

Likely Date of Initiation:	Estimate Cost: 23107000
Likely Date of Completion:	Funds Issued: 23107000
	Admin. Approved: 23107000
	Funds Spent: 2423000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

Head Deptt. : Industrial Trg. & Voc. Edu.



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

Head Deptt. : Industrial Trg. & Voc. Edu.

Department : Skill Development & Industrial Trg

(51)	07/05/2017	Safidon	Opening of new ITI in Safidon	Pending	A letter has been written to D.C	0
(1)		SAFIDON	sub-division and naming it after	FC- Industrial Train	Jind to provide 6 - 9 Acre land in	0
(1)		SAFINDO -MC	Maharaja Jassa Singh Ahluwalia,	Skill Development &	M.C Safidon area for	0
18453	In Progress	Jind	subject to land being provided by Municipal Committee Safidon or nearby Gram Panchayat.	Industrial Trg	establishment of ITI on 23.05.2017 Copy sent to Secretary, M.C Safidon and also reminder issued on dated 27.07.2017. D.O. letter has been written to D.C Jind on 08-08-2017 regarding transfer of land. D.C Jind has been requested on 22.08.2017 to send the case to Director General, Development of Panchayat for transfer of land and reminder letters written to D.C. Jind on dated 30.08.2017,26.09.2017 and 28.11.2017. 6 Acre 4 Kanal 4 Marla land has been transferred in the name of Department on 10.01.2018. Scope of work has been sent to Chief Architect on 04 -01-2018 and reminder issued on 25.02.2018. Building Drawing has been approved on 09-03-2018. RCE Awaited from PWD B&R.	0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Industrial Trg. & Voc. Edu.

Department : Skill Development & Industrial Trg

Currently Pending With : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & Approval of Land transfer has been accorded vide memo no. SBA-1-2018/2367 -72 dated 10-01-2018 of Principal Secretary to Govt. Haryana, Development and Panchayat, Department. Gift deed has been executed.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

(52) (1) (1) 12501	23/05/2016 Commissioned	Julana JULLANA JULANA -Block Jind	Rehabilitation of Julana Sub Minor from RD 0 to 20610.	Commissioned FC-Irrigation Irrigation & Water Resources 05/05/2017 02/02/2018	The scheme was approved in STC meeting on dated 06.12.2016. The A/A has been received on 07.02.2017 from Govt. vide memo No. 22/14/2017/4 IW dated Feb,2017 for amounting to Rs. 357.79 lacs. The estimate has been sanction for amounting to Rs. 329.27 lac on 27.04.17. The tender has been approved on 07.06.2017. 100% work has been completed.	35779000 35779000 28245000 28245000
-----------------------------------	--------------------------------	--	---	--	--	--

DC Office Status & DC Remarks: In Progress & 90% work is completed.

Likely Date of Initiation:	Estimate Cost: 32927000
Likely Date of Completion:	Funds Issued: 28245000
	Admin. Approved: 32927000
	Funds Spent: 28245000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

(53)	23/05/2016	Julana	Regarding construction of office	Pending	SE submitted the drawings of	12589000
(2)		JULLANA	Sinchai Bhawan and construction	FC-Irrigation	Sinchai Bhawan to Chief Architect	12589000
(2)		JULANA -Block	of residential houses for SDO	Irrigation & Water	for approval. Chief Architect	
12504	Pending	Jind	Irrigation, Julana and Staff.	Resources	pointed out that the existing	
				01/02/2018	available area (84.5' x 39') of the	
				31/10/2018	land is not sufficient but	
					department can proceed as per	
					the zoning of Municipal	
					Committee. Further as per Zoning	
					of Municipal Committee Julana,	
					drawing has been approved by	
					MC Julana. Regarding	
					construction of residential houses	
					for SDO Irrigation & Staff, it was	
					decided in the meeting dated	
					06/05/2017 under chairmanship	
					of Hon'ble CM that land be got	
					identified by DC Jind by	
					constituting a committee. The	
					land is yet to be decided. A/A	
					amounting to Rs. 125.89 lacs for	
					the work of construction of office	
					building has been accorded by	
					Govt. on 12.10.2017. Structural	
					drawings are prepared by NIT	
					Kurukshetra. Estimate is under	
					process of approval	



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

*DC Office Status & DC Remarks: In Progress & Tender called and will be floated shortly.*Likely Date of Initiation:
Likely Date of Completion:Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:

(54) (3) (3) 17948	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Rehabilitation of Kharal Minor from RD 0 to 20808 i.e up to tail.	In Progress FC-Irrigation Irrigation & Water Resources 20/11/2017 31/03/2018	The project estimate from RD 0- 20808 tail costing Rs 196 lacs submitted to STC on 17.01.2017 and the same was discussed in the STC meeting held on 25.01.2017 and approved. The A/A accorded by Govt. vide No. 2/49/2017-1IW dated 17.04.2017 for Rs.216.00 lacs. Estimate costing Rs. 16598336.00 stands approved on 31.07.2017.Tender called and will opened on 18.09.2017 and approved on 29.09.17. Agreement signed and 35 % work completed.	21600000 21600000 4879000 4879000
-----------------------------------	-------------------------------	--	--	---	---	--

*DC Office Status & DC Remarks: In Progress & Work in progress and 75% work has been competed.*Likely Date of Initiation:
Likely Date of Completion:Estimate Cost: 21600000
Funds Issued: 16598000
Admin. Approved:
21600000
Funds Spent: 4800000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

(55) (4) (4) 17949	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Rehabilitation of Kalwan Minor from RD 0 to 55000 i.e up to tail.	In Progress FC-Irrigation Irrigation & Water Resources 20/11/2017 31/03/2018	The project estimate from 0- 54000 Tail costing Rs. 425.00 lacs discussed in STC meeting held on 25.01.2017 and approved. A/A amounting to Rs 448.00 lacs stands accorded by Govt. vide memo No. 22/130/2017-4IW dt. 28.08.2017. Estimate appd on 26.09.17 for 372.92 lacs. Tender opened on 03.10.2017 and approved on 09.10.2017. Agreement signed and 75% work completed.	44800000 44800000 20589000 20589000
-----------------------------------	-------------------------------	--	--	---	--	--

DC Office Status & DC Remarks: 75% Completed & The work is in progress and 75% work has been completed.

Likely Date of Initiation:	Estimate Cost: 44800000
Likely Date of Completion:	Funds Issued: 20589000
	Admin. Approved: 44800000
	Funds Spent: 20489000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

(56) (5) (5) 17950	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Rehabilitation of Loan Minor from RD 0 to 17000 i.e up to the tail.	Commissioned FC-Irrigation Irrigation & Water Resources 01/06/2017 28/02/2018	The project estimate costing Rs 140 lacs stands discussed in the STC meeting held on 18.01.2017 and approved. The A/A accorded by Govt. vide memo No. 22/42/2017-4IW dated 24.03.2017 for Rs 127.04 lacs. Estimate approved for Rs 10440040.00.Tenders opened on 03.05.2017 and approved on 25.05.2017. 95% Work completed expenditure 90.24 lacs. Rev Est. 116.46 lacs	12704000 12704000 11245000 11245000
-----------------------------------	-------------------------------	--	--	--	---	--

DC Office Status & DC Remarks: Above 75% Completed & 95% work has been completed.

Likely Date of Initiation: Estimate Cost: 12704000
Likely Date of Completion: Funds Issued: 11245000
Admin. Approved:
12704000
Funds Spent: 11245000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

(57) (6) (6) 17951	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Rehabilitation of Sinsar Minor from RD 0 to 12500 only.	In Progress FC-Irrigation Irrigation & Water Resources 01/06/2017 31/03/2018	Approved in STC meeting held on 18.01.2017. The A/A accorded by Govt. vide memo No.22/44/2017- 4IW dated 24.03.2017 for Rs. 90.85 lacs. Estimate approved for Rs. 8089180.00 on 08.05.2015. Tenders appd on 19.05.2017. 90% work completed.	9085000 9085000 3889000 3889000
-----------------------------------	-------------------------------	--	--	---	--	--

DC Office Status & DC Remarks: In Progress & The work in progress and 90% work has been completed.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 9085000
Funds Issued: 3889000
Admin. Approved: 9085000
Funds Spent: 3889000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

Head Deptt. : Medical Education



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

Head Deptt. : Medical Education

Department : Medical Education

(58)	24/05/2015	JIND	Opening of Medical College in	In Progress	1. Foundation stone was laid on	0
(1)		SAFIDON	Jind District.	FC-MedicalEdu	11.09.16.	0
(1)		JIND -MC		Medical Education	2. The land has already been	0
10124	In Progress	Jind			leased out to the Department for 33 years.	0
					3. A high Powered Committee comprising of CS, PSCM, ACSMER and VC UHS, Rohtak has been constituted and notified to invite tenders amongst CPSUs.	
					4. The RFP document to be floated for inviting bids from amongst CPSUs for selecting construction agency has been prepared and technically vetted. The same is in the process of getting approval by the High Powered Committee before it is floated.	
					5. An estimate amounting to Rs.142.16 Lakhs for construction of boundary wall around the site of proposed medical college by PWD (B&R). The same after having approved by Standing Finance Committee A is pending with FD.	



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Medical Education

Department : Medical Education

DC Office Status & DC Remarks: In Progress & Land has been transferred to medical Education & Research. Finalization of construction Agency pending at Head Quarter level.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 0
Funds Issued: 0
Admin. Approved: 0
Funds Spent: 0



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

Head Deptt. : Power

Department : DHBVNL



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(59)	12/04/2015	UCHANA KHURD	Construction of 33 KV Sub Station	In Progress	i) 33 KV Uchana Khurd (FY 2017	151700000
(1)		UCHANA KALAN	in Sedha Majra, Durana,	FC-Power	-18) Suitable land in village	151700000
(1)		UCHANA -Block	Kabarchha, Sandeel and	DHBVNL	Uchana Khurd to construct the	151700000
10009	In Progress	Jind	Mangalpur and up gradation of	01/05/2015	sub station is not available.	48700000
			Kakrod and Chattar KV Sub	31/03/2018	However alternate land in	
			Station.		nearby village Sedha Majra	
					(about 2 K.Ms from Uchana	
					Khurd) available checked and	
					found suitable. Tender has been	
					floatated for construction of 33 KV	
					sub station Sedha Majra and part-	
					I has been opened on 4.12.2017	
					and is under process.	
					ii) 33 KV Durana (FY 2017-18)	
					The work stand allotted to the	
					contractor vide LOA dated	
					27.6.2017. About 27% work	
					completed.	
					iii) 33 KV Kabarchha (FY 2017-18):	
					The work stand allotted to the	
					contractor vide LOA dated	
					18.12.2017. The work has been	
					taken into hand.	
					iv) 33 KV Sandeel (FY-2017-18)	
					The suitability of the land has	
					been checked and found not	
					suitable. The alternate land is	
					being searched out.	
					v) 33 KV Mangalpur:	
					Commissioned on 28.7.2016.	
					Augmentations:	
					i) 33 KV Kakrod & Chattat: Both	
					commissioned on 30.5.2015.	



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Power

Department : DHBVNL

*DC Office Status & DC Remarks: In Progress & Uchana Khurd- Work order not issued(In pipeline)**Durana- Already done.**Kabarchha- Work has been taken by Contractor.**Sandeel- The suitable land has been identified.Work is in process.**Mangalpur- Already commissioned.*

Likely Date of Initiation: Estimate Cost: 110000000
Likely Date of Completion: Funds Issued: 110000000
Admin. Approved:
110000000
Funds Spent: 69200000

(60) (2) (2) 12506	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Replacement of under size conductor of various 11 KV lines.	In Progress FC-Power DHBVNL 31/07/2016	Under IPDS scheme 14 KM HT line and 3.10 KM LT line to be provided. The work order to the contractor has been placed.	
-----------------------------------	-------------------------------	--	--	---	--	--

DC Office Status & DC Remarks: In Progress & Under IPDS scheme 14 kms HT lines and 3.10 Kms Lt line to be provided. the work order to be contractor has been placed.

Likely Date of Initiation: Estimate Cost: 8000000
Likely Date of Completion: Funds Issued: 8000000
Admin. Approved: 8000000
Funds Spent: 6000000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Power

Department : DHBVNL

(61) (3) (3) 12508	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Replacement of LT line conductor of various villages i.e. Malvi, Kerala, Jhamola, Deorar, Buwana, Lajwana Kalan, Nidana, Dhigana, Radhana, Shamlo Khurd, Shadipur Julana, Brah Khurd, Nidani, Padana, Hathwala, Kilazafargur, Brar Khera, Buradehar, Garwhali, Khranti, Pouli etc.	In Progress FC-Power DHBVNL 31/07/2016 31/12/2017	Under MGJG Scheme LT line conductor is being replaced with AB cable. In the 3rd Phase of MGJG scheme village Malvi and Devrar has been taken and the rest of villages will be covered in 4th phase of MGJG scheme.	
-----------------------------------	-------------------------------	--	--	---	---	--

DC Office Status & DC Remarks: In Progress & Under MGJG scheme, LT line conductor is being replaced with AB Cable. In the 3rd Phase of MGJG scheme village Malvi, Devrar has been taken and the rest of village will be covered in 4th phase of MGJG scheme.

Likely Date of Initiation:
Likely Date of Completion:Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:

(62) (4) (4) 12510	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Creation of new 33 KV S/Stn at Village Khranti	In Progress FC-Power DHBVNL 31/07/2016 30/06/2018	The work stand allotted to the contractor vide LOA dated 27.06.2017. About 5% work completed.	31900000 31900000 31900000
-----------------------------------	-------------------------------	--	--	---	---	----------------------------------



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Power

Department : DHBVNL

DC Office Status & DC Remarks: In Progress & The work stand alloted to the contractor vide LOA dated 27.06.2017. About 20% work completed.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 31900000
Funds Issued: 31900000
Admin. Approved:
31900000
Funds Spent: 6234000

(63) (5) (5) 17946	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Replacement of damaged and condemned conductors in all the villages of Narwana Assembly Constituency.	In Progress FC-Power DHBVNL 31/01/2017 31/12/2017	Out of 56 KMs worn out HT/LT lines, 47 KMs has been replaced.	6400000 6400000 6400000 4000000
-----------------------------------	-------------------------------	--	---	---	---	--

DC Office Status & DC Remarks: In Progress & Out of 56 KMs worn out HT/LT lines 45 Kms has been replaced.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 6400000
Funds Issued: 6400000
Admin. Approved: 6400000
Funds Spent: 4000000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

(64) (1) (1) 10034	12/04/2015 In Progress	SUDKAIN KHURD UCHANA KALAN UCHANA -Block Jind	Construction of New water works at Sudkain Khurd.	Above 75% Completed FC-Public Health Public Health Engineering 22/05/2015 31/03/2018	95% work completed and balance work is in progress.	26000000 26000000 9948000 1522800
-----------------------------------	-------------------------------	--	--	---	--	--

DC Office Status & DC Remarks: In Progress & Work completed and electric connection pending with DHBVN.

Likely Date of Initiation: 22/05/2015
Likely Date of Completion: 31/03/2018
Estimate Cost: 26000000
Funds Issued: 10448000
Admin. Approved:
26000000
Funds Spent: 10448000

(65) (2) (2) 12497	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Providing sufficient water in the village namely Deorar, Desh Khera and Rajgarh though they are connected with canal based water supply.	In Progress FC-Public Health Public Health Engineering	Work recently allotted	284735000 284735000 5000000
-----------------------------------	-------------------------------	--	--	---	------------------------	-----------------------------------

DC Office Status & DC Remarks: In Progress & Work allotted to the contractual agency

Likely Date of Initiation: 06/04/2018
Likely Date of Completion: 31/03/2019
Estimate Cost: 284735000
Funds Issued: 5000000
Admin. Approved:
284735000
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Public Health Engineering						
Department : Public Health Engineering						
(66) (3) (3) 12498	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Providing sufficient water in the villages namely Buana Village Cluster, Brar Khera, Behabalpur, Bibipur Village Cluster though they are connected with canal based water supply.	In Progress FC-Public Health Public Health Engineering	Work recently allotted.	
DC Office Status & DC Remarks: In Progress & Recently allotted to the agency (Work in progress)					Likely Date of Initiation: 06/04/2018 Likely Date of Completion: 28/02/2019	Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:
(67) (4) (4) 12499	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Providing sufficient water in the villages namely Dhighana, Nidana, Shamlo Khurd Village cluster, Nidani Village Cluster and Radhana Village Cluster though they are connected with the canal based water supply.	In Progress FC-Public Health Public Health Engineering	Work in progress.	
DC Office Status & DC Remarks: In Progress & Recently allotted to the agency (Work in progress)					Likely Date of Initiation: Likely Date of Completion: 31/03/2019	Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(68)	11/12/2016	JIND	Grant of Rs. 10.00 Crore for	In Progress	Water Supply	34565000
(5)		JIND	providing basic amenities like	FC-Public Health	The work for laying of pipeline in	34565000
(5)		JIND -MC	drinking water, sewerage facilities	Public Health	MC Jind is in progress against the	20730700
17859	In Progress	Jind	in the old approved colonies of	Engineering	estimated cost of Rs. 606.50 lacs	15481400
			M.C. Jind.	11/12/2016	against which an expenditure of	
				31/03/2019	Rs. 286.11 lacs has been incurred	
					upto 30.11.2017. The work will be	
					completed by 30.04.2018.	
					Funds amounting to Rs. 231.79	
					lacs allocated during 2017-18.	
					Sewerage:	
					The work for laying of sewerline in	
					MC Jind is in progress against the	
					est. cost of Rs. 2850.00 lacs	
					against which an expenditure of	
					Rs. 1262.03 lacs has incurred	
					upto 28.02.2018. The work will be	
					completed by 31.03.2019. Work	
					for const. of 4 No. IPS, laying of	
					rising main and sewer lines is in	
					progress against agreement	
					amounting to Rs. 926.84 lacs.	
					Work for const. of RCC under	
					ground collecting tank and laying	
					of rising main for disposal of	
					treated effluent from 15 MLD STP	
					to Kalwa Kinana drain is also in	
					progress against agreement of	
					Rs. 117.34 lacs. Another tender	
					for const. of 7 MLD STP has been	
					approved recently.	
					Funds of Rs.610.07 lacs allocated	
					during 2017-18.	



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

DC Office Status & DC Remarks: In Progress & 1 no. estimate amounting to Rs. 976.40 lacs for providing water supply facility in Jind town stands submitted to the Head Office vide this office memo no. 8074 dated 18.12.2017 & 1 no. estimate amounting to Rs. 1061.15 lacs for providing & laying of 18" i/d (450 mm) DI R/ main for disposal of treated effluent from 5 MLD existing STP (Ahrka) to Kalwa-Kinana Drain of Jind town has also been stands submitted to the Head Office vide this office memo no. 325 dated 09.01.2018

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 97640000
Funds Issued:
Admin. Approved:
Funds Spent:

(69) (6) (6) 17973	18/12/2016 Pending	Narwana NARWANA NARWANA -Block Jind	Providing suction Machine for Desilting of the Sewerage line in Narwana and Uchana.	Pending FC-Public Health Public Health Engineering 30/03/2017 30/04/2018	Estimate for purchase of jetting cum suction machine stands approved and machine is being arranged. Indent has been sent to DS&D Haryana for purchase. Tenders have been invited by DS&D Haryana and opened on 13.10.2017. 2 firms have technically qualified. Reasonability of rates has been worked out by the technical committee. Now case will be put up before HPPC meeting by DS&D.	
-----------------------------------	---------------------------	--	---	---	---	--

DC Office Status & DC Remarks: In Progress & The machine is expected to be supplied upto 30-06-2018 through DS&D, Haryana.

Likely Date of Initiation:
Likely Date of Completion: 31/05/2018

Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Public Health Engineering						
Department : Public Health Engineering						
(70) (7) (7) 17974	18/12/2016 Commissioned	Narwana NARWANA NARWANA -Block Jind	Repair of water works of Village Amargarh.	Commissioned FC-Public Health Public Health Engineering 27/04/2017 28/02/2018	Work completed as reported by EE Narwana on 23.2.2018	935000 935000 935000 621000
<i>DC Office Status & DC Remarks: In Progress & Work completed.</i>						Likely Date of Initiation: 01/05/2017 Likely Date of Completion: 30/04/2018 Estimate Cost: 935000 Funds Issued: 935000 Admin. Approved: 935000 Funds Spent: 621000
(71) (8) (8) 17975	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Repair of water works village Hamirgarh.	Above 75% Completed FC-Public Health Public Health Engineering 27/04/2017 28/02/2018	90% work completed and balance work is in Progress.	2830000 2830000 2500000 494000
<i>DC Office Status & DC Remarks: In Progress & Work is expected to be completed up to 31-08-2018.</i>						Likely Date of Initiation: 01/05/2017 Likely Date of Completion: 31/08/2018 Estimate Cost: 2830000 Funds Issued: 2500000 Admin. Approved: 2830000 Funds Spent: 896000



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Public Health Engineering						
Department : Public Health Engineering						
(72) (9) (9) 17976	18/12/2016 In Progress	Narwanan NARWANA NARWANA -Block Jind	Repair of water works of Village Frain Kalan.	Above 75% Completed FC-Public Health Public Health Engineering 27/04/2017 28/02/2018	90% work completed and balacne work is in progress.	940000 940000 940000 168000
<i>DC Office Status & DC Remarks: In Progress & Work is completed.</i>					Likely Date of Initiation: 01/05/2017 Likely Date of Completion: 30/04/2018	Estimate Cost: 940000 Funds Issued: 940000 Admin. Approved: 940000 Funds Spent: 168000
(73) (10) (10) 17979	18/12/2016 In Progress	Sainthli NARWANA NARWANA -Block Jind	Repair of water works of Village Sainthly.	50% Completed FC-Public Health Public Health Engineering 27/04/2017 31/03/2018	Work in progress	2520000 2520000 2000000 501000
<i>DC Office Status & DC Remarks: In Progress & Work allotted on dated 26.09.2017 having a time limit of 6 months w.e.f. 01.10.2017 & about 60% work completed.</i>					Likely Date of Initiation: 01/05/2017 Likely Date of Completion: 30/06/2018	Estimate Cost: 2520000 Funds Issued: 2000000 Admin. Approved: 2520000 Funds Spent: 501000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

(74) (11) (11) 18463	07/05/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Making sufficient arrangement for potable drinking water in village Budha Khera.	In Progress FC-Public Health Public Health Engineering 01/08/2017	Tenders allotted on 29.12.2017 and work is in progress.	26400000 26400000 3000000 0
-------------------------------------	-------------------------------	--	--	---	--	--------------------------------------

DC Office Status & DC Remarks: In Progress & Work started and 25% work completed.

Likely Date of Initiation:
Likely Date of Completion: 31/12/2018
Estimate Cost: 26400000
Funds Issued: 3000000
Admin. Approved:
26400000
Funds Spent: 3000000

(75) (12) (12) 18464	07/05/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Making sufficient arrangement for potable drinking water in village Bitani.	In Progress FC-Public Health Public Health Engineering 01/08/2017 31/12/2017	Work in Progress	650000 650000 475000 475000
-------------------------------------	-------------------------------	--	---	---	------------------	--------------------------------------

DC Office Status & DC Remarks: In Progress & Estimate App. for 1 No D/t/w, Pumping Machinery, Pump Chamber and Rising main. Deep tubewell to be installed by Mechanical Wing. Pump Chamber and Rising main work is tender process.

Likely Date of Initiation: 01/08/2017
Likely Date of Completion: 31/05/2018
Estimate Cost: 650000
Funds Issued: 650000
Admin. Approved: 650000
Funds Spent: 528000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

(76) (13) (13) 18466	07/05/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Making sufficient arrangement for potable drinking water in village Dathrath.	Pending FC-Public Health Public Health Engineering	Work in Progress.	41460000 41460000 3000000 0
-------------------------------------	-------------------------------	--	---	---	-------------------	--------------------------------------

DC Office Status & DC Remarks: In Progress & Work started 30% work completed.

Likely Date of Initiation:
Likely Date of Completion: 31/12/2018

Estimate Cost: 41460000
Funds Issued: 3000000
Admin. Approved:
41460000
Funds Spent: 3000000

(77) (14) (14) 18467	07/05/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Making sufficient arrangement for potable drinking water in village Pillu Khera	In Progress FC-Public Health Public Health Engineering 01/08/2017 31/12/2017	Work is in progress.	1474000 1474000 618000 618000
-------------------------------------	-------------------------------	--	---	---	----------------------	--

DC Office Status & DC Remarks: In Progress & 1 no. TW to be installed by Mech. Wing. Rising main & Pump chamber work has been allotted. Likely date of completion 31-08-2018

Likely Date of Initiation: 01/08/2017
Likely Date of Completion: 31/08/2018

Estimate Cost: 1474000
Funds Issued: 1474000
Admin. Approved: 1474000
Funds Spent: 618000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Public Health Engineering						
Department : Public Health Engineering						
(78) (15) (15) 20322	27/10/2017 Pending	Hat SAFIDON SAFIDON -Block Jind	Installation of deep tubewell at village Hat.	Admin. Approval Released FC-Public Health Public Health Engineering	DNIT approved vide Head office Memo No 25586 PHE/Mech dated 22.03.2018. tenders floated to be opened on 19.04.2018.	2778000 2778000

DC Office Status & DC Remarks: In Progress & DNIT stands submitted to the Head Office by Mechanical Wing & the same is under check.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

(79)	26/12/2014	JIND	Construction of RUB on Jind-	In Progress	A/A has been received from Govt.	189541000
(1)		JIND	Panipat Railway Line on under	FC-PWD(B&R)	vide No.13/9/15-2B&R(W) dated	189541000
(1)		JIND -MC	construction road on JD-7	Public Works (B & R)	24.2.16 for Rs.1895.41 lacs along	112130000
9748	In Progress	Jind	(Rajbaha).	19/08/2017	with 2% P&E charges of Rs.19.07	112130000
				18/05/2018	lacs under Head 5054 R&B(Plan). 2% P&E charges has been deposited with Railways by EE, Jind vide No.2276 dated 25.03.2016. Work has been sanctioned by Railways as a deposit work and transfer to construction wing of the Railway vide No.260-W/1000/NHAI/Br. (SND) dated 31.3.16. GAD & cost estimate under approval with Railways. A preliminary meeting was held with Railway by CE (Bridges) on 23.8.16 Railway has been requested to expedite the matter. D.O. has been written from Hon'ble CM to Union Railway Min. vide No.No.7558 dt.3.10.16 to expedite. Tender approved by the Railways. Tender for approaches has been approved.	



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & Detail Estimate from Railway department amounting to Rs. 11,25,92,520/- received for deposition of funds as per approved detail Drawings/GAD. It was requested by the railway department to deposit the amount Rs. 11,25,92,520/- at the earliest so that the tender for the construction of RUB may be called for execution and early completion of the work. The LOC amounting to Rs. 10.00 Crore was received from competent authority under 5054-R&B (plan) and has been transferred to the railways department under deposit head. Tender allotted to the contractual agency for Rs. 361.06 lacs & work is in progress.

Likely Date of Initiation: Estimate Cost: 189541000
Likely Date of Completion: Funds Issued: 118330000
Admin. Approved:
189541000
Funds Spent: 118330000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Public Works (B & R)						
Department : Public Works (B & R)						
(80) (2) (2) 10013	12/04/2015 In Progress	JIND JIND JIND -MC Jind	To Complete the work of NH-71 and NH-65.	In Progress FC-PWD(B&R) Public Works (B & R) 15/07/2015 14/01/2018	The four laning of NH-65 (Titram Mor Kaithal to Rajasthan Border)in Jind Distt. has started on 15.7.15 with 30 months period. NH71 i.e. Rohtak to Jind four laning project was proposed to be terminated by NHAI but concessionaire approached Delhi HC for relief. Matter is now in Arbitration. In order to maintain the stretch, NHAI has awarded work of laying 40mm BC & work has been completed. 4 laning of Jind to Punjab Border of NH-71 was awarded. The concessionaire requested for the foreclosure of project on 11.7.14 & agreement terminated on 31.7.15. NHAI has floated tender for 4 laning of this stretch and the work has been awarded to contractor. NHAI has already completed work of renewal coat with 30mm BC for this stretch.	0 0 0 0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & 1. Section from Punjab border to Jind (Vill. Anupgarh):- As reported by P.D. (NHAI), Hisar that the work was awarded to M/s Jind Haryana Border Toll Road Pvt. Ltd. with appointed date as 10.03.2014 with a time limit of 30 months and cost 438.75 Crores, but the concessionaire (Contractor) did not start the work and accordingly agreement with concessionaire was terminated on 20.07.2015 after leaving a penalty of Rs. 6.56 Crores. Now, the revised tender document has been submitted by new consultant to NHAI HQ level which may take about one year to start the work at ground.

2. Section from Jind (Vill. Anupgarh (Jind) to Rohtak:- As reported by PD NHAI, Rohtak, four lanning work of NH No. 71 Rohtak-Jind Section from KM 307+000 to KM 347+800 has been awarded to M/S VIL Rohtak -Jind Highway Project Pvt. Ltd. on BOT basis on 09.10.2013 with construction period of 2 years with total project cost of 283.00 Crores. However, only 29.30% work has been completed by the Concessionaire and the wor

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 0
Funds Issued: 0
Admin. Approved: 0
Funds Spent: 0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

(81) (3) (3) 10128	24/05/2015 In Progress	SAFIDON SAFIDON SAFIDON -Block Jind	Grant of Rs. 8.00 crore for const. of new road from Hatt to Bhambhewa (Raja Wali Sadak) in Safidon Assembly Constituency.	In Progress FC-PWD(B&R) Public Works (B & R) 18/03/2017 17/09/2018	Administrative approval received from Govt.vide No.9/126/2015- 3B&R(W) dated 09.10.2015. Now this road proposed under NABARD-XXI with amendment in metalled width from 12' to 18'. DPR is under process. DNIT approved. Tender approved. Work in progress.	155397000 155397000 29259307 29259307
-----------------------------------	-------------------------------	--	--	--	--	--

DC Office Status & DC Remarks: In Progress & Letter to proceed with the work issued to the contractor on dated 02.03.2017 for amounting Rs. 11.88 crore. The work of construction of road is under progress.

Likely Date of Initiation: Estimate Cost: 151982000
Likely Date of Completion: Funds Issued: 29259000
Admin. Approved:
151982000
Funds Spent: 29259000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Public Works (B & R)						
Department : Public Works (B & R)						
(82) (4) (4) 10575	10/10/2015 Pending	JIND JIND JIND -MC Jind	Construction of ROB on road connecting Rohtak-Bhiwani road (Northern Bye Pass)crossing Delhi-Bathinda railway line.	Pending FC-PWD(B&R) Public Works (B & R)	The ROB falls on Newly declared NH 709A at LC-109A i.e. Jind Bhiwani section of NH-709A. The proposal of construction of 2 lane ROB was sanctioned by MoRT&H under Setu Bhartam project. The general arrangement drawings (GAD) of the ROB was submitted to Northern Railway and the same have been approved. Tenders for the work have been received on 23.08.17 and 20.12.17 but the work couldn't be allotted. Now, the bids have been invited again and last date of submission is 27.02.18. Tender under process for allotment.	300880000 300880000 4570000 4570000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & The estimate for construction of this ROB at L/C No. 109A at Km. 64.130 on NH-709A at Jind has been sanctioned by Govt. of India (MORT&H) for amounting to Rs. 30.09 crores vide letter No RW/NH-12014/Haryana (9)/16-S&R (B) dated 23.03.2016. The consultant has been appointed. The GAD has been got approved from railways on 10.06.2016. On the basis of approved GAD, DPR was prepared. The standard Bid Document has been approved by MORT&H Govt. of India in July 2016 and RFP documents have been approved by Head office letter no. 09-NH-2016/108050 dated 28.06.2017. Accordingly the tender for construction of ROB at L/C No. 109A on NH-709A has been re-invited & is to be received upto 28.02.2018

Estimate & Administrative Approval:- 3009.00 Lacs

Funds issued/spend:- 45.70.00 Lacs

Likely Date of Initiation:
Likely Date of Completion:Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:

(83) (5) (5) 12496	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Construction of New PWD Rest House at Julana.	In Progress FC-PWD(B&R) Public Works (B & R) 05/07/2017 04/10/2018	DNIT approved. Tender has been allotted to the agency and work in progress	45551000 45551000 9413000 9413000
-----------------------------------	-------------------------------	--	---	--	--	--

DC Office Status & DC Remarks: In Progress & The administrative approval was received from Additional Chief Secy. to Govt. Haryana vide his letter No. 01/02/2016-IB&R (W) dated 25.01.2017 amounting to Rs.455.51 lacs. Detailed estimate & Bid document sent to Head office vide S.E. Kaithal No. BJ-52/B/67381 dated 27.03.2017 amounting to Rs.320.37 lacs for approval. Tender allotted for Rs. 304.00 lacs and work is in progress.

Likely Date of Initiation:
Likely Date of Completion:Estimate Cost: 45551000
Funds Issued: 20837000
Admin. Approved: 45551000
Funds Spent: 20837000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

(84) (6) (6) 12507	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Upgradation of road from Julana to Badchhaper road (Connect Hansi)	In Progress FC-PWD(B&R) Public Works (B & R) 12/08/2017 11/02/2018	R/C/E amounting to Rs.161.15 lacs sent to Govt. vide U.O.No.89291/RI dated 27.04.2017 for approval. A/A has been received from Govt. vide No.9/247/2017-3B&R(W) dated 09.05.2017 for Rs.161.15 lacs. Tender approved on 11.07.17.	16115000 16115000 4421852 4421852
-----------------------------------	-------------------------------	--	--	--	---	--

DC Office Status & DC Remarks: In Progress & The administrative approval has been received amounting Rs.161.15 lacs vide ACS No. 9/249/2017-3 B&R(W) dated 09/05/2017. Detail estimate and DNIT sent to HEad office vide S.E. Kaithal No. R/101963 dated 15.05.2017. Technically sanctioned vide Head office letter No. 926-R-16/93681/RI dated 02.06.2017 amounting to Rs. 155.09 lacs. Tender allotted to the contractual agency for Rs., 153.73 lacs and work is in progress.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 16115000
Funds Issued: 4422000
Admin. Approved:
16115000
Funds Spent: 4422000

(85) (7) (7) 12517	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Upgradation of road from Julana to Deorad - Farmana (connect Meham)	In Progress FC-PWD(B&R) Public Works (B & R) 06/10/2017 05/01/2018	Estimate has been sent to Govt. vide U.O.No.95454 dated 05.05.2017 amounting to Rs.108.98 lacs for approval. A/A received vide No.9/270/2017-3B&R(W) dt.19.5.17 for Rs.108.98 lacs. DNIT approved. Tender approved on 07.09.17	10898000 10898000 5230266 5230266
-----------------------------------	-------------------------------	--	---	--	--	--



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & Work physically completed.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 10898000
Funds Issued: 5230000
Admin. Approved:
10898000
Funds Spent: 5230000

(86) (8) (8) 17858	11/12/2016 In Progress	JIND JIND JIND -MC Jind	Extension of PWD (B&R) Rest House.	In Progress FC-PWD(B&R) Public Works (B & R) 21/11/2017 20/02/2019	R/C/E amounting to Rs.643.45 lacs has been sent to Govt. vide U.O.No.93475 dated 03.05.17 for approval. A/A has been received from Govt. vide No.14/02/2008- 1B&R(W) dated 05.06.2017 for Rs.643.45 lacs. Tender allotted.	64345000 64345000
-----------------------------------	-------------------------------	----------------------------------	---------------------------------------	--	--	----------------------

DC Office Status & DC Remarks: In Progress & Administrative approval received vide ACS No. 14/02/2008-1 B&R (W) dated 05.06.2017 for amounting to Rs. 643.45 lacs. Detail estimate and DNIT sent to S.E. (K) vide T/o letter No. 956 dated 03.07.2017 amounting to Rs. 280.29 lacs. Tender received allotted to agency for Rs. 272.27 lacs & is in progress.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 64345000
Funds Issued: 5527000
Admin. Approved:
64345000
Funds Spent:



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Public Works (B & R)						
Department : Public Works (B & R)						
(87) (9) (9) 17869	11/12/2016 In Progress	JIND JIND JIND -Block Jind	Construction of Road from Village Dariywala to Barsola provided 2 Karm width land along the proposed road is provided by G.P. Dariyawala along the proposed road.	In Progress FC-PWD(B&R) Public Works (B & R) 01/10/2017 30/03/2018	A/A has been received from Govt. vide No.9/269/2017-3B&R(W) dt.19.5.17 for Rs.251.90 lacs. DNIT approved. Tender approved on 01.09.2017.	25190000 25190000
DC Office Status & DC Remarks: In Progress & Administrative approval received vide ACS No. 9/269/2017-3 B&R (W) dated 19.05.2017 for amounting to Rs. 251.90 lacs. Tender allotted to agency for Rs. 201.56 lacs & is in progress.					Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 25190000 Funds Issued: 6740000 Admin. Approved: Funds Spent: 6740000
(88) (10) (10) 17872	11/12/2016 In Progress	JIND JIND JIND -MC Jind	Four lanning of road from Batakh Chowk to Nirjan.	In Progress FC-PWD(B&R) Public Works (B & R)	R/C/E has been sent tot Govt. vide U.O.no.75616 dated 05.05.2017 amounting to Rs.738.44 lacs for approval. A/A received vide No.9/263/2017-3B&R(W) dt.19.5.17 for Rs.738.44 lacs. DNIT approved on 28.09.17. Tender approved on 29.11.17.	73844000 73844000 36000 36000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & Administrative approval received vide ACS No. 9/263/2017-2017 3&R(W) dated 19.05.2017 for amounting to Rs. 738.44 lacs. Work is in progress.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 73844000
Funds Issued: 6585000
Admin. Approved:
73844000
Funds Spent: 6585000

(89) (11) (11) 20317	27/10/2017 In Progress	Muana SAFIDON SAFIDON -Block Jind	Construction of pucca Assand road in village Muana.	In Progress FC-PWD(B&R) Public Works (B & R)	R/C/E sent to Govt. vide U.O.No.242299 dt.27.11.17 amounting to Rs.217.27 lakh for approval. Estimate re-submitted to Govt. on 20.12.17 for approval. A/A received from Govt. vide No.9/624/2017-3B&R(W) dt.21.12.17 for Rs.217.27 lakh.DNIT approved on 12.1.18. Tender approved on 23.2.18.	21727000 21727000
-------------------------------------	-------------------------------	--	---	--	---	----------------------

DC Office Status & DC Remarks: In Progress & A/A have been received for Rs. 217.27 lacs from Govt. Tender has been allotted to contractual agency. Work is in progress.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 21727000
Funds Issued:
Admin. Approved:
21727000
Funds Spent:



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

(90) (12) (12) 20328	27/10/2017 In Progress	Ritauli SAFIDON SAFIDON -Block Jind	Construction of road from village Ritauli to Aalan Jogi Khera at village Ritauli.	In Progress FC-PWD(B&R) Public Works (B & R)	R/C/E amounting to Rs.173.06 lakh sent to Govt. vide U.O.No.242235 dt.27.11.17 for approval. Estimate re-submitted to Govt. on 20.12.17 for approval. A/A received from Govt. vide No.9/624/2017-3B&R(W) dt.21.12.17 for Rs.173.06 lakh. DNIT approved on 12.1.18. Tender approved on 23.2.18	17306000 17306000
-------------------------------------	-------------------------------	--	---	--	--	----------------------

DC Office Status & DC Remarks: In Progress & A/A has been received for amounting Rs. 173.06 lacs. Tender allotted to contractual agency. Work is in progress.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 17306000
Funds Issued:
Admin. Approved:
17306000
Funds Spent:



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

(91) (13) (13) 20330	27/10/2017 In Progress	Rodh SAFIDON SAFIDON -Block Jind	Construction of road from village Rodh to Bandrala.	In Progress FC-PWD(B&R) Public Works (B & R)	R/C/E amounting to Rs.279.62 lakh sent to Govt. vide U.ONo.242320 dt.27.11.17 for approval. Estimate re-submitted to Govt. on 20.12.17 for approval. A/A received from Govt. vide No.9/624/2017-3B&R(W) dt.21.12.17 for Rs.279.62 lakh. DNIT approved on 12.1.18. Tender approved on 23.2.18.	27962000 27962000
-------------------------------------	-------------------------------	---	--	--	--	----------------------

DC Office Status & DC Remarks: In Progress & Administrative Approval has been received for amounting Rs. 279.62 lacs. Tender has been allotted. Work is in progress.

Likely Date of Initiation:	Estimate Cost: 27962000
Likely Date of Completion:	Funds Issued:
	Admin. Approved:
	27962000
	Funds Spent:



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

(92) (14) (14) 20331	27/10/2017 In Progress	Pajukhurd SAFIDON SAFIDON -Block Jind	Construction of road from village Rodh to Village Pajukhurd.	In Progress FC-PWD(B&R) Public Works (B & R)	R/C/E amounting to Rs.166.21 lakh sent to Govt. vide U.oNo.242346 dt.27.11.17 for approval. Estimate re-submitted to Govt. on 20.12.17 for approval. A/A received vide No.9/624/2017- 3B&R(W) dt.21.12.17 for Rs.166.21 lakh. DNIT approved on 12.1.18. Tender approved on 23.2.18.	16621000 16621000
-------------------------------------	-------------------------------	--	---	--	--	----------------------

DC Office Status & DC Remarks: In Progress & Administrative Approval has been received for amounting Rs. 166.21 lacs, Tender has been allotted to contractual agency. Work is in progress.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 16621000
Funds Issued:
Admin. Approved:
16621000
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

(93) (15) (15) 20335	27/10/2017 In Progress	Rodh SAFIDON SAFIDON -Block Jind	Construction of pucca road from village Rodh to Assandh Pucca road to Dera Sardar Balbir Singh Road.	In Progress FC-PWD(B&R) Public Works (B & R)	R/C/E amounting to Rs.99.91 lakh sent to Govt. vide U.O.No.242329 dt.27.11.17 for approval. Estimate re-submitted to Govt. on 20.12.17 for approval. A/A received vide No.9/624/2017-3B&R(W) dt.21.12.17 for Rs.99.91 lakh. DNIT approved on 12.1.18. Tender approved on 23.2.18.	9991000 9991000
-------------------------------------	-------------------------------	---	--	--	---	--------------------

DC Office Status & DC Remarks: In Progress & Administrative approval has been received for amounting Rs. 99.91 lacs. Tender allotted to contractual agency. Work is in progress

Likely Date of Initiation:
Likely Date of Completion: Estimate Cost: 9991000
Funds Issued:
Admin. Approved: 9991000
Funds Spent:

(94) (16) (16) 20345	27/10/2017 In Progress	Sarfabad SAFIDON SAFIDON -Block Jind	Construction of road from Sarfabad to Ranakhari.	In Progress FC-PWD(B&R) Public Works (B & R)	R/C/E amounting to Rs.171.86 lakh sent to Govt. vide U.O.No.242376 dt.27.11.17 for approval. Estimate re-submitted to Govt. on 20.12.17 for approval. A/A received vide Govt.No.9/624/2017-3B&R(W) dt.21.12.17 for Rs.171.86 lakh. DNIT approved on 12.1.18. Tender approved on 28.2.18.	17186000 17186000
-------------------------------------	-------------------------------	---	--	--	--	----------------------



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & Administrative Approval has been received for amounting Rs. 171.86 lacs has been received. Tender has been allotted to contractual agency. Work is in progress.

Likely Date of Initiation:
Likely Date of Completion:Estimate Cost: 17186000
Funds Issued:
Admin. Approved:
17186000
Funds Spent:

(95) (17) (17) 20347	27/10/2017 In Progress	Safidon SAFIDON SAFIDON -Block Jind	Construction of road from Bagru Khurd, Siwana Mall road to Rana Kheri, Siwanamal Shamshan Ghat.	In Progress FC-PWD(B&R) Public Works (B & R)	R/C/E amounting To Rs.91.02 lakh sent to Govt. vide U.O.No.242356 dt.27.11.17 for approval. Estimate re-submitted to Govt. on 20.12.17 for approval. A/A received vide No.9/624/2017- 3B&R(W) dt.21.12.17 for Rs.91.02 lakh. DNIT approved on 12.1.18. Tender approved on 28.2.18.	9102000 9102000
-------------------------------------	-------------------------------	--	--	--	---	--------------------

DC Office Status & DC Remarks: In Progress & Administrative approval has been accorded for amounting Rs. 91.02 lacs. Tender allotted to contractual agency. Work is in progress.

Likely Date of Initiation:
Likely Date of Completion:Estimate Cost: 9102000
Funds Issued:
Admin. Approved: 9102000
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

(96) (18) (18) 20737	27/12/2017 Pending	Jind SAFIDON SAFINDO -MC Jind	Widening & strengthening of road upto 18 feet from Safidon-Panipat Road to Village Sahanpur, Nimnabad, Didwara to Salwan.	Pending FC-PWD(B&R) Public Works (B & R)	A/A received vide No.9/539/2017 -3B&R(W) dt.27.3.18 for Rs.488.03 lakh.	48803000 48803000
-------------------------------------	---------------------------	--	---	--	---	----------------------

DC Office Status & DC Remarks: In Progress & Administrative approval has been received for amounting to Rs. 488.03 lacs. Detail estimate and DNIT under preparation.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 48803000
Funds Issued:
Admin. Approved:
48803000
Funds Spent:

(97) (19) (19) 20739	28/12/2017 In Progress	Jind SAFIDON SAFIDON -Block Jind	Widening of road from Village Gangoli to Bhagkhera (1.5 K.M) upto 18" feet.	In Progress FC-PWD(B&R) Public Works (B & R)	Tender has already been approved. Work in progress	
-------------------------------------	-------------------------------	---	---	--	--	--

DC Office Status & DC Remarks: In Progress & Work in progress.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Revenue

Department : Revenue

(98) (1) (1) 10132	24/05/2015 In Progress	SAFIDON SAFIDON SAFINDO -MC Jind	Construction of 30 Nos. residential house (10 for Class-II Officer, 10 for Class-III employees and 10 for Class-IV employees).	In Progress FC-Revenue Revenue 24/05/2015	Now necessary action in the matter is to be taken at the level of PWD (B&R) department. Administrative approval of Rs 91281000/-has been sanctioned on dated 14.07.2016 vide letter no 1417-R- 2016/6846. Tender allotted and work is in progress	0 0 0 0
-----------------------------------	-------------------------------	---	---	--	---	------------------

DC Office Status & DC Remarks: 50% Completed & Tender allotted to Sh. Kidar Singh Govt. Contractor and 60% work completed and further is in progress.

Likely Date of Initiation: Estimate Cost: 61891000
Likely Date of Completion: Funds Issued: 17107000
Admin. Approved:
61891000
Funds Spent: 17107000



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Sports & Youth Affairs

Department : Sports & Youth Affairs

(99) (1) (1) 17862	11/12/2016 In Progress	JIND JIND JIND -MC Jind	Rs. 1.00 crore for creating infrastructure in Arjun Stadium, Jind.	In Progress FC-Sports Sports & Youth Affairs	An amount of Rs.1.00 crore has already been released to DC cum President District Sports Council Jind on 09/06/2016 for construction of cricket stadium from which Administrative approval of Rs 83.90 lac has been issued on 06/02/2017 for earth filling in Arjun stadium & Rs.20.00 lac has been released on 20/03/2017 for creating more Infrastructure in Arjun Stadium Jind.Tender allotted & work started.	12000000 12000000
-----------------------------------	-------------------------------	----------------------------------	--	--	--	--------------------------

DC Office Status & DC Remarks: In Progress & Work in progress. Const. of Drainage in progress. DNIT for renovation of Wrestling Hall has been sent for approval.

Likely Date of Initiation:	Estimate Cost: 12000000
Likely Date of Completion:	Funds Issued: 12000000
	Admin. Approved: 12000000
	Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Kuk. Dev. Board

(100) (1) (1) 18454	07/05/2017 Pending	Safidon SAFIDON SAFINDO -MC Jind	Development and beautification of Nagkshetra Tirth at Safidon by Kurukshetra Development Board with an expenditure of Rs. 2.10 Crores.	Pending FC-Urban LocalBodies Kuk. Dev. Board	Chief Executive Officer, Kurukshetra Development Board, Kurukshetra has informed on 21.2.2018 that estimate amounting to Rs. 249.48 lakh administratively approved on 16.2.2018 and funds have been demanded from Government vide letter dated 8.6.2017. CEO, KDB has been requested on 21.3.2018 to submit the estimate prepared by PWD (B&R) for administrative approval and released of funds.	24948000 24948000
------------------------------------	---------------------------	---	--	--	---	----------------------

DC Office Status & DC Remarks: In Progress & The Administrative Approval received for Rs. 249.98 lacs vide Chief Executive Officer, KDB, Kurukshetra No. 270 dated 16-02-2018. The total station survey sent to Chief Architect Office. Drawing are awaited from Chief Architect Office after that detail estimate and DNIT will be prepared.

Likely Date of Initiation: Estimate Cost: 24998000
Likely Date of Completion: Funds Issued: 24998000
Admin. Approved: 24998000
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

(101) (2) (1) 12520	23/05/2016 Pending	Julana JULLANA JULANA -Block Jind	Construction of Auditorium in Julana.	Pending FC-Urban LocalBodies Urban Local Bodies	Revised administrative approval of amounting to Rs.450.00 lakh granted on 10.4.2018.Funds released on 13.11.2017.	45000000 45000000 24216000
------------------------------------	---------------------------	--	--	---	--	----------------------------------

DC Office Status & DC Remarks: In Progress & Revised Administrative Approval amounting to Rs. 4.50 Crore has been received on 10-04-2018. Tender work is in progress.

Likely Date of Initiation: Estimate Cost: 45000000
Likely Date of Completion: Funds Issued: 6000000
Admin. Approved:
45000000
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

(102) (3) (2) 12522	23/05/2016 Pending	Julana JULLANA JULANA -Block Jind	For construction of Big Park in Julana Town.	Pending FC-Urban LocalBodies Urban Local Bodies	Administrative approval of estimate amounting to Rs. 225.92 lakh has been granted on 17.4.2017.Funds released on 13.11.2017. Secretary, MC Julana has informed on 24.11.2017 that estimate has been sent to DC Jind vide letter dated 20.09.17 for technical sanction, but the same received in headquarter on 24.11.2017 and was returned back for attending observations on 7.12.2017.	22592000 22592000 22592000
------------------------------------	---------------------------	--	---	---	---	----------------------------------

DC Office Status & DC Remarks: In Progress & Work has been allotted to Agency. Case for Technical approval has been sent to Govt. Approval awaited.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 25500000
Funds Issued: 5000000
Admin. Approved:
25500000
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Urban Local Bodies						
Department : Urban Local Bodies						
(103) (4) (3) 17947	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Grant of Rs. 1.00 Crore for construction of Road from Sabji Mandi to Dharodi Road in Narwana City.	In Progress FC-Urban LocalBodies Urban Local Bodies 26/03/2018	Estimate amounting to Rs. 100.00 lakhs administratively approved on 19.4.2017. Technical sanction granted on 29.8.2017. Funds released on 13.11.2017. Work order issued on 26.03.2018.	10000000 10000000 10000000
DC Office Status & DC Remarks: In Progress & Work order dated 26-03-2018 has been issued to the concerned agency. Work will be initiated shortly.					Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 10000000 Funds Issued: 9411000 Admin. Approved: 10000000 Funds Spent: 0
(104) (5) (4) 17968	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Making provision for the rain water harvesting and erection of Sea Saws, Open Zym and benches in the Park.	Pending FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs. 93.46 lakhs administratively approved on 19.4.2017. Funds amounting to Rs. 93.46 lakh have been released on 13.11.2017. Tenders called for appointment of consultant/Architect. Rate for consultant/Architect approved by DC Jind and work order will be issued.	9346000 9346000 9346000



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

DC Office Status & DC Remarks: In Progress & Tender has been floated and will be opened on 17-04-2018.

Likely Date of Initiation:	Estimate Cost: 9346000
Likely Date of Completion:	Funds Issued: 9346000
	Admin. Approved: 9346000
	Funds Spent: 0

(105) (6) (5) 17969	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Grant of Rs. 1.80 crore for construction of roads/street in Auto Market, Narwana.	In Progress FC-Urban LocalBodies Urban Local Bodies 08/01/2018 31/03/2018	Estimate amounting to Rs. 178.27 lakhs administratively approved 19.4.2017. Technical sanction granted on 29.8.2017. Fund released on 13.11.2017. Work in progress, 25% completed.	17827000 17827000 17827000
------------------------------------	-------------------------------	--	---	---	---	----------------------------------

DC Office Status & DC Remarks: In Progress & work in progress & 40% completed.

Likely Date of Initiation:	Estimate Cost: 17827000
Likely Date of Completion:	Funds Issued: 4000000
	Admin. Approved: 17827000
	Funds Spent: 3475000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Urban Local Bodies						
Department : Urban Local Bodies						
(106) (7) (6) 17970	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Grant of Rs. 1.00 crore for erraction of LED Lights and Poles etc. in Narwana City.	In Progress FC-Urban LocalBodies Urban Local Bodies 13/12/2017	Estimate amounting to Rs. 95.69 lakhs administratively approved on 17.4.2017. Technical sanction granted on 29.8.2017. Fund released on 13.11.2017. Work in progress.	9569000 9569000 9569000
DC Office Status & DC Remarks: In Progress & Work started and 35% work completed.					Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 9569000 Funds Issued: 9569000 Admin. Approved: 9569000 Funds Spent: 0
(107) (8) (7) 17971	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Grant of Rs. 1.00 Crore for rising the level of the streets in Model Town, Narwana.	In Progress FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs. 99.87 lakhs administratively approved on 19.4.2017. Technical sanction granted on 29.8.2017. Fun released on 13.11.2017. Work in progress, 50% completed.	9987000 9987000 9987000
DC Office Status & DC Remarks: 50% Completed & work started & 65% work completed. Likely date of completion 31.05.2018.					Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 9987000 Funds Issued: 9987000 Admin. Approved: 9987000 Funds Spent: 4488000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

(108) (9) (8) 17984	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Grant of Rs. 5.00 crore for other development activities in the Municipal area, as per the requirement decided by Deputy Commissioner.	In Progress FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs.443.06 lakhs administratively on 26.5.2017. Funds amounting to Rs. 443.06 lakh released on 07.11.2017. Work in progress, 25% completed.	50000000 44306000 44306000
------------------------------------	-------------------------------	--	--	---	--	----------------------------------

DC Office Status & DC Remarks: 50% Completed & Work started and 50% work completed.

Likely Date of Initiation: Estimate Cost: 50000000
Likely Date of Completion: Funds Issued: 43906000
Admin. Approved: 43906000
Funds Spent: 5000000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

(109) (10) (9) 18068	18/12/2016 In Progress	Narwana NARWANA NARWANA -MC Jind	Construction of Community Centre on the vacant land adjacent to MC Narwana.	Pending FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs. 135.00 lakhs administratively approved. Funds amounting to Rs. 135.00 lakhs released on 08.11.2017. Estimate received for technical sanction on 4.7.2017 has been returned back on 3.8.2017 with observations. Tenders called for appointment of consultant/Architect. DC has approved the rate for consultant/Architect and work order will be issued.	13500000 13500000 13500000
-------------------------------------	-------------------------------	---	---	---	---	----------------------------------

DC Office Status & DC Remarks: In Progress & Tender has been floated and will be opened on 17-04-2018.

Likely Date of Initiation: Estimate Cost: 13500000
Likely Date of Completion: Funds Issued: 13500000
Admin. Approved:
13500000
Funds Spent: 0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Multiple)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

(110) (11) (10) 18455	07/05/2017 Pending	Safidon SAFIDON SAFINDO -MC Jind	Construction of Community Centre on 3 Kanal land belonging to Municipal Committee Safidon from the resources of Municipal Committee Safidon itself.	Pending FC-Urban LocalBodies Urban Local Bodies	Secretary, MC Safidon has informed on 29.12.2017 that EOI for engaging consultant for preparation of design/drawing/DNIT and sent to DC Jind for approval of consultant rate.	
--------------------------------------	---------------------------	---	---	---	---	--

Currently Pending With : District Admin.

DC Office Status & DC Remarks: In Progress & Proposed Estimated cost 250.00. Online EOI for engaging Consultant for preparation of design/drawing/DNIT and sent to DC, Jind for approval of consultant rates.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent: