

### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : A	griculture & Farmers Welfare					
Department : H	.S.A.M.B.					
(1) (1) (1) 10014	12/04/2015 Commissioned	SUDKAIN KHURD UCHANA KALAN UCHANA -Block Jind	Construction of New Road from Sudkain Khurd to Sudkain Kalan.	Commissioned FC-Agriculture H.S.A.M.B. 08/04/2016 28/03/2017	Road ID-5767. Length: 5.59 km. Announcement transferred from PWD, B&R to HSAMB on 16.10.2015. A/A granted for Rs.2.20 crore on 21.01.2016. Work allotted on 08.04.2016 and completed on 28.03.2017.	23123000 23123000 23123000 23123000
DC Office Statu	us & DC Remarks: Commissio	oned & Work complete	d		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 19600000 Funds Issued: 13030000 Admin. Approved: 19600000 Funds Spent: 13030000
(2) (2) (2) 10015	12/04/2015 Commissioned	KHERI SAFFA UCHANA KALAN UCHANA -Block Jind	Construction of Road from Kheri Saffa to Karsindhu via Kharakbura.	Commissioned FC-Agriculture H.S.A.M.B. 04/07/2016 03/05/2017	Road ID-6185. Length: 4.46 km. A/A granted for Rs.195 lacs on 30.03.2016. Work allotted on 04.07.2016 and completed on 28.03.2017	19500000 19500000 14339000 14339000
DC Office Statu	us & DC Remarks: Commissio	oned & Work complete	d.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 19500000 Funds Issued: 8518000 Admin. Approved: 19500000 Funds Spent: 8518000



Page No. 1

Printed On: 16/04/2018



Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: A	griculture & Farmers Welfare	<del></del>				
Department : H	.S.A.M.B.					
(3) (3) (3) 10016	12/04/2015 Commissioned	UCHANA UCHANA KALAN UCHANA -Block Jind	Construction of Ghogrian to Karsindhu.	Commissioned FC-Agriculture H.S.A.M.B. 09/02/2016 15/05/2017	Road ID-5766. Length:7.54 km, Path: 5 karam. A/A granted for Rs.304.70 lacs. Work completed on 10.05.2017.	34069000 34069000 23382000 23382000
DC Office Statu	us & DC Remarks: Commiss	ioned & Work completed	d on 14.5.2017.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 30469000 Funds Issued: 17944000 Admin. Approved: 30469000 Funds Spent: 17944000
(4) (4) (4) 10024	12/04/2015 Commissioned	UCHANA CONSTY. UCHANA KALAN UCHANA -Block Jind	Construction of Road from Alewa to Thua via Shamdo.	Commissioned FC-Agriculture H.S.A.M.B. 10/11/2015	Road ID-7905. Length: 12.52 Km. Path: 6 & 7 karam. A/A granted for Rs.4.26 Crore on 08.09.2015. Work allotted on 02.11.2015 and	44398000 44398000 40973000 40973000
DC Office Statu	ıs & DC Remarks: Commiss	sioned & work completed	i.	30/04/2017	completed on 30.04.2017.  Likely Date of Initiation:  Likely Date of Completion:	Estimate Cost: 42600000 Funds Issued: 35761000 Admin. Approved: 42600000 Funds Spent: 35761000



Page No. 2 Printed On: 1



### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: A	griculture & Farmers Welfar	е				_
Department : H	.S.A.M.B.					
(5) (5) (5) 10026	12/04/2015 Commissioned	UCHANA UCHANA KALAN UCHANA -Block Jind	Construction of Road from Bhagwanpura to Ghaso Kalan Railway Station.	Commissioned FC-Agriculture H.S.A.M.B. 30/09/2016 30/04/2017	Road ID-6852. Length: 2.91 km. Path 5 & 6 karam. A/A granted for Rs.96.96 lacs on 15.06.2016. Work allotted on 30.09.2016 and completed on 28.04.2017.	9696000 9696000 8658000 8658000
DC Office Statu	us & DC Remarks: Commis	sioned & Work complete	ed.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 9696000 Funds Issued: 5790000 Admin. Approved: 9696000 Funds Spent: 5790000
(6) (6) (6) 10027	12/04/2015 Commissioned	PAHLWAN UCHANA KALAN UCHANA -Block Jind	Construction of Road from Pahlwan to Tarkha via Kharakbura	Commissioned FC-Agriculture H.S.A.M.B. 30/09/2016 30/05/2017	Road ID-7902. Length: 5.27 km. Path: 5 karam. A/A granted for Rs.171.14 lacs on 15.06.2016. Work allotted on 30.09.2016 and completed on 30.04.2017.	17114000 17114000 14936000 14936000
DC Office Statu	us & DC Remarks: Commis	sioned & Work complete	ed.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 17114000 Funds Issued: 7528000 Admin. Approved: 17114000 Funds Spent: 7528000



Page No. 3

Printed On: 16/04/2018



### Chief Minister's IT Centre, Haryana

#### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Ag	griculture & Farmers Welfare					
Department : H.	S.A.M.B.					
(7) (7) (7) 10130	24/05/2015  Commissioned	SAFIDON SAFIDON SAFIDON -Block Jind	Grant of Rs. 20.00 Crore for construction and special repair of the roads of Marketing Board and PWD (B&R) New roads of Marketing Board 1 Siwanamal to Bhambhewa  Special Repair of PWD B&R Roads:- 1 Jamni to Gangouli, Bhambewa via Pillu Khera 2 Safidon to Haat via Bagru Kalan, Sarfabad, Anchera Kalan 3 Kalwa to Kalawati, Butani, Haat 4 Gangouli to Haat via Hadwa, Ram Nagar 5 Pillu Khera to Jind Gohana PWD Road Lalit Khera via Dhadouli, Badhtana	Commissioned FC-Agriculture H.S.A.M.B. 09/12/2015 30/11/2016	Road ID-7946. Length: 3.97 Km. A/A granted for Rs.1.51 crore on 08.09.2015. Work completed on 30.11.2016.	15100000 15100000 14619000 14619000



Page No. 4



### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Ag	riculture & Farmers Welfar	е				_
Department : H.	S.A.M.B.					
DC Office Status	s & DC Remarks: Commiss	sioned & Work Complete	d.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 15100000 Funds Issued: 13472000 Admin. Approved: 15100000 Funds Spent: 13472000
(8) (8) (8) 10395	12/04/2015 Commissioned	UCHANA UCHANA KALAN UCHANA -Block Jind	Construction of road from Chuharpur to Hassanpur.	Commissioned FC-Agriculture H.S.A.M.B. 15/11/2016 14/06/2017	Road ID-7901. Length: 3.42 km. Path: 5 Karam. A/A granted for Rs.136 lacs on 01.04.2016. Work allotted on 15.11.2016 and completed on 28.03.2017	13600000 13600000 10556000 10556000
DC Office Status	s & DC Remarks: Commiss	sioned & work completed	l. Outstanding liability approx 90 La	ocs.	Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 13600000 Funds Issued: 6793000 Admin. Approved: 13600000 Funds Spent: 6793000
(9) (9) (9) 10396	24/05/2015 Commissioned	Safidon SAFIDON SAFIDON -Block Jind	Grant of Rs. 20.00 Crore for construction and special repair of roads of Marketing Board and PWD (B&R). The new road of Marketing Board is Anchera Khurd to Harigarh.	Commissioned FC-Agriculture H.S.A.M.B. 03/12/2015 31/10/2016	Road ID-7243. Length: 1.93 Km. A/A granted for Rs.79.36Lac on 07.09.2015. Work allotted on 03.12.2015 and completed on 20.06.2016.	8238000 8238000 8238000 8238000



Page No. 5

Printed On: 16/04/2018



### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Aç	griculture & Farmers Welfare					
Department : H.	S.A.M.B.					
DC Office Status	s & DC Remarks: Commissio	oned & Work Complete	d on 20.06.2017		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 7936000 Funds Issued: 7546000 Admin. Approved: 7936000 Funds Spent: 7546000
(10) (10) (10) 10397	24/05/2015 Commissioned	SAFIDON SAFIDON SAFIDON -Block Jind	Grant of Rs. 20.00 Crore for construction and special repair of roads of Marketing Board and PWD (B&R. New road of Marketing Board is Haat to Khurad.	Commissioned FC-Agriculture H.S.A.M.B. 28/06/2016 31/03/2017	Road ID-7948. Length:3.20 km. A/A granted for Rs.128 lacs on 01.04.2016. Work allotted on 28.06.2016 and completed on 31.03.2017.	12800000 12800000 11980000 11980000
DC Office Status	s & DC Remarks: Commissio	oned & Commissioned	on 24.3.2017		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 12800000 Funds Issued: 11170000 Admin. Approved: 12800000 Funds Spent: 11170000
(11) (11) (11) 10398	24/05/2015 Commissioned	SAFIDON SAFIDON SAFIDON -Block Jind	Grant of Rs. 20.00 Crore for construction and special repair of roads of Marketing Board and PWD (B&R). New road of Marketing Board is Singhana to Panju Khurd.	Commissioned FC-Agriculture H.S.A.M.B. 03/12/2015 30/11/2016	Road ID-7247. Length: 3.25 km. A/A granted for Rs.1.49crore on 07.09.2015. Work allotted on 20.11.2015 and completed on 30.09.2016.	14900000 14900000 14368000 14368000



Page No. 6

Printed On: 16/04/2018



### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Aç	griculture & Farmers Welfare					
Department : H.	S.A.M.B.					
DC Office Statu	s & DC Remarks: Commission	oned & Work completed	d on 9.10.2016		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 14900000 Funds Issued: 12617000 Admin. Approved: 14900000 Funds Spent: 12617000
(12) (12) (12) 10399	24/05/2015 Commissioned	SAFIDON SAFIDON SAFIDON -Block Jind	Grant of Rs. 20.00 crore for construction and special repair of roads of Marketing Board and PWD (B&R). New road of HSAMB is Panju Kalan to Khera Khemawali.	Commissioned FC-Agriculture H.S.A.M.B. 30/06/2016 31/03/2017	Road ID-6299. Length: 3.03 km. A/A granted for Rs.64 lacs on 01.04.2016. Work allotted on 30.06.2016 and completed on 30.11.2016.	6400000 6400000 5845000 5845000
DC Office Statu	s & DC Remarks: Commission	oned & Work completed	d.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 6400000 Funds Issued: 6203000 Admin. Approved: 6400000 Funds Spent: 6203000
(13) (13) (13) 10400	24/05/2015 Commissioned	SAFIDON SAFIDON SAFIDON -Block Jind	Grant of Rs. 20.00 Crore for construction and special repair of roads of PWD (B&R) and Marketing Board. New road of HSAMB is Bahadurgarh to Rojhla.	Commissioned FC-Agriculture H.S.A.M.B. 04/07/2016 28/03/2017	Road ID-7949. Length: 3.294 km. A/A granted for Rs.132 lacs on 01.04.2016. Work allotted on 04.07.2016 and completed on 28.03.2017.	13200000 13200000 12231000 12231000



Page No. 7



### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Aç	griculture & Farmers Welfare					_
Department : H.	S.A.M.B.					
DC Office Status	s & DC Remarks: Commissio	oned & Work completed	d on 31.3.2017.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 13200000 Funds Issued: 3810000 Admin. Approved: 13200000 Funds Spent: 3810000
(14) (14) (14) 10401	24/05/2015 Commissioned	SAFIDON SAFIDON SAFIDON -Block Jind	Grant of Rs. 20.00 Crore for construction and special repair of roads of PWD (B&R) and Marketing Board. New road of HSAMB is Karkhana to Sila Kheri.	Commissioned FC-Agriculture H.S.A.M.B. 03/12/2015 30/11/2016	Road ID-7947. Length: 2.44 Km. A/A granted for Rs.1.02 Crore on 08.09.2015. Work allotted on 01.12.2015 and completed on 30.11.2016.	10900000 10900000 10900000 10900000
DC Office Status	s & DC Remarks: Commissio	oned & Work Completed	d.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 10200000 Funds Issued: 9531000 Admin. Approved: 10200000 Funds Spent: 9531000
(15) (15) (15) 10402	24/05/2015 Commissioned	SAFIDON SAFIDON SAFIDON -Block Jind	Grant of Rs. 20.00 Crores for construction and special repair of roads of Marketing Board and PWD (B&R). New Road of HSAMB is Ratta Khera to Kharkhana.	Commissioned FC-Agriculture H.S.A.M.B. 01/07/2016 31/03/2017	Road ID-7950. Length: 3.34 km. A/A granted for Rs.108 lacs on 01.04.2016. Work allotted on 01.07.2016 and completed on 27.03.2017.	10800000 10800000 10701000 10701000



Page No. 8

Printed On: 16/04/2018



### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: A	griculture & Farmers Welf	fare				
Department : H	I.S.A.M.B.					
DC Office State	us & DC Remarks: Comm	nissioned & Work complete	ed on 27.3.2017		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 10800000 Funds Issued: 2404000 Admin. Approved: 10800000 Funds Spent: 2404000
(16) (16) (16) 10461	12/04/2015 Commissioned	MAKHAND UCHANA KALAN UCHANA -Block Jind	Construction of road from Makhand to Uchana.	Commissioned FC-Agriculture H.S.A.M.B. 31/08/2015 30/04/2017	Road ID-7903. Length 7.69 km, Path: 5 karam, A/A granted for Rs.274.77 lacs on 28.10.2015. Work allotted on 05.12.2015 and completed on 30.04.2017.	27477000 27477000 18860000 18860000
DC Office State	us & DC Remarks: Comm	nissioned & Work complete	ed.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 27477000 Funds Issued: 16061000 Admin. Approved: 27477000 Funds Spent: 16061000
( 17 ) ( 17 ) ( 17 ) 12512	23/05/2016 Commissioned	Julana JULLANA JULANA -Block Jind	Construction of road from village Sunderpur to Lochab Length: 4.66 KM	Commissioned FC-Agriculture H.S.A.M.B. 05/12/2016 31/10/2017	Road ID-7260. Length:3.97 km. Path: 5 & 6 karam. A/A granted for Rs.137.41 lacs on 01.08.2016. Work allotted on 01.12.2016. Work Completed on 15.10.2017.	13741000 13741000 10120000 10120000
			ed on 15.10.2017 expect bridge. Requ ut not sufficient. NOC still awaited.	uested of SE Irrigation	Likely Date of Initiation: 01/12/2016 Likely Date of Completion: 31/07/2017	Estimate Cost: 13741000 Funds Issued: 8149000 Admin. Approved: 13741000



Page No. 9

Printed On: 16/04/2018

Funds Spent: 8149000




Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : A	griculture & Farmers Welfare					_
Department : H	.S.A.M.B.					
(18) (18) (18) 12521	23/05/2016  Commissioned	Julana JULLANA JULANA -Block Jind	Construction ofroad from village Kharenti to Ugalan Length: 4.66 KM	Commissioned FC-Agriculture H.S.A.M.B. 25/10/2016 30/11/2017	Road ID-8256. Length: 4.64 km. Path: 5 karam. A/A granted for Rs.141.54 lacs on 01.08.2016. Work allotted on 25.10.2016. Work commissioned on 27.11.2017.	14150000 14150000 12497000 12497000
DC Office Statu	us & DC Remarks: Commissio	ned & Work completed	<i>d.</i>		Likely Date of Initiation: 25/10/2016 Likely Date of Completion: 31/07/2017	Estimate Cost: 14150000 Funds Issued: 6561000 Admin. Approved: 14150000 Funds Spent: 6561000
( 19 ) ( 19 ) ( 19 ) 12525	23/05/2016  Commissioned	Julana JULLANA JULANA -Block Jind	Construction of Road from village Pindara to Lakhmirwala Lenth: 2.930 KM	Commissioned FC-Agriculture H.S.A.M.B. 25/10/2016 15/11/2017	Road ID-5335. Length: 2.930 km. Path: 5 & 6 Karam. A/A granted for Rs.119.92 lacs on 01.08.2016. Work allotted on 25.10.2016. Work commissioned on 27.11.2017.	11992000 11992000 9205000 9205000
DC Office Statu	us & DC Remarks: Commissio	oned & Work completed	đ.		Likely Date of Initiation: 25/10/2016 Likely Date of Completion: 10/07/2017	Estimate Cost: 11992000 Funds Issued: 2061000 Admin. Approved: 11992000 Funds Spent: 2061000



Page No. 10





### Chief Minister's IT Centre, Haryana


#### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: A	griculture & Farmers Welfare					
Department : H.	.S.A.M.B.					
(20) (20) (20) (20) 12526	23/05/2016 Commissioned	Julana JULLANA JULANA -Block Jind	Construction of Road- from village Baganwala to Rajthal Length: 1.326KM	Commissioned FC-Agriculture H.S.A.M.B. 05/12/2016 31/05/2017	Road ID-8264. Length: 1.348 km. A/A granted for Rs.43.51 lacs on 01.08.2016. Work allotted on 01.12.2016 and completed on 30.04.2017.	4371000 4371000 4371000 4371000
DC Office Statu	ıs & DC Remarks: Commission	oned & work completed	<i>f.</i>		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 4351000 Funds Issued: 1483000 Admin. Approved: 4351000 Funds Spent: 1483000
(21) (21) (21) 12528	23/05/2016  Commissioned	Julana JULLANA JULANA -Block Jind	Completion of in-complete HSAMB from village Karsola to Lijwana Kalan approved under HRDF Funds.	Commissioned FC-Agriculture H.S.A.M.B. 23/05/2016 31/05/2017	Road ID-7472. Length: 4.61 km. The work was originally taken up as a deposit work of HRDF during previous regime against A/A of Rs.1.48 crore. About 70% work done upto 2015 as per funds provided. Now, the proposal to complete the road has been announced by Hon'ble CM on 23.05.2016. R/A/A for Rs.193.94 Lac granted by HRDF vide no. 909-14 dated 05.05.2017. work completed on 30-06-2017	19398000 19398000 19012000 19012000



Page No. 11

Printed On: 16/04/2018





Chief Minister's IT Centre, Haryana

#### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : A	griculture & Farmers Wel	fare				

		Completion							
Head Deptt. : A	griculture & Farme	ers Welfare				_			
Department : H	S.A.M.B.								
DC Office Status & DC Remarks:		Commissioned & Work Complete	ed on 31.05.2017	Likely Date of Initiation: 04/05/2017 Likely Date of Completion: 30/06/2017	Estimate Cost: 19398000 Funds Issued: 18870000 Admin. Approved: 19398000 Funds Spent: 18870000				
(22) (22) (22) 17864	11/12/2016 Commissioned	JIND JIND JIND -Block Jind	Construction of Road from Village Dariyawala to Koth Kalan.	Commissioned FC-Agriculture H.S.A.M.B. 15/02/2017 31/10/2017	Road ID 8436: Length: 7.90km, Path: 5 & 6 Karam. A/A accorded for Rs.252.26Lac on 06.01.2017. Work allotted on 20.02.2017. work completed except paver block 550m at village Dariyawala. Work completed except 200mtr dispute (P.Block wants in 25 1/2 but we are to lay in 18'. People want street only instead of through road.they are not allowing	25226000 25226000 19987000 19987000			

DC Office Status & DC Remarks: Commissioned & Work completed on dt. 31.10.2017 exect laying of PIP block in 250 mtr. In village Dariyawala due to dispute in phirni portion.

Likely Date of Initiation: 20/02/2017 Likely Date of Completion: 31/12/2017

construction in this disputed stretch.Work Completed on

31.10.2017.

Estimate Cost: 25226000 Funds Issued: 25226000 Admin. Approved:

25226000

Funds Spent: 14212000



Page No. 12



### Chief Minister's IT Centre, Haryana


### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: A	griculture & Farmers Welfare	•				_
Department : H.	S.A.M.B.					
(23) (23) (23) 17867	11/12/2016 Commissioned	JIND JIND JIND -Block Jind	Construction of Road from village Khunga to Dhatrath.	Commissioned FC-Agriculture H.S.A.M.B. 07/02/2017 31/10/2017	Road ID 8090. Length: 2.70km. Path: 5 & 6 karam. A/A granted for Rs.86.93 lacs on 27.12.2016. Work allotted on 13.02.2017. Work Completed on 23.10.2017.	8693000 8693000 7060000 7060000
DC Office Statu	s & DC Remarks: Commiss	ioned & Work completed	d on dt. 23.10.2017		Likely Date of Initiation: 13/02/2017 Likely Date of Completion: 30/09/2017	Estimate Cost: 8693000 Funds Issued: 5505000 Admin. Approved: 8693000 Funds Spent: 5505000
( 24 ) ( 24 ) ( 24 ) 17868	11/12/2016 Commissioned	JIND JIND JIND -Block Jind	Construction of Road from village Haibatpur to Nirjan.	Commissioned FC-Agriculture H.S.A.M.B. 14/02/2017 31/10/2017	Road ID 8437: Length: 1.77 km, path: 5 karam. A/A accorded for Rs.54.76 Lac on 06.01.2017. Work allotted on 20.02.2017. Work Completed on 23.10.2017.	5476000 5476000 4498000 4498000
DC Office Statu	s & DC Remarks: Commiss	ioned & Work completed	d on dt. 23.10.2017		Likely Date of Initiation: 20/02/2017 Likely Date of Completion: 31/07/2017	Estimate Cost: 17575000 Funds Issued: 6957000 Admin. Approved: 17575000 Funds Spent: 6957000



Page No. 13

Printed On: 16/04/2018





Chief Minister's IT Centre, Haryana

#### Exclude Deferred Announcement and DC Office Status(Commissioned)


(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: A	griculture & Farmers Welfare					
Department : H	.S.A.M.B.					
(25) (25) (25)	18/12/2016	Narwana NARWANA NARWANA -Block	Construction of road from Dhakal to Sudkain Kalan.	Commissioned FC-Agriculture H.S.A.M.B.	Road ID 8459: Length-3.90km, Path:6k. A/A accorded for Rs.133.89 lac on 27.02.2017.	13389000 13389000 13196000
17942	Commissioned	Jind		30/06/2017 31/03/2018	Work allotted on 24.03.2017. Earnest money forfeited. Work allotted on 30.06.2017. Work completed on 27.03.2018.	13196000
DC Office State	us & DC Remarks: Commissio	oned & Work Complete	<i>d.</i>		Likely Date of Initiation: 19/04/2017 Likely Date of Completion: 31/03/2018	Estimate Cost: 13389000 Funds Issued: 13196000 Admin. Approved:



Page No. 14

Printed On: 16/04/2018

Funds Spent: 13196000





Chief Minister's IT Centre, Haryana

#### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Ag	griculture & Farmers Welfare					
Department : H.	S.A.M.B.					
(26) (26) (26) 17954	18/12/2016  Commissioned	Narwana NARWANA NARWANA -Block Jind	Widening of road from Dharodhi to Sacha Khera via Frain. Lenth= 5.91 km & Length= 4.94 km.	Commissioned FC-Agriculture H.S.A.M.B. 05/05/2017 31/03/2018	This announcement consists of two existing roads of HSAMB detailed as under:- 1. ID - 3207: Length 5.91km, path 5 karam, constructed in the year 1992. Last S/R carried out in the year 2007. 2. ID - 3255: Length 4.94km, Path 5 karam, constructed in the year 2001. last S/R carried out in 2010. Widening proposed from 3.66mtr to 5.48mtr A/A accorded for Rs. 279.54 lac on 02.03.2017. Work allotted on 16.05.2017. Work Completed on 02.11.2017.	27954000 27954000 8326000 8326000
DC Office Status	s & DC Remarks: Commissio	ned & Work completed	i on 02.11.2017		Likely Date of Initiation: 15/05/2017 Likely Date of Completion: 31/03/2018	Estimate Cost: 27954000 Funds Issued: 9710000 Admin. Approved: 27954000



Page No. 15

Printed On: 16/04/2018

Funds Spent: 9710000



### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: A	Agriculture & Farmers Wel	fare				
Department : H	I.S.A.M.B.					
(27) (27) (27) 17956	18/12/2016 Commissioned	Narwana NARWANA NARWANA -Block Jind	Construction of link road from Dablain to Frain Kalan.	Commissioned FC-Agriculture H.S.A.M.B. 08/03/2017 31/03/2018	Road ID 8452: Length is 3.076km, Path: 5karam. A/A accorded for Rs. 105.15 lacs on 24.01.2017. Work allotted on 09.03.17. Work completed on 27.11.2017.	10515000 10515000 8810000 8810000
DC Office State	us & DC Remarks: Comm	nissioned & work complete	d.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 10515000 Funds Issued: Admin. Approved: 10515000 Funds Spent:
(28) (28) (28) (28) 17957	18/12/2016 Commissioned	Narwana NARWANA NARWANA -Block Jind	Construction of link road from Dablain to Bhikewala.	Commissioned FC-Agriculture H.S.A.M.B. 03/04/2017 31/03/2018	Road ID 8453:Length-5.78km, Path - 5 & 6 karam. A/A granted for Rs.202.12Lac on 07.02.2017. Work allotted on 19.04.2017.Work Completed on 09-02-2018.	20212000 20212000 12575000 12575000
DC Office State	us & DC Remarks: Comm	nissioned & Work has been	o completed.		Likely Date of Initiation: 19/04/2017 Likely Date of Completion: 06/03/2018	Estimate Cost: 20212000 Funds Issued: 1184000 Admin. Approved: 20212000



Page No. 16

Printed On: 16/04/2018

Funds Spent: 1184000




### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: A	griculture & Farmers Welfare	,				_
Department : H	.S.A.M.B.					
(29) (29) (29) 17958	18/12/2016 Commissioned	Narwana NARWANA NARWANA -Block Jind	Construction of road from Sisar to Dhakal.	Commissioned FC-Agriculture H.S.A.M.B. 27/04/2017 10/11/2017	Road ID 8451: Length 5.03km, Path: 5 karam. A/A accorded for Rs. 175.75 lacs on 27.02.2017. Work allotted on 04.05.2017. Work completed on 15.11.2017.	17592000 17592000 17592000 17592000
DC Office State	us & DC Remarks: Commissio	oned & work completed	on dt. 15.11.2017		Likely Date of Initiation: 04/05/2017 Likely Date of Completion:	Estimate Cost: 17575000 Funds Issued: 6957000 Admin. Approved: 17575000 Funds Spent: 6957000
(30) (30) (30) 17960	18/12/2016 Commissioned	Narwana NARWANA NARWANA -Block Jind	Construction of road from Dharodhi to Narwana-Ishmailpur road (Raja Gohar along with railway line in village Dharodhi).	Commissioned FC-Agriculture H.S.A.M.B. 05/05/2017 30/11/2017	Road ID 8456: Length 4.34km. Path: 5,6 & 8 karam. A/A accorded for Rs. 143.51 lacs on 27.02.2017. Tender invited for 27.03.2017 no offer received so tender re-invited on 11.04.2017. Work allotted on 17.05.2017. Work commissioned on 27.11.2017.	14351000 14351000 13848000 13848000



Page No. 17





### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)


( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : A	griculture & Farmers Wel	fare				
Department : H	.S.A.M.B.					

50000	 - 0.00	 	 

Department : H.S.A.M.B.								
DC Office S	Status & DC Remarks: Com	missioned & work complete	Likely Date of Initiation: 15/05/2017 Likely Date of Completion: 31/03/2018	Estimate Cost: 14351000 Funds Issued: 6000 Admin. Approved: 14351000 Funds Spent: 6000				
(31) (31) (31) 17961	18/12/2016  Commissioned	Narwana NARWANA NARWANA -Block Jind	Widening of Road from Village Jajanwala to Sainthli.	Commissioned FC-Agriculture H.S.A.M.B. 27/04/2017 31/10/2017	Road ID 3106 & 3094: The proposal consists of two existing HSAMB roads and connects NH-I to 18ft wide PMGSY road.  (A)Main road to School in Jajjanwala (ID - 3094): Length:0.74km constructed in the year 2000  (B) Jajjanwala to Sainthali (ID - 3106): Length:4.78km constructed in the year 2008. Proposal is for widening of road from 3.66mtr to 5.48m width and A/A accorded for Rs. 134.13 lacs on 27.02.2017. Work allotted on 04.05.2017. Work completed on 10.11.2017.	13413000 13413000 7591000 7591000		



Page No. 18





Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : A	griculture & Farmers Welf	are				
Department : H.	S.A.M.B.					
DC Office Statu	s & DC Remarks: Comm	issioned & Work complete	d on dt. 10.11.2017		Likely Date of Initiation: 04/05/2017 Likely Date of Completion:	Estimate Cost: 13413000 Funds Issued: 2225000 Admin. Approved: 13413000 Funds Spent: 2225000
(32) (32) (32) 17962	18/12/2016 Commissioned	Narwana NARWANA NARWANA -Block Jind	Construction of Road from Village Dhakal to Sudkain Khurd.	Commissioned FC-Agriculture H.S.A.M.B. 27/04/2017 28/02/2018	Road ID 8457:Length 7.71km, Path: 5 karam. A/A accorded for Rs. 283.82 lacs on 27.02.2017. Work allotted on 04.05.2017. Work commissioned on 27.11.2017.	28382000 28382000 13163000 13163000
DC Office Statu	s & DC Remarks: Comm	issioned & Work complete	d.		Likely Date of Initiation: 04/05/2017 Likely Date of Completion:	Estimate Cost: 28382000 Funds Issued: 4855000 Admin. Approved: 28382000 Funds Spent: 4855000



Page No. 19

Printed On: 16/04/2018




### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : C	.M. Secretariat					_
Department : C	.M. Secretariat					
(33) (1) (1) 12523	23/05/2016  Commissioned	Julana JULLANA JULANA -Block Jind	Grant of Rs. 21.00 Lac for Brahman Dharmshala, Julana out of which Rs. 11.00 Lac will be granted from Discretionary Grant of Hon'ble Chief Minister, Rs 5.00 lac will be given by Sh. Birender Singh, Hon'ble Union Minister, Rural Development and Sanitation and Rs. 5.00 Lac will be granted by the Hon'ble MP Sonepat, MPLAD.	Commissioned Supdt-CMSectt C.M. Secretariat	Sanction of Rs. 11,00,000/- lac issued to Brahman Sabha Halka Julana, Jind vide U.O. No. CMH-1GA/2016/1842, dated 22.2.2017.	2100000 1100000 1100000 1100000
DC Office Statu	ıs & DC Remarks: Comm	issioned & Commissioned.			Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 2100000 Funds Issued: Admin. Approved: Funds Spent:







Chief Minister's IT Centre, Haryana

#### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : C	C.M. Secretariat					
Department : C	.M. Secretariat					
( 0 4 )	0-10-1001-					

(34)Grant of Rs. 51 lakhs for air Amount has been allocated on 07/05/2017 Uchana Commissioned 5100000 (2) conditioning system of auditorium Supdt-CMSectt 22.05.2017 vide Endst.No. CMH-5100000 **UCHANA KALAN** C.M. Secretariat (2) **UCHANA** -Block of Rajiv Gandhi Mahavidyalaya 1GA/2017/4741-4746, dated 5100000 22.5.2017. 18473 5100000 Commissioned Jind Uchana.

DC Office Status & DC Remarks: Commissioned & Commissioned.

Likely Date of Initiation: Likely Date of Completion: Estimate Cost: 5100000 Funds Issued: 5100000

Admin. Approved: 5100000 Funds Spent: 5100000





### Chief Minister's IT Centre, Haryana

DC Office Status & DC Remarks: Commissioned & Commissioned

Exclude Deferred Announcement and DC Office Status(Commissioned)							
( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent	
Head Deptt.: E	ducation - School					_	
Department : Ed	ducation (Elementary)						
(35) (1) (1)	18/12/2016	Narwana NARWANA NARWANA -Block	Upgradation of Govt. Primary School Bidhrana to Middle School.	Commissioned FC-School Education Education (Elementary)	Commissioned on 10.04.2017.		
17943	Commissioned	Jind	- Control.				
DC Office Status & DC Remarks: Commissioned & commissioned					Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:	
(36) (2) (2)	18/12/2016	Narwana NARWANA NARWANA -Block	Upgradation of Govt. Primary School Dhani (Narwana) to Middle School.	Commissioned FC-School Education Education (Elementary)	Commissioned on 10.04.2017.		
17963	Commissioned	Jind	0011001.	Laddadon (Liomontary)			



Page No. 22

Likely Date of Initiation: Likely Date of Completion:

Estimate Cost:

Funds Issued: Admin. Approved: Funds Spent:



Chief Minister's IT Centre, Haryana

#### Exclude Deferred Announcement and DC Office Status(Commissioned)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt.: Education - School

Department : Education (Elementary)

(37)	07/05/2017	Safidon	Upgradation of government	Commissioned	
(3)		SAFIDON	school in Adarsh Colony Safidon	FC-School Education	Commissioned on 06.09.2017
(3)		SAFINDO -MC	from 5th to 8th standard.	Education (Elementary)	

18461 Commissioned Jind


DC Office	Status & DC Remarks: Cor	mmissioned & School has bed		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:	
Departme	nt : Education (Secondary)					
(38) (4) (1)	12/04/2015	KABARCHHA UCHANA KALAN UCHANA -Block	Upgradation of Govt. High School Kabarchha to 10+2.	Commissioned FC-School Education Education (Secondary)	Commissioned on 09.06.2016	0 0 0

10008 Commissioned Jind Likely Date of Initiation: Estimate Cost: 0 DC Office Status & DC Remarks: Commissioned & Commissioned. Upgradation of School Approved. The case submitted to Likely Date of Completion: Funds Issued: 0 Govt. (Finance Department) for creation of postes on 7.12.2015 Admin. Approved: 0 Funds Spent: 0



Page No. 23

Printed On: 16/04/2018





Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Commissioned)

(Rpt.Sr.No.) Action taken by department Anc. Date Place Announcement in Brief **Status** (Deptt.) (G1.Sr.No.) **Target Date** Constituency Officer **Estimate Cost** (G2.Sr.No.) **Deferred Till** Block **Nodal Department** Admin. Approved Likely Date of Initiation Anc. Code **CM Office Status** District **Funds Issued** Likely Date of **Funds Spent** Completion

Head Deptt.: Education - School

Department: Education (Secondary)

23/05/2016 Up gradation of High School, Commissioned Commissioned on 19.06.2017 (39)Julana Karsola to Sr. Secondary School. FC-School Education (5) **JULLANA** 

Education (Secondary) JULANA -Block


(2) 12513 Commissioned Jind

DC Office Status & DC Remarks: Commissioned & As per report of DEO, Jind School has been upgraded vide Director, Secondary Education Haryana, Panchkula Memo No. KW 15/25-2016 SE (3) Dated 20.06.2017. Classes have been started from the session 2017-18.

Likely Date of Initiation: Likely Date of Completion:

**Estimate Cost:** Funds Issued: Admin. Approved: Funds Spent:







Chief Minister's IT Centre, Haryana

#### Exclude Deferred Announcement and DC Office Status(Commissioned)


(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: Fo	orest	·				_
Department : Fo	orests					
(40) (1) (1) 17876	11/12/2016 Commissioned	JIND JIND JIND -MC Jind	Herbal Park will be maintained irrespective of cost.	Commissioned FC-Forests Forests 01/01/2017 31/03/2018	The work has been completed and case sent to Hon'ble CM Office vide this office letter No. 615 dated 04-09-2017 for removal this announcement from the CM Announcement Portal.	1000000 1000000
DC Office Statu	is & DC Remarks: Comm	issioned & Amount utilized			Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: Funds Issued: Admin. Approved:



Page No. 25

Printed On: 16/04/2018

Funds Spent:






Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Commissioned)

Head Deptt. : Health Department : Health







#### Chief Minister's IT Centre, Haryana


#### Exclude Deferred Announcement and DC Office Status(Commissioned)

	De	partment	: Health
--	----	----------	----------

(41)	26/12/2014	JIND	Appointment of a Radiologist in	Commissioned	The required information was	0
(1)		JIND	General Hospital, Jind.	FC-Health	asked from the concerned officer.	0
(1)		JIND -MC	• ,	Health	The concerned branch vide letter	0
9753	Commissioned	Jind		04/02/2015	dated 30.12.2016 has intimated	0
					that there is a great chartage of	

that there is a great shortage of radiologists in the state. There are only 8 radiologists in the state/cadre. Department cannot provide radiologists at this stage. So a proposal to defer the announcement has been sent to W/HM/CM vide CFMS No. 445 dated04.01.2017. W/PSMC vide his note no. MC/2017/14 dated 12.05.2017 has desired that a Ultra sound trained doctor be posted in CH Jind. Accordingly Dr. Manjula Bansal, Dy. Civil Surgeon has been deputed vide letter no. 2/1-1E5/2017/2041 dated 12.05.2017. Moreover as per report of CS dated 29.9.17 the ultrasounds are being done free to pregnant women by contract through Jind Manglam Diagnostic Center under the scheme of JSSK. The file has been resubmitted to Hon'ble CM to declare it commissioned vide CFMS No. 32168/22.11.17. CM has allowed it to be commissioned on 23.11.17.





Estimate Cost: 0

Funds Issued: 0

Funds Spent: 0



### Hon'ble Chief Minister's Announcements

DC Office Status & DC Remarks: Commissioned & Radiologist would be appointed by the Govt. demand of Radiologist sent to

Chief Minister's IT Centre, Haryana

DGHS Harvana Panchkula vide letter no. E-II-2016/472 dated 05.05.2016

#### Exclude Deferred Announcement and DC Office Status(Commissioned)

Ànc. Code CM Office Status District Likely Date of Initiation Funds Issued	` '			Announcement in Brief	Likely Date of Initiation Likely Date of	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
--	-----	--	--	-----------------------	---	----------------------------	---

Head Deptt.: Health

Department: Health

			, ,			Funds Spent: 0
(42)	24/05/2015	SAFIDON	Upgradation of CHC Safidon to 50	Commissioned	Govt. vide letter No. 20/124/2015	0
(2)		SAFIDON	bedded General hospital.	FC-Health	-5HBIII dated 09.12.2015 has	0
(2)		SAFINDO -MC	·	Health	upgraded CHC-cum-50 bedded	0
10125	Commissioned	Jind		09/07/2015	Civil Hospital Safidon to 50	0

bedded Civil Hospital. Likely Date of Initiation: Estimate Cost: 0 DC Office Status & DC Remarks: Commissioned & work completed. Likely Date of Completion: Funds Issued: 0 Admin. Approved: 0



Likely Date of Initiation:

Likely Date of Completion:



#### Chief Minister's IT Centre, Haryana

#### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: H	lome including Jail					
Department : F	lome					

19/12/2016 Sanction of opening of permanent Commissioned SP/.Jind vide No. 36925-26/W (43)Narwana police Post in village Danoda, (1) **NARWANA** FC-Home dated 23.05.2017 has intimated (1) provided land is provided by the Home that Police Post is already NARWANA -Block Village Panchayat free of cost. functioning in Village Danoda 17983 Commissioned Jind Kalan since 1998 as

SAVE PAPER SAVE ENVIRONMENT


unsanctioned post. The State Govt. vide letter No. 16/06/2017-4HG II dated 04.05.2017 has accorded sanction for conversion of temporary police posts Danoda Kalan to permanent police post. Police post is functioning.

Likely Date of Initiation: Likely Date of Completion:

**Estimate Cost:** Funds Issued: Admin. Approved: Funds Spent:

DC Office Status & DC Remarks: Commissioned & For opening of permanent Police Choki at Danoda Kalan, case of land transfer has been sent to Director, Dev. & Panchayat Deptt. vide Memo No. 7972-76 dated 23-02-2018.







Chief Minister's IT Centre, Haryana


#### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Irr	rigation & Water Resources					_
Department : Irr	igation & Water Resources					
(44) (1) (1) 10131	24/05/2015  Commissioned	SAFIDON SAFIDON SAFINDO -MC Jind	Grant of Rs. 5.00 crore for pavement of drains of Safidon city and Mandi.	Commissioned FC-Irrigation Irrigation & Water Resources 01/05/2016 31/10/2016	A project estimate for making Safidon drain pucca in a length of 3545' and Safidon ditch drain in a length of 7370' pucca amounting to Rs. 7.17 crores has been prepared by Irrigation Department. The STC has approved the project and the Administrative Approval has been received from the Govt.for Rs.717.00 lacs vide Memo No.22/57/2015-41W dated 28.12.2015. The project has been approved in 47th meeting of HSFCB held on 13.01.2016. The work has been completed on 26.10.2016 and an expenditure amounting to Rs. 605 lacs has been made.	6700000 6700000 60500000 60500000
DC Office Statu	s & DC Remarks: Commiss	ioned & work completed	1.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 0 Funds Issued: 0 Admin. Approved: 0 Funds Spent: 0



Page No. 30

Printed On: 16/04/2018





Chief Minister's IT Centre, Haryana


#### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: Irr	rigation & Water Resources					
Department : Irr	igation & Water Resources					
(45) (2) (2) 12502	23/05/2016  Commissioned	Julana JULLANA JULANA -Block Jind	Rehabilitation of Kamach Khera Minor RD 0 to 10250	Commissioned FC-Irrigation Irrigation & Water Resources 05/05/2017 03/02/2018	Announcement received in the month of July, 2016 and project estimate has been prepared for amounting to Rs. 94.29 lacs. The scheme was approved in the STC meeting held on 06.12.2016. The administrative approval for amounting to Rs. 94.29 lac has been received from Govt on vide Memo no 22/18/2017-1IW dated 8/1/2017. The estimate was sanctioned for amounting to Rs. 70.20 lac on dated 26.04.2017 and tender was approved on 06.06.17. 100% work has been completed.	9429000 9429000 8219000 8219000
DC Office Statu	s & DC Remarks: Commiss	ioned & Work complete	<i>d.</i>		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 7019000 Funds Issued: Admin. Approved: 7019000 Funds Spent: 6219000



Page No. 31

Printed On: 16/04/2018





### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: Irr	rigation & Water Resources					
Department : Irr	igation & Water Resources					
(46) (3) (3) 12503	23/05/2016  Commissioned	Julana JULLANA JULANA -Block Jind	Regarding Rehabilitation renovation Shadipur Minor from RD 0 to 272000.	Commissioned FC-Irrigation Irrigation & Water Resources 03/03/2017 03/02/2018	Announcement received in the month of July, 2016. Administrative approval has been received from Government vide No. 22/43/2016-4IW dated 17.10.2016 amounting to Rs.150 lacs. The estimate has been sanctioned for amounting to Rs. 123.87 lac on 28.12.2016. The tenders were approved on 03.03.2017. 100% work has been completed	15000000 15000000 11000000 11000000
DC Office Statu	s & DC Remarks: Commission	oned & Work completed	<i>d.</i>		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 15000000 Funds Issued: 11000000 Admin. Approved: 15000000 Funds Spent: 11000000





### Chief Minister's IT Centre, Haryana


### Exclude Deferred Announcement and DC Office Status(Commissioned)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: P	ower					
Department : D	HBVNL					
(47) (1) (1) 9750	26/12/2014 Commissioned	SAFIDON SAFIDON SAFINDO -MC Jind	Shifting of Electric Lines of 33 KV Sub Station of Hatt and Singhana passing over residential colonies of Safidion City	Commissioned FC-Power DHBVNL 01/02/2015 29/02/2016	The work of shifting of electric line have been completed.	826000 826000 826000 826000
DC Office Statu	us & DC Remarks: Comn	nissioned & Work complete		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 826000 Funds Issued: 826000 Admin. Approved: 826000 Funds Spent: 826000	
(48) (2) (2) 9751	26/12/2014  Commissioned	JIND JIND JIND -MC Jind	Repair/Replacement of old / damaged electric wires in the Jind District	Commissioned FC-Power DHBVNL 01/01/2015 31/05/2016	To ensure continuity of supply, the worn out/old conductor wherever required is replaced on regular basis. However, the old worn out conductor required to be replaced in Jind district identified was 207 KM. the same have been replaced. if any noticed, further will also be replaced.	15000000 15000000 15000000 15000000
DC Office Statu	us & DC Remarks: Comn	nissioned & Work complete	ed.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 15000000 Funds Issued: 15000000 Admin. Approved: 15000000 Funds Spent: 15000000



Page No. 33

Printed On: 16/04/2018





### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : P	ower					_
Department : D	HBVNL					
(49) (3) (3) 10039	12/04/2015 Commissioned	UCHANA UCHANA KALAN UCHANA -Block Jind	Replacement of Electric wire and poles in all 65 villages of Uchana Assembly Constituency.	Commissioned FC-Power DHBVNL 12/04/2015 31/01/2016	The entire quantity of 26 Km worn out conductor identified/noticed have been replaced. work completed.	2000000 2000000 2000000 2000000
DC Office Statu	ıs & DC Remarks: Comn	nissioned & Work complete	ed.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 2000000 Funds Issued: 2000000 Admin. Approved: 2000000 Funds Spent: 2000000
(50) (4) (4) 10552	24/05/2015  Commissioned	Safidon SAFIDON SAFIDON -Block Jind	Shifting of electric line of 220 KV Sub station Safidon to 33 KV Sub station Safidon from residential area.	Commissioned FC-Power DHBVNL 01/09/2015	The route of line has been visited by DHBVNL Committee & Right of way for shifting the line is not available hence not possible since the location of 33 kV substation is in the center of town. However the conductor of the line has been augmented for enhanced capacity and proper guarding of the line has been done by adding additional poles. Therefore at present the line is safe.	3087000 3087000 3087000 3087000



Page No. 34

Printed On: 16/04/2018



### Chief Minister's IT Centre, Haryana


#### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: P	ower					
Department : D	HBVNL					
DC Office Statu	us & DC Remarks: Commis	ssioned & Work complet	ted.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 3087000 Funds Issued: 3087000 Admin. Approved: 3087000 Funds Spent: 3087000
(51) (5) (5) 12505	23/05/2016 Commissioned	Julana JULLANA JULANA -Block Jind	Installation of New Transformers in various villages of Julana Constituency for removing overloading problem.	Commissioned FC-Power DHBVNL 31/07/2016 30/11/2017	As per survey 37 No. additional transformers are to be installed. Estimates for all 37 No have been sanctioned. 35 No transformers have been installed.	12300000 12300000 12300000 12300000
	us & DC Remarks: Commis eve been sanctioned . 37 No		37 nos. of addition transformers are led & work completed.	to be installed. Estimate	Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 12300000 Funds Issued: 12300000 Admin. Approved: 12300000 Funds Spent: 12300000
(52) (6) (6) 12511	23/05/2016  Commissioned	Julana JULLANA JULANA -Block Jind	Additional 10 MVA 33/11 KV Power Transformers at 33 KV S/Stn Village Gautoli.	In Progress FC-Power DHBVNL 31/07/2016 31/03/2017	Sub Station Augmented on 06.02.2017.	9000000 9000000 9000000 9000000
DC Office Statu	us & DC Remarks: Commis	ssioned & Work complet	ted.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 9000000 Funds Issued: 9000000 Admin. Approved: 9000000 Funds Spent: 9000000



Page No. 35

Printed On: 16/04/2018





### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: Po	ublic Health Engineering					
Department : Pu	ublic Health Engineering					
(53) (1) (1) 10011	12/04/2015 Commissioned	UCHANA KALAN UCHANA -Block Jind	Big Sewerage System in Uchana.	In Progress FC-Public Health Public Health Engineering 12/04/2015 31/03/2018	Estimate for augmentation of sewerage scheme for Uchana town amounting to Rs. 1400.00 lacs was administratively approved under Economic Stimulus Package. In this estimate provision for the prospective population for the year 2040 was made. Against this estimate an expenditure of Rs. 963.50 lacs was incurred and the said estimate was closed due to closing of ESP scheme. Supplementary estimate was administratively approved for Rs. 404.40 lacs for balance work and an expenditure of Rs. 42.01 lacs has been incurred upto 28.02.2018. Funds to the tune of Rs. 95.00 lacs have been allocated in the financial year 2017-18. Work completed.	4044000 4044000 999000 4201000



Page No. 36

Printed On: 16/04/2018



Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: P	ublic Health Engineering					
Department : P	ublic Health Engineering					
DC Office State	us & DC Remarks: Comm	nissioned & work complete	ed.		Likely Date of Initiation: 12/04/2015 Likely Date of Completion:	Estimate Cost: 40440000 Funds Issued: 9990000 Admin. Approved: 40440000 Funds Spent: 4201000
(54) (2) (2) 10127	24/05/2015 Commissioned	SAFIDON SAFIDON SAFINDO -MC Jind	Grant of Rs. 6.20 crore for drinking water supply in Safidon city and rural areas of Safidon Assembly Constituency.	Commissioned FC-Public Health Public Health Engineering	In Safidon constituency 33 works of estimated cost Rs 24.17 crore are in progress. An expenditure of Rs 12.77 crore have been incurred against these estimates.	0 0 0 0
					A sum of Rs 7.54 crore was allocated during financial year 2015-16 and 8.08 crore have been allocated for the year 2016-17, for Safidon Constituency.	
DC Office State	us & DC Remarks: Comm	nissioned & work complete	ed.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:





### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: P	ublic Health Engineering					
Department : P	ublic Health Engineering					
(55) (3) (3) 17977	18/12/2016 Commissioned	Narwana NARWANA NARWANA -Block Jind	Repair of water works of village Pipaltha.	Commissioned FC-Public Health Public Health Engineering 27/04/2017 31/12/2017	Work Completed as reported by EE Narwana	2825000 2825000 2500000 441000
DC Office Statu	us & DC Remarks: Commission	oned & Work completed	d.		Likely Date of Initiation: 20/04/2017 Likely Date of Completion: 31/12/2017	Estimate Cost: 2825000 Funds Issued: 2500000 Admin. Approved: 2825000 Funds Spent: 441000
(56) (4) (4) 17978	18/12/2016 Commissioned	Singhwal NARWANA NARWANA -Block Jind	Repair of water works of Village Singhwal.	75% Completed FC-Public Health Public Health Engineering 27/04/2017 31/03/2018	Work in Progress	4765000 4765000 400000 265000
DC Office Statu	ıs & DC Remarks: Commission	oned & Work completed	d.		Likely Date of Initiation: 01/05/2017 Likely Date of Completion: 30/04/2018	Estimate Cost: 4765000 Funds Issued: 4000000 Admin. Approved: 4765000 Funds Spent: 4000000



Page No. 38

Printed On: 16/04/2018




### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: P	Public Health Engineering					
Department : P	ublic Health Engineering					
(57) (5) (5) 18445	12/04/2015 Commissioned	TARKHA UCHANA KALAN UCHANA -Block Jind	Construction of new water works at Tarkha.	Commissioned FC-Public Health Public Health Engineering 22/05/2015 31/08/2017	Work completed.	12540000 12540000 10901000 10901000
DC Office Statu	us & DC Remarks: Commiss	sioned & work completed	<i>d.</i>		Likely Date of Initiation: 22/05/2015 Likely Date of Completion: 31/08/2017	Estimate Cost: 12540000 Funds Issued: 10901000 Admin. Approved: 12540000 Funds Spent: 10901000
(58) (6) (6) 18446	12/04/2015 Commissioned	DOHANA KHERA UCHANA KALAN UCHANA -Block Jind	Construction of new water works at Dohana Khera	Commissioned FC-Public Health Public Health Engineering 22/05/2015 30/09/2017	Work has been completed.	16360000 13635000 12620000 12620000
DC Office Statu	us & DC Remarks: Commiss	sioned & Work complete	d.		Likely Date of Initiation: 22/05/2017 Likely Date of Completion: 31/08/2017	Estimate Cost: 16360000 Funds Issued: 13620000 Admin. Approved: 13635000 Funds Spent: 12750000



Page No. 39





#### Chief Minister's IT Centre, Haryana

#### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Po	ublic Health Engineering					

**Department: Public Health Engineering** 

(59)	12/04/2016	NAGURAN	Construction of overhead tank in	Commissioned	Work completed	6530000
(7)		UCHANA KALAN	Naguran.	FC-Public Health		6530000
(7)		UCHANA -Block	-	Public Health		5020000
18447	Commissioned	Jind		Engineering		3299000
				10/01/0010		


12/04/2016 31/12/2017

DC Office Status & DC Remarks: Commissioned & 100% work completed.

Likely Date of Initiation: Estimate Cost: 6530000 Likely Date of Completion:

Funds Issued: 5020000 Admin. Approved: 6530000 Funds Spent: 3299000







Chief Minister's IT Centre, Haryana

#### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Pu	ublic Works (B & R)					
Department : Pu	ıblic Works (B & R)					
(60) (1) (1) 10006	12/04/2015 Commissioned	UCHANA UCHANA KALAN UCHANA -Block Jind	Construction of PWD Rest House at New Anaj Mandi, Uchana	Commissioned FC-PWD(B&R) Public Works (B & R) 01/06/2016	Work allotted to agency. work completed.	34569000 34569000 25164000 25164000

30/10/2017

DC Office Status & DC Remarks: Commissioned & Work Physical completed.


Likely Date of Initiation: Likely Date of Completion:

Estimate Cost: 34569000 Funds Issued: 25267000

Admin. Approved:

Funds Spent: 25267000








### Chief Minister's IT Centre, Haryana

#### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Pu	ublic Works (B & R)					
Department : Pu	ıblic Works (B & R)					
(61) (2) (2) 10130	24/05/2015  Commissioned	SAFIDON SAFIDON -Block Jind	Grant of Rs. 20.00 Crore for construction and special repair of the roads of Marketing Board and PWD (B&R) New roads of Marketing Board 1 Siwanamal to Bhambhewa  Special Repair of PWD B&R Roads:- 1 Jamni to Gangouli, Bhambewa via Pillu Khera 2 Safidon to Haat via Bagru Kalan, Sarfabad, Anchera Kalan 3 Kalwa to Kalawati, Butani, Haat 4 Gangouli to Haat via Hadwa, Ram Nagar 5 Pillu Khera to Jind Gohana PWD Road Lalit Khera via Dhadouli, Badhtana	Commissioned FC-PWD(B&R) Public Works (B & R) 20/09/2015 09/02/2017	Sr. No.1 - work competed Sr. No.2 - work completed Sr. No.3 - Work completed Sr. No.4 - Work completed Sr. No.5 - Work cOmpleted	172684000 172684000 108584000 108584000







Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block s District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: Po	ublic Works (B & R	2)				_
Department : Pu	ıblic Works (B & R	)				
DC Office Statu	s & DC Remarks:	Commissioned & Work Completed	<i>d.</i>		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 15100000 Funds Issued: 13472000 Admin. Approved: 15100000 Funds Spent: 13472000
(62) (3) (3) 17860	11/12/2016 Commissioned	JIND JIND JIND -MC Jind	Rs. 4.00 Crore would be released immediately for Completion of Civil and Electric Work in 200 bedded new Civil Hospital Building.	Commissioned FC-PWD(B&R) Public Works (B & R)	EE, Jind has stated that recently a payment of Rs.3.38 cr. has been made to the agency and as of now there is no balance payment to be made to the agency. Payment of GAS pipe line amounting to Rs.1.00 cr. has also been released. work completed.	30000000 30000000 36646000 36646000
DC Office Statu	s & DC Remarks:	Commissioned & work completed.			Likely Date of Initiation: Likely Date of Completion: 30/06/2017	Estimate Cost: 300000000 Funds Issued: 36646000 Admin. Approved: 300000000 Funds Spent: 36646000



Page No. 43



### Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Commissioned)


( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt.: R	Revenue	,				_
Department : R	evenue					
(63) (1) (1) 10003	12/04/2015 Commissioned	UCHANA UCHANA KALAN UCHANA -Block Jind	To upgrade Sub Tehsil Uchana to Sub Division.	Commissioned FC-Revenue Revenue 12/04/2015	Notification has been issued on dated 30-11-2016.	0 0 0 0
DC Office Statu	us & DC Remarks: Comm	issioned & Notification iss	sued.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 0 Funds Issued: 0 Admin. Approved: 0 Funds Spent: 0
(64) (2) (2) 10004	12/04/2015 Commissioned	UCHANA UCHANA KALAN UCHANA -Block Jind	To upgrade Alewa Sub Tehsil to Tehsil.	Commissioned FC-Revenue Revenue 12/04/2015	Notification has been issued vide gazette notification no 41-53/P.A.17/1887/S.5/2016,dated 04-11-2016 and the same has been uploaded on revenue website	0 0 0 0
DC Office Statu	us & DC Remarks: Comm	issioned & Notification iss	rued and work started.		Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 0 Funds Issued: 0 Admin. Approved: 0



Page No. 44

Printed On: 16/04/2018

Funds Spent: 0





Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Commissioned)

( Dest On No. )	Ana Data	Diago	Ammanumaansans in Dulaf	Otatus	A ation talean bu damantus ant	(Da=#\)
(Rpt.Sr.No.)	Anc. Date	Place	Announcement in Brief	Status	Action taken by department	(Deptt.)
( G1.Sr.No. )	Target Date	Constituency		Officer		Estimate Cost
( G2.Sr.No. )	Deferred Till	Block		Nodal Department		Admin. Approved
Ànc. Code	CM Office Status	District		Likely Date of Initiation		Funds Issued
				Likely Date of		Funds Spent
				Completion		•

Head Deptt.: Town & Country Planning & Urban Estate

Department: H.U.D.A.

DC Office Status: Commissioned

(65)	15/10/2016	Jind	The under construction stadium in	Commissioned	Approval of Hon'ble Chairman
(1)		JIND	HUDA Sector will be named after	FC- Town & Country P	HUDA obtained. Accordingly the
(1)		JIND -MC	"Eklavya".	H.U.D.A.	HUDA Stadium in Sector-9 Jind
16294	Commissioned	Jind	•		has been named as "Eklavya
					HUDA Stadium" and approval has
					been circulated to quarter
					concerned vide memo No. UB-


A2/46381-85 dt. 15.3.2017.

Likely Date of Initiation:

Likely Date of Completion:

Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:







Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Commissioned)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt.: Urban Local Bodies

**Department: Urban Local Bodies** 

(66)	07/05/2017	Safidon	Naming of the chowk after	Commissioned	Secretary, MC Safidon has
(1)		SAFIDON	Maharaja Jassa Singh Ahluwalia	FC-Urban LocalBodies	informed on 29.12.2017 that
(1)		SAFINDO -MC	where his statue been unveiled	Urban Local Bodies	resolution No. 12, dated 6.6.2017
18452	Commissioned	Jind	today, by Municipal Committee		regarding naming of chowk after
			Safidon after passing a resolution.		Maharaja Jassa Singh Ahluwalia,
					resolution No. 12, dated 6.6.2017

DC Office Status & DC Remarks: Commissioned & Resolution in this has been passed in house meeting vide res. No. 12 dated 06.06.2017.

has been passed in the house.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:

