



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

( 1 )	27/10/2017	Bhagkhera	Widening & Strengthening of road	In Progress	Road ID 3157 :Length = 5.37km,	19219000
( 1 )		SAFIDON	from Siwana Mal to Bhag Khera	FC-Agriculture	Path = 4, 5 & 6 karam.	19219000
( 1 )		SAFIDON -Block	(ID-3157).	H.S.A.M.B.	This is an existing road of	
20329	In Progress	Jind		19/03/2018	HSAMB constructed in the Year	
				31/10/2018	2000 in 12ft width. Last Special	
					repair of road was completed in	
					the year 2015.	
					The title of announcement	
					changed from 'construction' to	
					'widening & strengthening' on	
					16.01.2018. The estimate with the	
					provision of widening to 18ft width	
					by providing paver blocks in 170m	
					length and premix carpet with BM	
					in the balance length. A/A granted	
					for Rs.192.19 lacs on 19.01.2018.	
					Tender received on 28.02.2018 &	
					under process. Tender approved	
					on 16.03.2018.	

DC Office Status & DC Remarks: Pending & Work has been Alloted recently.

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture &amp; Farmers Welfare

Department : H.S.A.M.B.

( 2 ) ( 2 ) ( 2 ) 20336	27/10/2017  In Progress	Barod SAFIDON SAFIDON -Block Jind	Construction of pucca road from PWD Road Barod to Sahanpur at village Barod.	In Progress FC-Agriculture H.S.A.M.B. 08/01/2018 31/12/2018	Road ID 8838: Length = 3.14km, Path = 5 & 6 karam, 1.52km distance shortened to reach NGM Safidon. A/A accorded for Rs.134.87Lakh on 27.11.2017. Tender invited for 28.12.2017. Tender received on 28.12.2017 and approved on 08-01-2018	13487000 13487000
----------------------------------	-------------------------------	--	--	---	--	----------------------

*DC Office Status & DC Remarks: Pending & Work not start due to Harvesting Season.*Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 3 ) ( 3 ) ( 3 ) 20339	27/10/2017  In Progress	Budha Khera SAFIDON SAFIDON -Block Jind	Construction of road from Budha Khera to Kharak Gagar.	In Progress FC-Agriculture H.S.A.M.B. 10/01/2018 30/09/2018	Road ID 8496 : Length = 6.10km. Path = 5 Karam, 2.26km distance shortened to reach NGM Safidon. A/A accorded for Rs.220.83Lakh on 27.11.2017. Work allotted on 10.01.2018.	22083000 22083000
----------------------------------	-------------------------------	--	--	---	--	----------------------

*DC Office Status & DC Remarks: Pending & Work Allotted. Demarcation completed on 24.03.2017 and yet to be started.*Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

( 4 )	27/12/2017	Jind	To construct 18" feet wide road	Pending
( 4 )		JIND	from Village Haat to Village	FC-Agriculture
( 4 )		JIND -MC	Gangoli.	H.S.A.M.B.
20738	Pending	Jind		

The proposal for widening of road from Hatt to Gangoli has been announced. This is an existing road of PWD (B&R) consists of three stretches as under:-

1. Hatt to Ramnagar (PWD ID - 6715) : L=1.80km, ROW = 44ft, metaled width= 12ft.
2. Ramnagar to Hadwa (PWD ID - 6711) : L=4.55km, ROW=44ft, metaled width= 12ft.
3. Hadwa to Gangoli (PWD ID - 6727) : L=2.70km, ROW=44ft, metaled width=12ft.

On the recommendation of MLA Safidon, Hon'ble CM vide order dated 27.12.17 has approved the widening of this road on single note.

As the road from village Hatt to Gangoli is an existing road of PWD (B&R) so the case is being referred to Govt. for transfer of announcement to PWD (B&R). (FTMS - 1190) Case with PSA office.



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

DC Office Status: Pending

Likely Date of Initiation:	Estimate Cost:
Likely Date of Completion:	Funds Issued:
	Admin. Approved:
	Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : Horticulture

( 5 ) ( 5 ) ( 1 ) 13868	11/09/2016  Pending	JIND UCHANA KALAN ALEWA -Block Jind	Opening of Regional Centre of Horticulture University, Karnal in the name of Martyr Capt. Pawan Kumar in Village Badhana in Distt. Jind.	Pending FC-Agriculture Horticulture	Development and Panchayat Department has transferred land to Maharana Pratap Horticultural University for setting up of this Center vide order No. 879 dated 10/01/2018. The matter has been taken up with Vice Chancellor, Maharana Pratap Horticultural University Vide letter No. 1440 Hort./Uni./33/1/ dated 15/01/2018 for establishing said Center in the name of Martyr Captain Pawan Kumar in the time bound manner. Foundation stone has been laid by Hon'ble Chief Minister Haryana on 19.01.2018.	
----------------------------------	---------------------------	--	--	---	--	--

*DC Office Status & DC Remarks: Pending & Land has been transferred to Maharana Partap Horticulture University, Karnal for establishing Shahid Captain Pawan Kumar, Regional Center vide Principal Secretary to Government, Haryana, Dev. & Panchayat, Department memo NO. SBA-1-2018/2379-85 dated 10-01-2018. Demarcation on site has been done.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : C.M. Secretariat

Department : C.M. Secretariat

( 6 ) ( 1 ) ( 1 ) 20735	19/01/2018  Pending	JIND JIND JIND -MC Jind	Discretionary Grants:_ 1. Grant of Rs. 11 Lakh for Balmiki Dharmshala, Jind. 2. Grant of Rs. 21 Lakh for Community Centre in Anaj Mandi, Jind 3. Grant of Rs. 11 Lakh for construction of hall in Baba Sahib Bhim Rao Ambedkar Sewa Samiti Buda Baba Basti on Bhiwani Road, Jind. 4. Grant of Rs. 1.5 crore for construction of Platform on back side of mandi, Jind.	Pending Supdt-CMSectt C.M. Secretariat		
----------------------------------	---------------------------	----------------------------------	--	--	--	--

DC Office Status: Pending

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

( 7 ) ( 1 ) ( 1 ) 12519	23/05/2016  Pending	Julana JULLANA JULANA -Block Jind	For construction of sports stadium in Village Sindhvi Khara.	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 18.7.2016. Letter written to ADC on 18.7.2016 for sending the estimates.DO letter written to DC on 29.9.2016 regarding preparation of estimates.Sufficient land is not available and to be declared as 'NOT FEASIBLE' Case for exchange of land yet to be received.	0 0 0 0
----------------------------------	---------------------------	--	--	--	--	------------------

*DC Office Status & DC Remarks: Pending & Gram Panchayat, Sindhvi Khara has passed resolution No. 1 dated 08-02-2017 for transfer of land with private land(9 Kanal- 4Marla) for const. of stadium. Proposal submitted to DSO, Jind for feasibility.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 8 ) ( 2 ) ( 2 ) 20184	24/10/2017  Pending	Uchana UCHANA KALAN UCHANA -Block Jind	Development works of Rs. 4.39 Crore for the rural area of Uchana Kalan Constituency.	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 4.11.2017.Letter written to ADC on 7.11.2017 for sending the proposal .Estimates prepared and submitted to HRDF on 27.03.2018 by DC JIND.	0 0 0 0
----------------------------------	---------------------------	---	--	--	---	------------------

*DC Office Status & DC Remarks: Pending & Estimates submitted to M.D., HRDF Board, Haryana Chandigarh by DC, Jind letter no. 100 dt. 27.03.2018, fund awaited.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development &amp; Panchayat

Department : H.R.D.F.

( 9 ) ( 3 ) ( 3 ) 20323	27/10/2017  Pending	Singhana SAFIDON SAFIDON -Block Jind	Construction of Gym and Yogshala at village Singhana.	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 3.11.2017.Letter written to ADC for sending the proposal. Land not identified yet .	
----------------------------------	---------------------------	---	--	--	---	--

*DC Office Status & DC Remarks: Pending & Land has been identified, Resolution has been passed by Gram Panchayat.  
Estimate under preparation.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 10 ) ( 4 ) ( 4 ) 20572	18/12/2016  Pending	Singwal NARWANA NARWANA -Block Jind	Construction of Gram Sachivalya in village Singwal.	Pending FC-Dev&Panchayats H.R.D.F.	Funds of Rs. 30.00 Lakh sanctioned on 19.03.2018.	3000000 3000000
-----------------------------------	---------------------------	--	--	--	--	--------------------

*DC Office Status & DC Remarks: Pending & Funds of Rs. 30.00 Lakh sanctioned on 19.03.2018.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 3000000  
Funds Issued:  
Admin. Approved: 3000000  
Funds Spent:





# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

( 11 ) ( 5 ) ( 5 ) 20574	18/12/2016  Pending	Bhikewala NARWANA NARWANA -Block Jind	Construction of Gram Sachivalaya in village Bhikewala	Pending FC-Dev&Panchayats H.R.D.F.	Funds of Rs. 30.00 Lakh sanctioned on 19-03-2018.	3000000 3000000
-----------------------------------	---------------------------	--	--	--	--	--------------------

DC Office Status & DC Remarks: Pending & Funds of Rs. 30.00 Lakh sanctioned on dated 19.03.2018.

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 3000000  
Funds Issued:  
Admin. Approved: 3000000  
Funds Spent:

( 12 ) ( 6 ) ( 6 ) 20576	18/12/2016  Pending	Gurthali NARWANA NARWANA -Block Jind	Construction of Gram Sachivalya at village Gurthali.	Pending FC-Dev&Panchayats H.R.D.F.	Funds of Rs. 30.00 Lakh sanctioned on 19-03-2018.	3000000 3000000
-----------------------------------	---------------------------	---	---	--	--	--------------------

DC Office Status & DC Remarks: Pending & Funds of Rs. 30.00 Lakh sanctioned on dated 19.03.2018.

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 3000000  
Funds Issued:  
Admin. Approved: 3000000  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development &amp; Panchayat

Department : H.R.D.F.

( 13 ) ( 7 ) ( 7 ) 20577	18/12/2016  Pending	Kalwan NARWANA NARWANA -Block Jind	Construction of Gram Sachivalya at village Kalwan.	Pending FC-Dev&Panchayats H.R.D.F.	Funds of Rs. 30.00 Lakh sanctioned on 19-03-2018.	3000000 3000000
-----------------------------------	---------------------------	---	---	--	--	--------------------

*DC Office Status & DC Remarks: Pending & Funds of Rs. 30.00 Lakh sanctioned on dated 19.03.2018.*

Likely Date of Initiation: Estimate Cost: 3000000  
Likely Date of Completion: Funds Issued:  
Admin. Approved: 3000000  
Funds Spent:

( 14 ) ( 8 ) ( 8 ) 20578	18/12/2016  Pending	Kanha Khera NARWANA NARWANA -Block Jind	Construction of Gram Sachivalya at village Kanha Khera	Pending FC-Dev&Panchayats H.R.D.F.	Low lying site.	3000000 3000000 0 0
-----------------------------------	---------------------------	--	---	--	-----------------	------------------------------

*DC Office Status & DC Remarks: Pending & Estimate not prepared due to low line area and temporary encroachment.*

Likely Date of Initiation: Estimate Cost: 3000000  
Likely Date of Completion: Funds Issued:  
Admin. Approved: 3000000  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development &amp; Panchayat

Department : H.R.D.F.

( 15 ) ( 9 ) ( 9 ) 20579	18/12/2016  Pending	Surja Khera NARWANA NARWANA -Block Jind	Construction of Gram Sachivalya in village Surja Khera	Pending FC-Dev&Panchayats H.R.D.F.	Funds of Rs. 30.00 Lakh sanctioned on 19-03-2018.	3000000 3000000
-----------------------------------	---------------------------	--	---	--	--	--------------------

*DC Office Status & DC Remarks: Pending & Funds of Rs. 30.00 sanctioned on dated 19.03.2018.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 3000000  
Funds Issued:  
Admin. Approved: 3000000  
Funds Spent:

Department : Panchayats

( 16 ) ( 10 ) ( 1 ) 17964	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Construction of Sports Stadium in Village Dhakal.	Pending FC-Dev&Panchayats Panchayats	Ann. recd. on 3.1.2017. Letter written to ADC on 3.1.2017 for sending the proposal. DO letter written to DC on 10.1.2017 for sending the proposal. Land not finalized yet due to low lying area.	0 0 0 0
------------------------------------	---------------------------	--	--	--	---	------------------

Currently Pending With : District Admin.

*DC Office Status & DC Remarks: Pending & DSO, Jind informed vide letter no. 846 dt. 12.04.2017 to GP Dhakal that land is not suitable for const. of stadium. So it has been requested to make it not feasible.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Education - School

Department : Education (Secondary)

( 17 ) ( 1 ) ( 1 ) 20723	19/01/2018  Pending	Khunga Kothi JIND JIND -Block Jind	Grant of 51 lakh rupees fro Jawahar Naodaya Vidhayalaya.	Pending FC-School Education Education (Secondary)		
-----------------------------------	---------------------------	---	---	---	--	--

*DC Office Status & DC Remarks: Pending & Grant of Rs. 51 lacs has been sanctioned but not released to till date.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

---

Exclude Deferred Announcement and DC Office Status(Pending)

---

Head Deptt. : Health



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Health

Department : Health

( 18 ) ( 1 ) ( 1 ) 20324	27/10/2017   In Progress	Muana SAFIDON SAFIDON -Block Jind	Upgradation of PHC to CHC in village Muana.	In Progress FC-Health Health	As per the report of Civil Surgeon Jind vide letter dated 05.12.2017, the total population of proposed CHC Muwana is 121220. Total land available with the PHC Muwana is more than 4 acres which is in the name of Health Department. CHC can be made functional in the present building of PHC. So a proposal to upgrade PHC Muwana to CHC has been sent to Hon'ble HM/CM vide CFMS no. 34756 dated 15.12.2017. Hon'ble CM has approved the proposal on 20.12.2017. The file has been sent to FD vide CFMS no. 34756/29.12.2017. Govt. vide memo no. 23/12/2018-4HB III dated 14.03.2018 has upgraded Primary Health Centre Muana to Community Health Centre with sanction of staff.	
-----------------------------------	-----------------------------------	--	--	------------------------------------	---	--



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Health

Department : Health

*DC Office Status & DC Remarks: Pending & Approval has been granted by the Govt. Staff has been sanctioned. Building work is pending*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 19 ) ( 2 ) ( 2 ) 20325	27/10/2017  Pending	Muana SAFIDON SAFIDON -Block Jind	Construction of CHC at village Muana.	Pending FC-Health Health	CS Jind on 05.12.17 has informed that it is feasible to upgrade PHC Muana to CHC. The 4 acres required land is already available. Civil Surgeon Jind has been requested on dated 21.03.2018 to provide site plan for the proposed Primary Health Centre.	
-----------------------------------	---------------------------	--	--	--------------------------------	--	--

*DC Office Status: Pending*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Industries</b>						
<b>Department : H.S.I.I.D.C</b>						
( 20 ) ( 1 ) ( 1 ) 10010	12/04/2015   Pending	UCHANA UCHANA KALAN UCHANA -Block Jind	Setting up of Industrial Sector in 90 Acres at Uchana.	In Progress FC-Industries H.S.I.I.D.C	The file/matter was put on 30.12.2016, for declaring the announcement as un-viable. Hon'ble Chief Minister directed to provide comments as to whether the land of Uchana can be covered under Land Pooling Scheme.  As per the Comments of Planning division, the land can't be acquired under the Land Pooling Scheme in the instant case without preliminary notification u/s-11 of the new act. Moreover left out pockets of land not covered under the scheme shall have to be acquired under the RFCTLARR Act 2013, which is a very cumbersome and tedious job.	0 0 0





# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Industries

Department : H.S.I.I.D.C

*DC Office Status & DC Remarks: Pending & As per report of Senior Manager (IA), HSIIDC Industrial Estate, Narwana. The announcement regarding Development of Industrial Estate at Uchana had been deferred.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 0  
Funds Issued: 0  
Admin. Approved: 0  
Funds Spent: 0



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

---

Exclude Deferred Announcement and DC Office Status(Pending)

---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

## Exclude Deferred Announcement and DC Office Status(Pending)

( 21 )	12/04/2015	BARSOLA	Extension of Barsola Feeder.	In Progress	The project estimate for extension	41600000
( 1 )		UCHANA KALAN		FC-Irrigation	of 4-L Barsola Sub Minor from RD	41600000
( 1 )		UCHANA -Block		Irrigation & Water	19500 to RD 31400 tail	0
10031	In Progress	Jind		Resources	amounting to Rs. 378.00 lacs	0
				01/07/2018	stands approved by the STC of	
				31/03/2019	the department in its meeting held	
					on 21.01.2014. The	
					Administrative approval	
					amounting to Rs. 416.00 lacs	
					stands accorded by Govt. vide	
					Memo No. 2/83/2014-1IW dt.	
					13.05.2014. The alignment also	
					approved vide CE/BWS letter No.	
					3888/2BWS/333/99-II dated	
					02.07.2014. Govt. on 09.08.2016	
					has formed a committee under	
					the chairmanship of DC/Kaithal to	
					negotiate with the land owners.	
					The meeting held on 26.09.2016	
					and rate of Rs. 30.00 lacs per	
					acre has been finalized against	
					collector rate of Rs. 16-18 lacs	
					per acre. The case sent to Govt.	
					vide No. 1292/EIC dt. 26.10.2016	
					for taking LR opinion who opined	
					that Govt. cannot acquire land	
					directly. Land detail measuring	
					12.45 acre stands uploaded on e-	
					bhoomi portal as per Land	
					Purchase Policy approved by	
					Revenue Deptt.90% shareholders	
					agreed while 10% are not	
					agreeing for selling land.	



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

*DC Office Status & DC Remarks: Pending & The department is left with no other alternative except to propose the cultailment of tail from RD 31400 to 32000 and further to lay the underground pipdline 3ft. below from the NSL from RD 19520 to 20114. So, the case for necessary approval form the competent authority has submitted to higher office.*

Likely Date of Initiation:	Estimate Cost: 70700000
Likely Date of Completion:	Funds Issued: 0
	Admin. Approved: 70700000
	Funds Spent: 0



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Irrigation &amp; Water Resources</b>						
<b>Department : Irrigation &amp; Water Resources</b>						
( 22 ) ( 2 ) ( 2 ) 12500	23/05/2016   Pending	Julana JULLANA JULANA -Block Jind	To connect Ramkali Minor to Behalpur Minor.	Pending FC-Irrigation Irrigation & Water Resources	Announcement received in the month of July, 2016. Initially committee of DC, DRO, SE and XEN for direct negotiation for purchase of land from land owners was constituted vide Govt. memo no. 2/26/2014-1IW dated 04.01.17. However, LR Haryana has opined that Govt. cannot purchase the land directly from land owners. Now the possibility of land acquisition/purchase is being explored through e.bhoomi portal being operated by HSIIDC as per notified land Purchase policy. Detail of land required has already been sent to HSIIDC on dated 19.05.2017. Land owners are yet to upload their willingness.	



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation &amp; Water Resources

Department : Irrigation &amp; Water Resources

*DC Office Status & DC Remarks: Pending & It was decided in the review meeting under the Chairmanship of worthy E.I.C. on dated 15.11.2017 that the case for approval of C.M Announcement as non feasible. Submitted to Chief Engineer, YWS(N), IWRD,PKL vide this office letter no. 7/11 (CHD) dated 07.02.2018 for dropping but the same is received back with some observation and send to XEN Jind vide this office letter No. 508/11(CHD) dt. 26.02.2018 for compliance.*

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost: 33004000  
Funds Issued:  
Admin. Approved:  
33004000  
Funds Spent:

( 23 ) ( 3 ) ( 3 ) 17871	11/12/2016   Pending	JIND JIND JIND -Block Jind	Provision of canal based drinking water supply will be made for the villagers of Dariyawala, Jajwan, Kheri, Julani, Barsola, Jhanjh Kalan and Khurd and Barodi.	Pending FC-Irrigation Irrigation & Water Resources	CM has approved to transfer this announcement from Public Health Engineering Department to Irrigation Department. Villages Dariyawala, Jajwan, Jhanjkalan and Khurd have already provision of canal based water supply schemes and are regularly filled from RD 18000-R Dariyawala Minor, 33066-R Jind Disty. No. 6-A and RD 13355-R Jhanj Khurd Minor respectively. For villages Kheri, Julani, Barsola and Barodi water supply is planned from extension of Barsola Feeder for which land acquisition is involved and is under process.	
-----------------------------------	-------------------------------	-------------------------------------	---	---	---	--



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

*DC Office Status & DC Remarks: Pending & SE, Jind vide his memo no. 2237 dated 19.04.2017 has intimated that canal based water works exist in all the villages except Julani where one number tubewell exist and one additional tubewell with rising main and distribution pipeline amounting to Rs. 103 lack have been administratively approved in WSSB meeting held on 27.04.2017 one separate CMA with code number 10031 dated 12.05.2015 is also existing under which there is proposal of extension of Barsola sub minor which is to be executed by IWR Department after completing this CMA raw water of these water works will be automatically augmented so this announcement need to be transferred to IWR department being linked with other CM Announcement No. 10031/12.05.2015 which is being taken care by IWR department as the case is being sent to competent authority for transfer this announcement to Irrigation and water Resources.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

( 24 )	18/12/2016	Narwana	Construction of RCC Box Type	In Progress	Announcement received in	80700000
( 4 )		NARWANA	Barrel and Construction of Road	FC-Irrigation	Jan,2017. The announcement	80700000
( 4 )		NARWANA -Block	from RD 6650 to 21000 and	Irrigation & Water	consist of 2 parts. Ist part is	
17952	In Progress	Jind	construction of intervening	Resources	regarding construction of Road	
			structure of Narwana Minor.	01/03/2018	which relates to PWD (B&R).	
				31/10/2018	Case to transfer it to PWD (B&R)	
					sent to Govt. vide No. 259/EIC dt.	
					16.02.2017 which stood	
					approved. The other part	
					regarding RCC Box Culvert	
					Barrel, The project costing Rs.	
					1000.00 lacs was discussed in	
					the STC meeting held on	
					16.05.2017 and was approved	
					with certain condition. Accordingly	
					the Admn Approval accorded by	
					Govt. vide Memo No. 1/129/2017-	
					11W dt. 27.07.2017 for Rs. 807.00	
					lacs. Estimate appd on	
					08.11.2017 for Rs 682.82.	
					Tenders opened on 18.12.2017	
					and were under process of	
					approval but due to B&R	
					notification estimate reapproved	
					for Rs 673.70 lacs on 04.01.2018	
					and tender opened on 19.01.18	
					and approved in TAC on	
					06.02.2018.Work to start shortly.	





# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

*DC Office Status & DC Remarks: Pending & Tender has been opened and work will start shortly.*

Likely Date of Initiation:	Estimate Cost: 80700000
Likely Date of Completion:	Funds Issued:
	Admin. Approved:
	80700000
	Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

( 25 )	18/12/2016	Narwana	Reconstruction of DR Bridge at	Pending	The case for A/A sent to Govt. for	105997000
( 5 )		NARWANA	RD 39081 (Ujhana to Pipaltha),	FC-Irrigation	Rs. 1059.97 lacs vide No.	105997000
( 5 )		NARWANA -Block	RD 61466 (BhanaBharmna to	Irrigation & Water	22/45/2013-4IW dated	
17953	Pending	Jind	Belerkha), RD 73746 (Surja Khera	Resources	18.04.2017 for single spam steel	
			to Mohal Khera) and at RD	15/03/2018	bridges at RD 39081, 61566 and	
			305000(Sirsa Branch) on BML	30/09/2018	73546 of BML Barwala Link	
			Barwala Link from Village Hatho		Channel and box culvert RCC at	
			to Gurthali.		RD 305000 of Sirsa Branch. The	
					tenders for consultancy for first	
					three bridges opened on	
					31.05.2017 and approved.	
					Consultant has supplied the	
					report and estimate on 4.08.2017.	
					Tenders called and were opened	
					on 18.12.2017 and were under	
					process of approval.However due	
					to notification by B&R, Estimate	
					reapproved for Rs.746.04 lacs	
					and tenders opened on	
					19.01.2018 and are under	
					process of approval.For bridge at	
					Rd 305000 Sirsa Branch, design	
					was sent to CDO for design, but	
					now CDO on 24.07.2017	
					intimated to get the design carried	
					out through outsourcing. Tender	
					for consultant called on	
					02.02.2018.	



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation &amp; Water Resources

Department : Irrigation &amp; Water Resources

*DC Office Status & DC Remarks: Pending & Tender has been opened and work will start shortly.*

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 105997000  
Funds Issued:  
Admin. Approved:  
105997000  
Funds Spent:

( 26 ) ( 6 ) ( 6 ) 17985	18/12/2016  In Progress	Narwana NARWANA NARWANA -Block Jind	Construction of divisional level office building for Executive Engineer and office for Sub Divisional Officers at Sudkain Canal Colony.	In Progress FC-Irrigation Irrigation & Water Resources 15/03/2018 31/03/2019	The case for A/A will be submitted by SE upto 30.04.2017 as drawings have been finalized by office of Chief Architect Haryana on 5.04.2017. The A/A amounting to Rs. 332.95 lacs accorded by Govt vide No 2/81/2017-1IW dt.29.05.2017. Estimate appd for Rs 254.20 lacs on 29.01.2018. Tenders appd on 20.02.2018 and work to start shortly.	33295000 33295000
-----------------------------------	-------------------------------	--	---	--	--	----------------------

*DC Office Status & DC Remarks: Pending & Tender has been opened and work will start shortly.*

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 33295000  
Funds Issued:  
Admin. Approved:  
33295000  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

---

Exclude Deferred Announcement and DC Office Status(Pending)

---

Head Deptt. : Public Health Engineering



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

( 27 ) ( 1 ) ( 1 ) 18451	07/05/2017   Pending	Safidon SAFIDON SAFIDON -Block Jind	Laying of sewerage line in village Muwana under Mahagram Yojana.	Pending FC-Public Health Public Health Engineering	Estimate is to be considered under Mahagram Yojna. However, this village does not fall under the priority list of Development & Panchayat Department. If the village is to be taken under Mahagram Yojna, then its water supply is to be designed @ 135 LPCD+ 15% unaccounted flow whereas it is to be designed as per GOI MoDWS Norms then it is to be designed @ 70 LPCD which will effect teh sizes of various structures as well as pipelines. So till the Development & Panchayat Departmnet decides about this village under Mahagram Yojna being with the population above 10,000 persons.	
					This CMA may kindly be got transferred for which the case file stands submitted vide CFMS No. 5753 dated 25.07.2017.	



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

*DC Office Status & DC Remarks: Pending & Estimate amounting to Rs. 1407.40 lakh sent to the Head Office vide this office memo no. 4607/28.07.2017. The DNIT for amounting to Rs. 573.12 lakh was submitted to Head Office but the same is received back with observations vide Head Office Memo No. 97619-PHE/P dated 08.11.2017*

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 28 )	07/05/2017	Safidon	Making sufficient arrangement for	In Progress	Estimate amounting Rs. 126.76	15268000
( 2 )		SAFIDON	potable drinking water in village	FC-Public Health	lacs for civil Component and Rs.	15268000
( 2 )		SAFIDON -Block	Kalwa	Public Health	25.92 lacs for Mechanical	3000000
18465	In Progress	Jind		Engineering 23/10/2017	Component has been administratively approved on 23.10.2017. Tenders opened on 03.02.2018 and under scrutiny,the drilling work under progress.	

*DC Office Status & DC Remarks: Pending & Work allotted recently to the agency.*

Likely Date of Initiation:  
Likely Date of Completion: 31/08/2018Estimate Cost: 15268000  
Funds Issued: 3000000  
Admin. Approved:  
15268000  
Funds Spent: 0



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

( 29 ) ( 3 ) ( 3 ) 20316	27/10/2017  Pending	Barod SAFIDON SAFIDON -Block Jind	Construction of B/Wall and rooms at Water Tube well in village Barod.	Admin. Aproval Released FC-Public Health Public Health Engineering	Estimate administratively cleared. DNIT under preparation	
-----------------------------------	---------------------------	--	---	--	--	--

*DC Office Status & DC Remarks: Pending & Estimate amounting to Rs. 13.98 lacs for construction of boundary wall & pump chamber stand submitted to the Member Secretary. WSSB Haryana vide this office memo no. 7910 dated 12.12.2017*

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 30 ) ( 4 ) ( 4 ) 20318	27/10/2017  Pending	Ludana SAFIDON SAFIDON -Block Jind	Installation of deep tube well at village Ludana.	Admin. Aproval Released FC-Public Health Public Health Engineering	Estimate approved. DNIT under preparation	3100000 3100000
-----------------------------------	---------------------------	---	--	--	--	--------------------

*DC Office Status & DC Remarks: Pending & Estimate amounting to Rs. 36.72 lacs for providing & installing 1 no. deep TW & laying of rising main in village Ludana stands submitted to the Head Office vide this office memo no. 7909/12.12.2017*

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

( 31 ) ( 5 ) ( 5 ) 20319	27/10/2017  Pending	Kharakgagar SAFIDON SAFIDON -Block Jind	Installation of deep tubewell at village Kharakgagar.	Admin. Approval Released FC-Public Health Public Health Engineering	Estimate administratively approved and DNIT approved vide Head Office Memo No. 25575 dated 22.03.2018. Tender floated to be opened on 19.04.2018	2716000 2716000
-----------------------------------	---------------------------	--	--	---	---	--------------------

*DC Office Status & DC Remarks: Pending & DNIT stands submitted to the Head Office by Mechanical Wing & the same is under check.*Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 32 ) ( 6 ) ( 6 ) 20320	27/10/2017  Pending	Kalwati SAFIDON SAFIDON -Block Jind	Installation of deep tubewell at village Kalwati.	Admin. Approval Released FC-Public Health Public Health Engineering	DNIT approved vide Head Office Memo No.25578 PHE/Mech Dated 23.02.2018. Tender floated to be opened on 19.04.2018	2974000 2974000
-----------------------------------	---------------------------	--	--	---	--	--------------------

*DC Office Status & DC Remarks: Pending & DNIT stands submitted to the Head Office by Mechanical Wing & the same is under check.*Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:





# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Public Health Engineering</b>						
<b>Department : Public Health Engineering</b>						
( 33 ) ( 7 ) ( 7 ) 20321	27/10/2017   Pending	Malsari Khera SAFIDON SAFIDON -Block Jind	Installation of deep tubewell at village Malsari Khera.	Admin. Approval Released FC-Public Health Public Health Engineering	DNIT approved vide Head Office Memo No. 25494 PHE/Mech dated 22.03.2018. Tenders floated to be opened 19.04.2018.	2369000 2369000

*DC Office Status & DC Remarks: Pending & DNIT stands submitted to the Head Office by Mechanical Wing & the same is under check.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

---

Exclude Deferred Announcement and DC Office Status(Pending)

---

Head Deptt. : Public Works (B & R)



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Public Works (B &amp; R)</b>						
<b>Department : Public Works (B &amp; R)</b>						
( 34 ) ( 1 ) ( 1 ) 10574	10/10/2015   Pending	Jind JIND JIND -MC Jind	Construction RUB on Bhiwani Road crossing Delhi-Bathinda railway line.	Pending FC-PWD(B&R) Public Works (B & R)	U.O. Note sent to Govt. vide No.15/Bridges dated 14.01.2016 for dropping this ann. being non-feasible. Hon'ble CM has desired to carry out the spot inspection by DC, Jind. Report of DC, Jind has been received vide No.476/PA dated 06.04.2016 and accordingly Govt. has been requested to drop this ann. vide U.O.No.43971 dated 29.04.2016. In view of review meeting held at Jind on 5.5.17 and 6.5.17. As per orders of Hon'ble CM Govt. has accorded A/A for Rs.10.00 cr. on 15.6.17. Undertaking from Govt. & DC received and same was sent to CBR, NR on 25.7.17 for inclusion in the Railway W.P. on cost sharing basis. Now matter is referred to Railway for inclusion in railway W.P-2018-19. Consultant appointed for preparation of DPR. GAD under preparation.	10000000 10000000



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

*DC Office Status & DC Remarks: Pending & Administrative approval received vide ACS No. 13/35/2017- 1 B&R (W) dated 15.06.2017 for amounting to Rs. 10.00 crore. The case sent Chief Bridge Engineer, Northern Railway, Baroda House, New Delhi vide Head office No 61-Bridge-15/126202-203/Bridge dated 25.07.2017 for inclusion of work under Railway work programme. The joint inspection done with A.EN, Jind of Railways on 26.10.2017 & letter sent to Chief Engineer(Railways) vide MD, HSRDC memo No. 4573 dated 20-11-2017 for inclusion of work in Railway Programme. The GAD sent to E.I.C. vide S.E. (K) office memo No. 34801 dated 20-02-2018 for approval.*

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 100000000  
Funds Issued:  
Admin. Approved:  
100000000  
Funds Spent:

( 35 ) ( 2 ) ( 2 ) 12492	23/05/2016  Pending	Jind JULLANA JULANA -Block Jind	Constructing New road from Northern Bye Pass Jind (HAMETI) to Kila Jafargarh via Lijwana Kalan, Fatehgarh, Ramkali, Shamlo Kalan, Kheema Kheri, Biroli to Jind on Raja wali Gohr.	Pending FC-PWD(B&R) Public Works (B & R)	Estimate has been sent to Govt. vide U.O.No.31481 dated 11.04.2017 amounting to Rs.2365.84 lacs for approval. A/A received vide No.9/212/2017- 3B&R(W) dt.31.05.2017 for Rs.2365.84 lakh. D/E and DNIT returned to SE vide No.179735 dt.26.10.17 for change of design of bridge. Steel bridge needs to be changed to RCC bridge being cheaper and economical. DNIT under process in H.O.	236584000 236584000
-----------------------------------	---------------------------	--	---	--	--	------------------------



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B &amp; R)

Department : Public Works (B &amp; R)

*DC Office Status & DC Remarks: Pending & A/A received vide ACS No. 9/212/2017-3 B&R(W) dated 31.05.2017 for amounting to Rs. 2365.84 lacs. Detail estimate and DNIT sent to head office vide this office no. R/182767 dt 01.09.2017 for amounting to Rs. 1733.01 lac. However returned back for change of design of bridge vide Head Office No. 925-R-16/179735 dt. 26.10.2017 compliance is being made. Now details estimate for amounting Rs. 1782.52 lacs & DNIT again sent to SE, Kaithal vide memo no. 197 dated 09-02-2018.*

Likely Date of Initiation: Estimate Cost: 236584000  
Likely Date of Completion: Funds Issued:  
Admin. Approved:  
236584000  
Funds Spent:

( 36 ) ( 3 ) ( 3 ) 0	23/05/2016  Dropped	Julana JULLANA JULANA -Block Jind	Up-gradation of roads from Julana to Lijwana upto Ridhana (Connect Gohana)	Dropped FC-PWD(B&R) Public Works (B & R)	CM has approved to drop this announcement on 12.5.2017	
-------------------------------	---------------------------	--	--	--	--	--

*DC Office Status & DC Remarks: Pending & The R/C/E sent to Head Office vide S.E.Kaithal memo No. R/119435 dated 04.08.2016 for Rs. 556.68 lacs. Estimate received back from Head Office with some observation. Estimate resubmitted to Head Office vide S.E. (K) letter No. R/151382 dated 21.09.2016 amounting to Rs. 558.08 lacs. However road as not justifying widening from 5.50 mtr. to 7.00 mtr. in view of traffic intensity, the case for dropping of announcement is being sent to Govt.*

Likely Date of Initiation: Estimate Cost: 55668000  
Likely Date of Completion: Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B &amp; R)

Department : Public Works (B &amp; R)

( 37 ) ( 4 ) ( 4 ) 12494	23/05/2016  In Progress	Julana JULLANA JULANA -Block Jind	Construction of new road from Julana C.H.C to village Rajgarh	In Progress FC-PWD(B&R) Public Works (B & R)	A/A received from Govt. vide No.9/570/2017-3B&R(W) dt.25.01.18 for Rs.110.83 lakh. Tender approved on 22.2.18	11083000 11083000
-----------------------------------	-------------------------------	--	--	--	--	----------------------

**DC Office Status & DC Remarks: Pending & Administrative Approval has been received for Rs. 72.97 lacs. Tender allotted for Rs. 87.56 lacs.**

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 11083000  
Funds Issued:  
Admin. Approved:  
11083000  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B &amp; R)

Department : Public Works (B &amp; R)

( 38 ) ( 5 ) ( 5 ) 17863	11/12/2016  Pending	JIND JIND JIND -MC Jind	Construction of new bye-pas connecting Jind-Hansi Road to Jind-Narwana Road.	Pending FC-PWD(B&R) Public Works (B & R)	The project road Titram mod (Kaithal)-Jind-Hansi road has been approved in-principle as National Highway by MoRT&H subject to the outcome of DPR. The work of preparation of DPR has awarded to the agency in April, 2017 and the duration of preparation of DPR is 9 months. This bypass will become part of this DPR. In view of the above facts this work is to be executed from MoRT&H after seeking proper approval.	1180000000
-----------------------------------	---------------------------	----------------------------------	--	--	---	------------

**DC Office Status & DC Remarks:** Pending & The proposal sent to Head office vide S.E. Kaithal No. R/9780 dated 12.01.2017 amounting to Rs. 118.00 Crore.

However the de3tailed estimate for consultancy for the work of preparation of DPR for Titram Mor-Kaithal-Jind-Hansi road in Haryana has been approved by MoRT&H. The consultant has been appointed for this work. The New Bye pass of Jind City and Narnaund is covered under that project and will be executed accordingly.

According the proposal has been sent to Engineer-in-Chief, Haryana PWD (B&R), Chandigarh for dropping of this work from CM announcement list as this work will be included in above DPR and executed at later stage. Inception report approved & draft alignment plan submitted for approval.

Likely Date of Initiation: Estimate Cost: 1180000000  
Likely Date of Completion: Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Public Works (B &amp; R)</b>						
<b>Department : Public Works (B &amp; R)</b>						
( 39 ) ( 6 ) ( 6 ) 17952	18/12/2016   In Progress	Narwana NARWANA NARWANA -Block Jind	Construction of RCC Box Type Barrel and Construction of Road from RD 6650 to 21000 and construction of intervening structure of Narwana Minor.	Pending FC-PWD(B&R) Public Works (B & R)	CM has approved to transfer the work of construction of mettaled road on both sides of Narwana Minor from RD 6650 to RD 21000 to PWD (B&R) on 20.2.2017. Construction of RCC box type barrel is to be decided by Irrigation Deptt. Irrigation Deptt. has been requested to intimate about the construction of RCC box type barrel vide EE, Narwana No.1454 dt.19.7.17. Letter written to DC, Jind vide EE, Narwana to issue necessary direction to the Irrigation Deptt. to finalized the drawings of BOx type barrel vide No.3168 dt.6.11.17. After finalization of their project, action regarding construction of road could be planned and constructed.	





# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

*DC Office Status & DC Remarks: Pending & Tender has been opened and work will start shortly.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 80700000  
Funds Issued:  
Admin. Approved:  
80700000  
Funds Spent:

( 40 ) ( 7 ) ( 7 ) 17981	18/12/2016  Pending	Narwana NARWANA NARWANA -MC Jind	Underpass on Jind-Samain Road in Narwana will be constructed. Provision of funds will be made in the next financial year.	Pending FC-PWD(B&R) Public Works (B & R)	RUB is not feasible due to high water table. Case has been sent to Govt. vide U.O.No.90910 dated 01.05.2017 for dropping or deciding whether ROB can be constructed against this CM announcement. A/A has been received on 16.05.2017 to construct ROB instead of RUB. Undertaking received from Govt. and DC Jind and same was send to CBE, NR Baroda House vide No.118194 dt.12.07.17.Now matter referred to Railway for inclusion in Railway work program for the year 2018-19. Work has been allotted to consultant for preparation of DPR.	250000000 250000000
-----------------------------------	---------------------------	---	--	--	--	------------------------



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

*DC Office Status & DC Remarks: Pending & ROB is approved instead of RUB by Government. Administrative approval received on dated 16-05-2017 for amounting to Rs. 25.00 Crore. Consultant appointed, matter referred to railway for inclusion in Railway Work program 2018-19*

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 250000000  
Funds Issued:  
Admin. Approved:  
250000000  
Funds Spent:

( 41 ) ( 8 ) ( 8 ) 20338	27/10/2017  Pending	Jind SAFIDON SAFIDON -Block Jind	To start work of Panipat Jind Four Lane road.	Pending FC-PWD(B&R) Public Works (B & R)	The project road Jind-Safidon-Panipat has been approved as in principle National Highway by MoRTH subject to outcome of DPR. Work of preparation of DPR awarded to M/s Casta Engineers and duration of DPR is 8 months. Inception report approved and alignment report submitted to MoRTH for approval.	
-----------------------------------	---------------------------	---	---	--	---	--

*DC Office Status & DC Remarks: Pending & It relates to National Highway Division, PWD B&R, Bhiwani*

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

( 42 ) ( 9 ) ( 9 ) 20736	27/12/2017  Pending	Jind SAFIDON SAFIDON -Block Jind	To construct 18" feet wide road from Safidon Jind road to Village Singhana via village Muana.	Pending FC-PWD(B&R) Public Works (B & R)	Estimate under process in H.O.	
-----------------------------------	---------------------------	---	---	--	--------------------------------	--

*DC Office Status & DC Remarks: Pending & Rough Cost Estimate has been sent to E.I.C. Office vide S.E. Kaithal Memo NO. 62509 dated 03-04-2018 for amounting to Rs. 384.67.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 38467000  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Revenue

Department : Revenue

( 43 ) ( 1 ) ( 1 ) 20183	24/10/2017   Pending	Uchana UCHANA KALAN UCHANA -Block Jind	Construction of residential houses for all officers like SDM, DSP etc. at Uchana.	Pending FC-Revenue Revenue	Annexure received on 02.11.2017. Vide letter dated 08.11.2017 .DC has been requested to send the proposal.Reminder issued on 22.02.2018 to DC for sending the proposal	
-----------------------------------	-------------------------------	---	---	----------------------------------	--	--

DC Office Status & DC Remarks: Pending & Land identified 2 Kanal 14 Marla in Palwan, case prepared for Head Quarter.

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Sports &amp; Youth Affairs</b>						
<b>Department : Sports &amp; Youth Affairs</b>						
( 44 ) ( 1 ) ( 1 ) 10044	12/04/2015   Pending	UCHANA UCHANA KALAN UCHANA -Block Jind	Opening of Block Level Stadium at Uchana.	Pending FC-Sports Sports & Youth Affairs	As per report of DSO, Jind no land has been identified at Uchana. Letter has been written to DC, Jind to provide land in consultation with local MLA as desired by Hon'ble CM .An amount of Rs.40 lac has been released to DC cum President District Sports Council Jind on 20/03/2017.As per report of DC Jind no land is available in Uchana & nearby village.Sh.Satbir Singh of village Palwa is ready to provide land on contract rate..Sports department has no provision to purchase land for the construction of stadium.Case has been send to Hon'ble CM for orders on 10/08/2017.	4000000 0

Currently Pending With : CM Sectt(DPSCM)



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Sports & Youth Affairs

Department : Sports & Youth Affairs

*DC Office Status & DC Remarks: Pending & Suitable land is not available for const. of stadium.*

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 0  
Funds Issued: 0  
Admin. Approved: 0  
Funds Spent: 0

( 45 ) ( 2 ) ( 2 ) 12515	23/05/2016  Pending	Julana JULLANA JULANA -Block Jind	Construction of Stadium in Julana.	Pending FC-Sports Sports & Youth Affairs	Land has been identified at Julana. Estimate of Rs.150 lac has been prepared by XEN,PWD B&R from which an amount of Rs.60 lac has been released to DC cum President District Sports Council Jind on 20/03/2017 & Rs.90.00 lac has been released on 28/06/2017.Drawing has been prepared & approved by Sports Department on 12/02/2018.	15000000 15000000 15000000
-----------------------------------	---------------------------	--	---------------------------------------	--	--	----------------------------------

*DC Office Status & DC Remarks: Pending & Detail estimate and DNIT under preparation.*

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 15000000  
Funds Issued: 15000000  
Admin. Approved:  
15000000  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Sports & Youth Affairs

Department : Sports & Youth Affairs

( 46 ) ( 3 ) ( 3 ) 17944	18/12/2016  In Progress	Narwana NARWANA NARWANA -Block Jind	Construction of Synthetic Athletic Track in 400 mtrs. Length in Navdeep Stadium, Narwana.	In Progress FC-Sports Sports & Youth Affairs	Estimate of Rs.1199.23 lac has been prepared by PWD B&R Administrative approval of Rs.1199.23 lac has been given on 30/05/2017. An amount of Rs.1.00 crore has been released to DC cum President District Sports Council Jind on 20/03/2017 & 2 crore has been released on 30/05/2017.Tender Opened & has been send to PWD B&R for approval..	119923000 119923000 30000000
-----------------------------------	-------------------------------	--	---	--	---	------------------------------------

Currently Pending With : Public Works (B & R)

*DC Office Status & DC Remarks: Pending & Amt. has been received. Tender report has been sent to PWD(B&R) Headquarter for approval. Report awaited.*

Likely Date of Initiation: Estimate Cost: 119923000  
Likely Date of Completion: Funds Issued: 30000000  
Admin. Approved:  
119923000  
Funds Spent: 0



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

---

Exclude Deferred Announcement and DC Office Status(Pending)

---

Head Deptt. : Technical Education

Department : Technical Education





# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

## Department : Technical Education

( 47 )	26/12/2014	JIND	Opening of Govt. Polytechnic	Pending	<p>1. The announcement has been found non-feasible in view of low admissions during the academic session 2015-16/2016-17 as well as total cost of project.</p> <p>2. CM has approved on 09.09.2016 for keeping it in abeyance for one year.</p> <p>3. It was desired by the CM, that the Govt. Poly. may be established in the Jind City itself and the suitable land be made available in the campus of Ch. Ranbir Singh University, Jind or some other suitable land may be identified.</p> <p>4. Accordingly, DC Jind has been requested vide DO letter dt. 13.11.2017 for identification of suitable land in Jind City or in the campus of Ch. Ranbir Singh University.</p> <p>5. Land in village Rajpura Bhan on Jind-Hansi State Highway has been identified as informed by DDPO, Jind. However, no land is available in the campus of Ch. Ranbir Singh Univ.,Jind as informed by the VC Office.</p> <p>6. Proposal of land at village Rajpura Bhan is awaited from DC Jind.</p>	0
( 1 )		JIND	College in Jind City.	FC-Tech Education		0
( 1 )		JIND -MC		Technical Education		0
9744	Pending	Jind				0



# Hon'ble Chief Minister's Announcements

Report Type- General

## Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Technical Education

Department : Technical Education

Currently Pending With : District Admin.

*DC Office Status & DC Remarks: Pending & Suitable land has been identified in GP Rajpura Bhain, Case alongwith GP resolution, X-shajra and Jamabandhi has been sent to The Director General, Technical Education, Haryana vide this office memo no. 384/DA dated 27-03-2018*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 0  
Funds Issued: 0  
Admin. Approved: 0  
Funds Spent: 0



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Transport

Department : Transport

( 48 ) ( 1 ) ( 1 ) 17861	11/12/2016  Pending	JIND JIND JIND -MC Jind	Construct of new general Bus Stand, near village Pandu Pindera on the land acquired for this purpose.	Pending FC-Transport Transport	In this regard the Govt. has been sanctioned the Administrative Approval amounting to Rs. 32.00 Crores and 25% amounting to Rs. 8.00 Crores has been deposited with PWD (B&R) and the work is likely to be started with PWD (B&R).	
-----------------------------------	---------------------------	----------------------------------	---	--------------------------------------	--	--

*DC Office Status & DC Remarks: Pending & Amount of Rs. 8 Crore has been received from Govt. DNIT approved for Rs. 2023.05 lacs. Tender opened on 05-03-2018 and allotment under process.*

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 32000000  
Funds Issued: 8000000  
Admin. Approved:  
32000000  
Funds Spent:

( 49 ) ( 2 ) ( 2 ) 20729	19/01/2018  Pending	JIND JIND JIND -MC Jind	200 no Bus Que Shelters as per list from Administration.	Pending FC-Transport Transport		
-----------------------------------	---------------------------	----------------------------------	--	--------------------------------------	--	--

*DC Office Status: Pending*

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Kuk. Dev. Board

( 50 ) ( 1 ) ( 1 ) 17874	11/12/2016  Pending	JIND JIND JIND -Block Jind	Development of all Tiraths in district through KDB.	Pending FC-Urban LocalBodies Kuk. Dev. Board	CEO, KDB has informed on 21.2.2018 that: Out of 5 Tiraths, estimates of 3 numbers of Tiraths namely Ramhad Tirath, Puskar Tirath, Ashwani Kumar Tirath, Varah Tirath have been administratively approved on 31.8.2017. Funds amounting to Rs. 67.00 lakh issued to the concerned.	64246000 64246000
-----------------------------------	---------------------------	-------------------------------------	---	--	--	----------------------

**DC Office Status & DC Remarks:** Pending & 1- Ashwani Kumar Tirath at village Assan the A. A. received for Rs. 124.95 lacs vide Chief Executive Officer, K.D.B. Kurukshetra. No. 1746 dated 31.08.2017. Tender opened on 20.03.2018 and under process of allotment.

2- Ramharid Tirath at village Ramrai the A.A. received for Rs. 163.36 lacs vide C.E.O., K.D.B. Kurukshetra No. 1737 dated 31.08.2017. Detail estimate and DNIT resubmitted after compliance of observation vide this office letter No. 445 dated 30.03.2018 for Rs. 119.00 & Rs. 116.31 lacs respectively.

3- Pushkar Tirath at village Ponkari Kheri the A.A. received for Rs. 259.65 lacs vide C.E.O., K.D.B. Kurukshetra No. 1722 dated 31.08.2017. The total station drawing sent to Chief Architect office for feasibility/layout of components. Chief Architect office vide No. arch-2018/SA IV/CFMS-5225 dated 12.03.2018 has desired for scope of work form C.E.O. Krukshetra Dev. Board Kurukshetra which is awaited for C.E.O. Kurukshetra Dev. Board Kurushetra.

4- Tirath at village Brah Kalan

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

## Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

( 51 )	26/12/2014	JIND	Construction of "Atal" park in 7	Pending	This announcement has been transferred to ULB from HUDA vide memo No.CA-HUDA/CE-II/EE(HQ)/31491 dated 15.2.2017. ACS, Animal Husbandry Department has informed on 14.6.2017 that "CM has ordered that land be transferred in the name of MC. It has also been desired that department may initiate separate proposal for acquiring more land as per need for its mandated functions". Accordingly, matter has been submitted on 23.5.2017 by Animal Husbandry Department for the concurrence of FD. In this regard, a demi-official letter dated 11.1.2018 has been issued to the Animal Husbandry Department for early decision in the matter. Approval is still awaited.
( 2 )		JIND	acres of Animal Husbandry""s	FC-Urban LocalBodies	
( 1 )		JIND -MC	Department land on Safidon Road	Urban Local Bodies	
9746	Pending	Jind			



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

Currently Pending With : Animal Husbandry & Dairying

*DC Office Status & DC Remarks: Pending & Land transfer case in favour of ULB is under consideration on Govt. Level.*

Likely Date of Initiation:	Estimate Cost: 0
Likely Date of Completion:	Funds Issued: 0
	Admin. Approved: 0
	Funds Spent: 0

( 52 ) ( 3 ) ( 2 ) 17873	11/12/2016   Pending	JIND JIND JIND -Block Jind	Grant of Rs. 1.50 crore for setting up of CCTV cameras in Jind City.	Pending FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs. 447.97 lakh administratively approved on 7.2.2018. Funds have been released on 20.3.2018.	45020000 44797000 44797000
-----------------------------------	-------------------------------	-------------------------------------	--	---	---	----------------------------------

*DC Office Status & DC Remarks: Pending & A/A of Rs. 447.97 received from W/DGULB vide memo no. SDE-III/DULB/2018/513 dated 07.02.2018. Cas of technical sanction sent to W/DGULB, Haryana Panchkula vide this office letter no. 616/MCJ/CM Ann dated 09.02.2018. T/S awaited.*

Likely Date of Initiation:	Estimate Cost: 45020000
Likely Date of Completion:	Funds Issued: 44797000
	Admin. Approved: 44797000
	Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

( 53 ) ( 4 ) ( 3 ) 17917	11/12/2016  Pending	JIND JIND JIND -MC Jind	Construction of road from Narwana road to gypsum Factory.	Pending FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs. 356.90 lakhs received from DC Jind on 19.6.2017 has been administratively approved on 24.7.2017. Funds amounting to Rs. 356.90 lakhs released on 02.08.2017. Technical sanction granted on 18.8.2017. EO, MC Jind has informed on 2.4.2018 that since the site belongs to Irrigation Department. Case for NOC alongwith processing fees has been submitted to the EE, Water Sub- Division, Jind on 11.1.2018. The same is awaited.	39358000 35690000 35690000
-----------------------------------	---------------------------	----------------------------------	--	---	---	----------------------------------

**DC Office Status & DC Remarks:** Pending & A/A and T/S received. Since the site belongs to Irrigation Deptt. and as per policy of IRWD Haryana NOC has to be obtained. Case for NOC along with processing fees has been submitted to the Executive Engineer, Water Service Division, Jind vide letter No. 194/MCJ/CM Ann. Dated 11.01.2018. Noc from water services awaited.

Likely Date of Initiation: Estimate Cost: 39358000  
Likely Date of Completion: Funds Issued: 3569000  
Admin. Approved:  
35690000  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

( 54 ) ( 5 ) ( 4 ) 18475	07/05/2017  In Progress	Jind JIND JIND -MC Jind	Grant of Rs. 10 crores for various development works in Municipal Council Jind.	In Progress FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs. 953.92 Lakh administratively approved on 29.09.17 and estimate amounting to Rs. 124.41 lakh are to be approved by DC Jind. Funds amounting to Rs 1000 Lakh released on 7.12.2017. ME, MC Jind has informed on 2.4.2018 that work order issued and work in progress.	107833000 107833000 100000000
-----------------------------------	-------------------------------	----------------------------------	---	---	--	-------------------------------------

**DC Office Status & DC Remarks: Pending & 24 Development works have been approved.**

**3 No. of works in Progress.**

**4 No. of works orders issued.**

**4 No. of works orders with held due to laying of storm water sewer lines AMRUT.**

**13 No. of work of rates sanction in process.**

Likely Date of Initiation: Estimate Cost: 107833000  
Likely Date of Completion: Funds Issued: 100000000  
Admin. Approved:  
107833000  
Funds Spent:





# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

( 55 ) ( 6 ) ( 5 ) 20300	27/10/2017  Pending	Safidon SAFIDON SAFINDO -MC Jind	Development works of Rs.5.00 Crore for the urban area of Safidon Assembly Constituency.	Pending FC-Urban LocalBodies Urban Local Bodies	Secretary, MC, Safidon has informed on 29.12.2017 that proposal of works will get discuss in coming house meeting and proposal for approval will be sent accordingly.	
-----------------------------------	---------------------------	---	---	---	--	--

DC Office Status & DC Remarks: Pending & Works have been identified. Resolution has been passed and sent for approval.

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 56 ) ( 7 ) ( 6 ) 20730	19/01/2018  Pending	JIND JIND JIND -MC Jind	MC Jind shopping Complex in old MC, Jind office.	Pending FC-Urban LocalBodies Urban Local Bodies	DC Jind/EO, MC Jind has informed on 2.4.2018 that detailed DPR is being prepared.	
-----------------------------------	---------------------------	----------------------------------	---	---	---	--

DC Office Status & DC Remarks: Pending & Detail DPR is being prepared.

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Urban Local Bodies</b>						
<b>Department : Urban Local Bodies</b>						
( 57 ) ( 8 ) ( 7 ) 20732	19/01/2018   Pending	JIND JIND JIND -MC Jind	Mahatma Jyotiba Phulle Qila Park in MC Vacant land (Old Jind Fort).	Pending FC-Urban LocalBodies Urban Local Bodies	EO, MC Jind has informed on 2.4.2018 that DPR is being prepared.	

DC Office Status & DC Remarks: Pending & Detailed DPR is being prepared.

Likely Date of Initiation:	Estimate Cost:
Likely Date of Completion:	Funds Issued:
	Admin. Approved:
	Funds Spent: